

# Environmental Monitoring Report

---

**PUBLIC**

Semiannual Report (July–December 2025)  
January 2026

## Kyrgyz Republic: Naryn Rural Water Supply and Sanitation Development Program

Prepared by the Community Development and Investment Agency of the Kyrgyz Republic (ARIS) for the Kyrgyz Republic and the Asian Development Bank (ADB).

## CURRENCY EQUIVALENTS

(as of 1 January 2026)

Currency Unit	–	som (Som)
Som 1.00	=	\$0.011
\$1.00	=	Som 87.25

## ABBREVIATIONS

ADB	–	Asian Development Bank
AO	–	Aiyl Okmotu
ARIS	–	Agentstvo Razvitya i Investirovaniya Soobshestv (Community Development and Investment Agency)
BFM	–	beneficiary feedback mechanism
DED	–	detailed design and cost estimation documentation
GRM	–	grievance redress mechanism
HSE	–	health, safety, and environmental protection
PPE	–	personal protective equipment
RBL	–	results-based lending
DDWSSD	–	Department of “Drinking Water Supply and Sewerage Development” under the Ministry of Water Resources, Agriculture and Processing Industry of the Kyrgyz Republic
SSEMP	–	site-specific environmental management plan
WSS	–	water supply and sanitation

## NOTE

In this report, "\$" refers to United States dollars.

This environmental monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or Staff, and may be preliminary in nature. Your attention is directed to the [“terms of use”](#) section of ADB's website.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, ADB does not intend to make any judgments as to the legal or other status of any territory or area.

## Contents

ENVIRONMENTAL MONITORING REPORT .....	1
1 INTRODUCTION .....	5
1.1 Preamble .....	5
1.2 Headline Information .....	5
2 PROGRAM DESCRIPTION AND CURRENT ACTIVITIES .....	6
2.1 Program Description .....	6
2.2 Program Contacts and Management.....	9
2.3 The Program Activities During the Current Reporting Period.....	19
2.4 Description of Any Changes to the Program Design.....	32
2.5 Description of Any Changes to Agreed Construction methods .....	32
3 ENVIRONMENTAL SAFEGUARDS ACTIVITIES .....	33
3.1 General Description of Environmental Safeguard Activities.....	33
3.2 Site Audits.....	35
3.3 Issues Tracking (Based on Non-Conformance Notices) .....	41
3.4 Trends.....	41
3.5 Unanticipated Environmental Impacts or Risks .....	41
4 RESULTS OF ENVIRONMENTAL MONITORING.....	42
4.1 Overview of Monitoring Conducted during Current Period.....	42
4.2 Trends.....	48
4.3 Summary of Monitoring Outcomes .....	49
4.4 Material Resources Utilisation .....	50
4.4.1 Current Period .....	50
4.4.2 Cumulative Resource Utilisation .....	50
4.5 Waste Management.....	50
4.5.1 Current Period .....	50
4.5.2 Cumulative Waste Generation .....	51
4.6 Health and Safety.....	51
4.6.1 Worker Safety and Health .....	51
4.6.2 Community Health and Safety .....	52
4.7 Trainings .....	53
5 FUNCTIONING OF THE SSEMP .....	54
5.1 SSEMP Review.....	54
5.2 Grievance Redress Mechanism, Beneficiary Feedback Mechanism .....	55
5.3 Compliance of the Program with Environmental Safeguards per Loan/Grant Agreements .....	60
6 GOOD WORK PRACTICE AND OPPORTUNITY FOR IMPROVEMENT .....	62

6.1 Good Practice .....	62
6.2 Opportunities for Improvement .....	62
7 SUMMARY AND RECOMMENDATIONS .....	64
7.1 Summary .....	64
7.2 Recommendations .....	65

#### List of annexes

Annex 1. The conclusion of the State Environmental Expertise on the Zherge-Tal subproject. ....	68
Annex 2. list of key documents on Program's environmental safeguards as of 31 December 2025 ..	89
Annex 3. Post- Construction Environmental Audit Report for the Completed Subproject Ak-Kiya ....	91
Annex 4. Post- Construction Environmental Audit Report for the Completed Subproject Zherge-Tal .....	123

#### List of tables

Table 1. Amount disbursed under the Program .....	5
Table 2. List of villages of Additional Financing of the Program .....	8
Table 3. Responsibility of Partner Organizations in the Program Implementation .....	9
Table 4. Program Contracts .....	11
Table 5. Contact Details of Local Self-Government Bodies covered by the Program .....	15
Table 6. Government Bodies Performing Environmental Protection Functions. ....	15
Table 7. Information on the Program Subprojects under the First Contract for DED Packages (KYRGYZGIPROSTROY OJSC Design Institute) .....	17
Table 8. Information on the Program Subprojects under the Second Contract for DED Packages (ENKON LLC Design Institute) .....	18
Table 9. Information on the Program Subprojects under the Third Contract for DED Packages (Consortium: ENKON LLC and KYRGYZGIPROSTROY OJSC) .....	19
Table 10. Summary of Civil Works Contracts and Works' Progress.....	21
Table 11. Information about the Number of Workers .....	31
Table 12. List of Villages, Where Public Consultations Held .....	33
Table 13. Site Visits and Audits .....	35
Table 14. Noise Level Monitoring Results .....	43
Table 15. Mitigation Measures and their Implementation Status .....	46
Table 16. Compliance of the Program with Environmental Safeguards per Loan/Grant Agreements .....	62

#### List of schemes

Scheme 1. Environmental management of the Program as of December 2025 .....	14
---	----

#### List of photos

Photos 1–2	Concreting around the well. Construction of a water pressure reducer (Lama Village, status: October 2025) .....	23
Photos 3–4	Construction of a reservoir. Complete transformer substation (CTS) (Aral and Kichi-Aral Villages, status: August 2025) .....	23
Photos 5–6	Painting the fence around the reservoir site. Removing rust from the reservoir reinforcement (Besh-Terek Village, status: September 2025) .....	24

Photos 7–8	Installation of shut-off valves. Construction of a reservoir (Chaek Village (zone #4), status: August 2025) .....	25
Photos 9–10	Earthworks. Rehabilitation of internal sanitary facilities in the kindergarten building (Chaek Village (zones #1, #2, and #3), status: September 2025) .....	25
Photos 11–12	Water tower site. Earthworks (Kochkor Village, status: July 2025) .....	26
Photos 13–14	Water intake site. Contractor's concrete mixer trucks (Kara-Too Village, status: August 2025) .....	27
Photos 15–16	Earthworks. Posts for fencing off the reservoir site (Isakeev Village, status: August 2025) .....	27
Photos 17–18	Earthworks. Reinforcement of the reservoir (Moldo-Kylch village, status: August 2025) .....	28
Photos 19–20	Sanitary facilities at the secondary school. Fencing around the secondary school septic tank (Baetovo Village, status: September 2025) .....	29
Photos 21–22	Testing of water pipes. Connection of private houses (Kaindy-Bulak Village, status: October 2025) .....	29
Photos 23–24	Earthworks. Installation of a well (Kulank and Uchkun Villages, status: October 2025) .....	30
Photos 25–26	Work on the reservoir site. Constructed water pressure reducer (Zherge-Tal Village, status: August 2025) .....	31
Photo 27	The water tower site is completely fenced (Kochkor Subproject, status: October 2025) .....	38
Photo 28	Warning signs installed (Kaindy-Bulak Subproject, status: November 2025) ...	39
Photo 29	Transitional bridges installed (Kaindy-Bulak Subproject, status: November 2025) .....	39
Photo 30	Temporary stairs have been installed for construction and installation work (Uchkun village, status: September 2025) .....	40
Photo 31	Strong protective fences have been installed on the trenches (Chaek Subproject, status: August 2025) .....	40
Photo 32	Health and Safety Instruction Logbook (Chaek Subproject, Status in November 2025) .....	44
Photo 33	Workers have been provided with special clothing and PPE (Kaindy-Bulak Subproject, Status in August 2025) .....	49
Photo 34	Workers have been provided with special clothing and PPE (Baetov Subproject, Status in October 2025) .....	53
Photo 35	Medical First Aid Kit (Kara-Too Subproject, Status in November 2025) .....	53
Photo 36	Fenced area around the water tower (Kaindy-Bulak Village, status: as of October 2025) .....	54

Semiannual Environmental Monitoring Report  
 Period: July–December 2025  
 Naryn Rural Water Supply and Sanitation Development Program

---

Photo 37	Reflective signs were installed (Kara-Too Subprojects, Status in October 2025) .....	54
Photo 38	Training for workers (Zherge-Tal Subproject, Status in July 2025) .....	55
Photo 39	Streets in villages are sprayed with water/dust suppression to prevent dust formation (Isakeev Village, Status in August 2025) .....	57
Photo 40	Contractors installed banners at construction sites (Zherge-Tal Village, status: November 2025) .....	58
Photo 41	A Logbook for community feedback and/or grievances (Baetov Village, status: November 2025) .....	59
Photos 42–43	Photos taken during the meeting with the Claimant (Uchkun Village, (Status in November 2025) .....	60
Photo 44	ARIS BFM Banner (Status in November 2025) .....	61

## 1 INTRODUCTION

### 1.1 Preamble

1. This report represents the semiannual environmental monitoring report for the Naryn Rural Water Supply and Sanitation Development Program (Program).
2. This report represents the **eleventh** semiannual environmental monitoring report under the Program for the period of July–December 2025.

### 1.2 Headline Information

3. The objective of the Program is inclusive and reliable access to safe water supply and improved sanitation for rural communities in Naryn Region.
4. During the second half of 2025, more than \$ 13 mln. were disbursed under the Program (see Table 1).

**Table 1: Amount disbursed under the Program**

	Program (Credit # 3854-KGZ (COL); Grant # 0676-KGZ (SF)) – Original Financing (\$)	Program (Credit # 4494-KGZ (COL); Grant # 0971-KGZ (SF)) – Additional Financing (\$)	Total (\$)
Credit	1,860,294.13	1,337,500.00	3,197,794.13
Grant	1,953,583.49	6,750,000.00	8,703,583.49
Government of the Kyrgyz Republic	1,046,109.28	114,942.53	1,161,051.81
<b>Grand total</b>	<b>4,859,986.90</b>	<b>8,202,442.53</b>	<b>13,062,429.43</b>

5. **Environment Category.** The safeguards categorization for environment for the results-based lending (RBL) Program is Category B. Works under the program will be relatively small and widely spread across the Naryn Region. Due to the small nature of the works, the impacts on environment will be site-specific and limited to construction phase of the Program activities.
6. The Program Safeguards Officer has prepared a list of key documents on Program's environmental safeguards as of 31 December 2025 (see Annex 2).

## **2 PROGRAM DESCRIPTION AND CURRENT ACTIVITIES**

### **2.1 Program Description**

7. The proposed Asian Development Bank (ADB) assistance contributes to the Government of the Kyrgyz Republic's national development strategy, 2018–2040, goal of clean water and sanitation for all. The government's state (nationwide) program for the water and sanitation sector, the Strategy for the Development of Water Supply and Sewerage Systems in Settlements of the Kyrgyz Republic, 2016–2026, is aimed to improve access to safe and quality water supply and sanitation (WSS) services in all settlements. The government program sets out the strategic and policy framework to develop WSS infrastructure and services, and improve the capacity of government departments, agencies, and operators for the sustainable delivery of WSS services. The focus of ADB's operation is a results-based approach to support the government program to achieve inclusive and reliable access to safe water supply and improved sanitation for rural communities.
8. The government program in expanding access to safe water supply and improved sanitation for rural communities in Naryn Region, as requested by the government. The Program will therefore support infrastructure construction and rehabilitation, backed up by measures to strengthen the capacity of the Community Development and Investment Agency (ARIS), the implementing agency, operators, and improve the sustainable management of the WSS facilities.
9. ARIS was established by a Decree of the President of the Kyrgyz Republic dated 15 October 2003 in order to deepen measures taken to attract investments to overcome poverty, develop and support private entrepreneurship within the framework of the National Poverty Reduction Strategy, strengthen the activities of local governments and strengthening local communities and community organizations. ARIS is a nonprofit organization with the status of a legal entity.

The Program will support infrastructure construction/rehabilitation and provide support through supporting capacity building measures to ARIS, the program implementing agency, and operators, and improve sustainable management of WSS facilities.

Department of “Drinking Water Supply and Sewerage Development” under the Ministry of Water Resources, Agriculture and Processing Industry of the Kyrgyz Republic acts as the executing agency for the Program and will be responsible for the overall monitoring of Program results.

10. The RBL modality is the most suitable for this program since:
  - i. there is a clearly defined scope for development partners’ support;
  - ii. given ADB’s prior involvement in rural WSS, the RBL modality provides the opportunity for all stakeholders to work together and demonstrate strong commitment to achieving verifiable results;
  - iii. the modality is able to incentivize institutional strengthening in procurement, internal audit function, and sustainable operations and maintenance of WSS facilities at the community level;
  - iv. the strengthened mechanisms will pave the way for future stepped-up engagement in the sector; and
  - v. the RBL modality will sharply reduce transaction costs, given the multiple small transactions at village and district level required by the Program.
11. At the impact level, the RBL program is aligned with the government’s goal of improving the health and quality of life of residents and reducing adverse environmental impact by 2026. The program’s outcome will be inclusive and reliable access to safe water supply and improved sanitation for rural communities in Naryn Province. Due to the limited availability of funds, the priority focus will be on 64,000 population. Two output level results will contribute to the outcome:

Output 1: water supply and sanitation infrastructure expanded, and sanitation solutions piloted, and

Output 2: institutional capacities strengthened for enhanced sustainability in the rural water supply and sanitation sector.
12. The ongoing RBL program aims to provide potable water and sanitation to 64,000 rural population and benefit 21 education and health facilities in Naryn Region.

**Additional financing for Naryn Rural Water Supply and Sanitation Development Program.** The additional financing will scale up the existing scope of the ongoing RBL program to reach 100,000 people and 37 education and health facilities, while also supporting sector reform and climate change initiatives using the same financing modality. Additional funding for the Program included 23 villages (see Table 2).

**Table 2: List of Villages of Additional Financing of the Program**

No.	Name of the District	Name of the Aiyl Okmotu <sup>1</sup>	Name of the Villages	Population (Data from Design Institutes and National Statistics Committee of Kyrgyz Republic for 2022)
1	At-Bashy	At-Bashy	At-Bashy	20,150
2			Ak-Zhar	
3	Zhumgal	Min-Kush	Ken-Suu	534
4			Kotur-Suu	
5			Tabylgy	
6			Sary-Bulun	304
7			Kyzyl-Sook	217
8	Naryn	Zherge-Tal	Zherge-Tal	3,364
9		Min-Bulak	Ornok	637
10			Echki-Bashy	1,979
11			Ottuk	1,771
12		Dobolu	Kenesh	752
13			Alysh	544
14		Emgek-Talaa	Emgek-Talaa	1,961
15		Chet-Nura	Ak-Bulun	325
16	Kochkor	Kum-Dobo	Arsy	769
17		Ormon-Han	Semiz-Bel	1,327
18			Epkin	1,890
19			Tendik	4,643
20		Cholpon	Tuz	1,560
21	Kara-Suu	Kyzyl-Dobo	2,068	
22	Ak-Talaa	Kara-Burgon	Zhany-Tilek	376
23		Baetov	Ugut	917
<b>Total</b>			<b>23</b>	<b>46,088</b>

<sup>1</sup> Aiyl Okmotu (village board) – is the executive-administrative body of the aiyl (village) or village council managing within the limits of his authority, the affairs of life support and the life activities of the local community.

The Loan and Grant Agreements for the Program additional financing between the Cabinet of Ministers of the Kyrgyz Republic and the ADB were signed on 4 November 2024 in Bishkek city.

The Law of the Kyrgyz Republic No. 83 dated 28 April 2025 "On Ratification of the Loan Agreement between the Kyrgyz Republic and the Asian Development Bank for the project "Naryn Rural Water Supply and Sanitation Development Program - Additional Financing" and the Grant Agreement between the Kyrgyz Republic and the Asian Development Bank for the project " Naryn Rural Water Supply and Sanitation Development Program - Additional Financing" signed on 4 November 2024 in Bishkek City" was adopted.

## 2.2 Program Contacts and Management

13. The Program will be executed under the overall responsibility of Department of “Drinking Water Supply and Sewerage Development” (DDWSSD), under the Ministry of Water Resources, Agriculture and Processing Industry of the Kyrgyz Republic.<sup>2</sup>

The Program implementation is carried out by ARIS.

Construction of water supply systems in 35 subprojects (43 villages) in Naryn Oblast will be carried out under the Program.

As of December 31<sup>st</sup> 2025, 7 subprojects (in 7 villages) had been completed, currently works are ongoing in 9 subprojects (14 villages), and 19 subprojects (22 villages) are at the planning stage.

ARIS works in close cooperation with the DDWSSD, participating Aiyl Okmotus (AOs) and other key the Program stakeholders and counterparts (see Table 3).

**Table 3: Responsibility of Partner Organizations in the Program Implementation**

No.	Organization	Responsibilities
1	Asian Development Bank PTL Yuto Hyakukan <a href="mailto:yhyakukan@adb.org">yhyakukan@adb.org</a> ; Country Environmental Focal Lizandro Racoma <a href="mailto:lracoma@adb.org">lracoma@adb.org</a> ;	ADB is the Financing Organization and is supporting the design and implementation of the results-based lending (RBL) program

<sup>2</sup> Resolution of the Cabinet of Ministers of the Kyrgyz Republic No. 531 dated 28 August 2025 “On the Department of “Drinking Water Supply and Sewerage Development under the Ministry of Water Resources, Agriculture and Processing Industry of the Kyrgyz Republic and on Certain Issues of the Ministry of Water Resources, Agriculture and Processing Industry of the Kyrgyz Republic”.

No.	Organization	Responsibilities
	ADB Environmental Consultants: Jyldyz Moldosanova <a href="mailto:jmoldosanova.consultant@adb.org">jmoldosanova.consultant@adb.org</a> ; Sultan Bakirov <a href="mailto:sbakirov.consultant@adb.org">sbakirov.consultant@adb.org</a>	
2	Program Executing Agency is DDWSSD Director – Azamat Shadmanov <a href="mailto:enesay24.info@yandex.ru">enesay24.info@yandex.ru</a>	This Department of “Drinking Water Supply and Sewerage Development” (DDWSSD) under the Ministry of Water Resources, Agriculture and Processing Industry of the Kyrgyz Republic is responsible for development of both the rural and urban water supply and sanitation sectors, including policy, planning and sector coordination. The DDWSS role in the program is as the overall executing agency, which includes, among other activities: overall sector coordination and policy support. Government and donor liaison, participation in all procurement activities (for example, as a member of evaluation committee), identification and prioritization of sector interventions (including infrastructure investments and institutional support), and as the responsible agency of the cabinet of Ministers of the Kyrgyz Republic, provision of support to ARIS in implementation (as required)
3	Program Implementing agency - ARIS Ulan Baigonchokov – The Program Coordinator <a href="mailto:UBaigonchokov@aris.kg">UBaigonchokov@aris.kg</a> Beknazar Abduraimov – The Program Safeguards Officer <a href="mailto:BAbduraimov@aris.kg">BAbduraimov@aris.kg</a>	ARIS will be responsible for overall program implementation, including fiduciary and safeguards compliance. ARIS was created by Decree of the President of the Kyrgyz Republic in October 2003 as a legally and operationally autonomous institution
4	Heads of Naryn District State Administration - Akims	Executive power in the region is carried out by the local state administration. The local state administration is a state executive body that ensures the coordinated activities of territorial divisions of ministries, state committees, administrative departments, and other state bodies of the Kyrgyz Republic within the territory of the districts, their interaction with local governments and exercising state control over their activities in terms of functions and powers delegated
5	OJSC Design Institute “KyrgyzGiprostroy” Andrei Alekseevitch Putilov, Chief Design Engineer <a href="mailto:Gipro75@mail.ru">Gipro75@mail.ru</a> Environmental Specialist Zinina Olga Valerievna <a href="mailto:zinola@yandex.com">zinola@yandex.com</a>	The design institute is responsible for development of detailed design and cost estimation documentation (DED) for 13 villages in the Naryn region (Stage I): <ul style="list-style-type: none"> <li>– Tosh-Bulak, Oruk-Tam, Orto-Saz, Ak-Kiya, Zhalgyz-Terek, Zherge-Tal, Zhan-Bulak, Kulanak, Uchkun Villages in Naryn district;</li> <li>– Baetov and Kaindy-Bulak Villages in Ak-Tala district;</li> <li>– At-Bashi and Ak-Zhar Villages in At-Bashyn district</li> </ul>
6	LLC Design Institute "ENKON" Khromov Alexander Sergeevich <a href="mailto:encon@mail.ru">encon@mail.ru</a>	The design institute is responsible for development of detailed design and cost estimation documentation (DED) for 15 villages in the Naryn region (Stage II): <ul style="list-style-type: none"> <li>– Zherge-Tal Village in Ak-Tala district;</li> </ul>

No.	Organization	Responsibilities
	Environmental Specialist Zinina Olga Valerievna <a href="mailto:zinola@yandex.com">zinola@yandex.com</a>	<ul style="list-style-type: none"> <li>– Kyzyl-Sook, Sary-Bulun, Ken-Suu, Kotur-Suu, Tabylgly, Aral, Kichi-Aral, Lama, Chaek, Besh-Terek Villages in Zhungal district;</li> <li>– Moldo-Kylych, Isakeyeva, Kochkor, Kara-Too Villages in Kochkor district</li> </ul>
7	Consortium LLC Design Institute "ENKON" and OJSC Design Institute "KyrgyzGiprostroy" Khromov Alexander Sergeevich <a href="mailto:encon@mail.ru">encon@mail.ru</a> Andrei Alekseevitch Putilov, Chief Design Engineer <a href="mailto:Gipro75@mail.ru">Gipro75@mail.ru</a> Environmental Specialist Zinina Olga Valerievna <a href="mailto:zinola@yandex.com">zinola@yandex.com</a>	The design institutes are responsible for development of detailed design and cost estimation documentation (DED) for 15 villages in the Naryn region (Stage III): <ul style="list-style-type: none"> <li>– Arsy, Semiz-Bel, Tuz, Epkin, Kyzyl-Dobo and Tendik Villages in Kochkor district;</li> <li>– Ornok, Kenesh, Alysh, Emgek-Talaa, Echki-Bashy, Ottuk and Ak-Bulun Villages in Naryn district;</li> <li>– Zhany-Tilek and Ugut Villages in Ak-Tala district.</li> </ul>
8	Construction Contractors: Consortium LLC "EKARAS-5" and LLC "Construction company "Sher-Kurulush" <a href="mailto:ekaras777@mail.ru">ekaras777@mail.ru</a> OJSC "YUG-STROYSERVIS" <a href="mailto:almazbekKD-77@mail.ru">almazbekKD-77@mail.ru</a> LLC "Metag Inshaat Tijaret Anonym Shirketi" <a href="mailto:metagkg@gmail.com">metagkg@gmail.com</a> LLC "MS Building" CJSC "Kaynar" <a href="mailto:zaokaynar@mail.ru">zaokaynar@mail.ru</a> Consortium "Profit-Express" LLC and "Turan Grupp" LLC <a href="mailto:profit-express@mail.ru">profit-express@mail.ru</a>	Responsible for the construction of water supply systems in compliance with the requirements of site-specific environmental management plan (SSEMP), and occupational HSE

14. Active contracts within the framework of the Program are shown in the table below (see Table 4).

**Table 4: Program Contracts**


No.	Name of the Village	Contracts, Signed Dates (Start Date - End Date)	Title	Construction Contractors	Percentage of work completed as of 30 June 2025
1	Zherge-Tal in Ak-Talaa District	ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-04, 30 June 2023 (30 June 2023 –	Construction of a water supply system for the Zherge-Tal subproject	OJSC "YUG-STROYSERVIS"	100 %

No.	Name of the Village	Contracts, Signed Dates (Start Date - End Date)	Title	Construction Contractors	Percentage of work completed as of 30 June 2025
		24 October 2025)			
2	Ak-Kiya	ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-03, 7 July 2023 (7 June 2023 – 24 October 2025)	Construction of a water supply system in villages of Chet-Nura AO (Ak-Kiya Subproject)	Consortium LLC "EKARAS-5" and LLC "Construction company "Sher-Kurulush"	100 %
3	Lama	ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-07/RT/L1 21 June 2024 (21 June 2024 – 30 June 2026)	Construction of a water supply system in Aral, Kichi-Aral, Lama, Besh-Terek and Chaek (zone #4) Villages Lot #1	LLC "Metag Inshaat Tijaret Anonym Shirketi"	90 %
	Aral and Kichi-Aral				78 %
	Besh-Terek				90 %
	Chaek (zone #4)				70 %
4	Chaek (zones #1, #2, #3)	ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-07/RT/L2 21 June 2024 (21 June 2024 – 30 June 2026)	Construction of a water supply system in Chaek (zones #1, #2, #3) Village Lot #2	LLC "Metag Inshaat Tijaret Anonym Shirketi"	70 %
5	Kochkor	ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-06/RT/L2 21 June 2024 (21 June 2024 – 30 June 2026)	Construction of a water supply system in Kochkor Village Lot #2	LLC "Metag Inshaat Tijaret Anonym Shirketi"	45 %
6	Kara-Too	ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-06/RT/L1 21 June 2024 (21 June 2024 – 30 June 2026)	Construction of a water supply system in Kara-Too, Isakeev and Moldo-Kylych Villages Lot #1	LLC "Metag Inshaat Tijaret Anonym Shirketi"	80 %
	Isakeev				85 %
	Moldo-Kylych				80 %
7	Baetovo	ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-08/L1 21 June 2024 (21 June 2024 – 31 December 2025)	Construction of a water supply system in villages of Baetov AO (Baetovo Village)	LLC "MS Building"	36 %

No.	Name of the Village	Contracts, Signed Dates (Start Date - End Date)	Title	Construction Contractors	Percentage of work completed as of 30 June 2025
			Lot #1		
8		ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-08/L2 21 June 2024 (21 June 2024 – 31 December 2025)	Construction of a water supply system in villages of Baetov AO (Baetovo Village) Lot #2	LLC “Metag Inshaat Tijaret Anonym Shirketi”	
9	Kaindy-Bulak	ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-08/L3 21 June 2024 (21 June 2024 – 31 December 2025)	Construction of a water supply system in villages of Baetov AO (Kaindy-Bulak Village) Lot #3	LLC “Metag Inshaat Tijaret Anonym Shirketi”	85 %
10	Uchkun	ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-09/L1 14 February 2025 (14 February 2025 – 30 August 2026)	Construction of WSS in Uchkun and Kok-Zhar Villages (Lot #1)	Consortium LLC “Profit-Express” and LLC “Turan Grupp”	40 %
11	Kulanak	ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-09/L2 14 February 2025 (14 February 2025 – 30 August 2026)	Construction of WSS in Kulanak Village (Lot #2)		40 %
12	Zherge-Tal in Naryn District	ARIS-ADB-NRWSSDP-AF-CW-NCB-DLI-1-10 11 March 2025 (11 March 2025 – 11 September 2026)	Construction of WSS in Zherge-Tal Village	CJSC “Kaynar”	45 %

The scheme below illustrates the Program's environmental management (see Scheme 1).

**Scheme 1: Environmental Management of the Program as of December 2025**



15. Implementation of the Program has been started in all districts of Naryn Region, therefore ARIS is cooperating with the Aiyl Okmotu Heads. The table below is a list of Aiyl Okmotus established after administrative and territorial reform in accordance with a Decree of the President of the Kyrgyz Republic # 85 dated 3 April 2023 (see Table 5).

**Table 5: Contact Details of Local Self-Government Bodies covered by the Program**

<b>Aiyi Okmotus (AOs) in Naryn Region</b>				
<b>No.</b>	<b>Name of the AO</b>	<b>AO Head</b>	<b>Contact Phone</b>	<b>Website, E-mail Address</b>
1	Chet-Nura AO	Turatbek Kuleshov	(03522) 6-00-21	<a href="http://chetnura.naryn-region.kg">chetnura.naryn-region.kg</a>
2	Zherge-Tal AO in Naryn District	Talantbek Sydykbekov	(03522) 5-14-25	<a href="http://jergetal.naryn-region.kg">jergetal.naryn-region.kg</a>
3	Zhan-Bulak AO	Kubanychbek Toktoraliev	(03522) 6-09-13	<a href="http://janbulak.naryn-region.kg">janbulak.naryn-region.kg</a>
4	Uchkun AO	Almasbek Botoiarov	(03522) 3-63-28	<a href="http://uchkun.naryn-region.kg">uchkun.naryn-region.kg</a> <a href="mailto:uchkun.okmot@mail.ru">uchkun.okmot@mail.ru</a>
5	Baetov AO	Arstanbek Akiev	(03537) 9-15-12	<a href="http://baetov.naryn-region.kg">baetov.naryn-region.kg</a>
6	Ala-Buga AO in Ak-Talaa District	Ulukbek Nuraliev	(03537) 6-07-43	<a href="mailto:zhergetal-ao@mail.ru">zhergetal-ao@mail.ru</a>
7	At-Bashi AO	Ruslan Dokoev	(03534) 2-31-66	<a href="mailto:atbashyao@inbox.ru">atbashyao@inbox.ru</a>
8	Min-Kush AO	Ilgiz Ernis uulu	(03536) 3-12-81	
9	Zhumgal AO	Atila Tugolbekov	(03536) 2-27-26	<a href="http://jumgal.naryn-region.kg">jumgal.naryn-region.kg</a>
10	Chaek AO	Taalaipek Kuchmurov	(03536) 2-37-13	<a href="mailto:chaekaiylokmotu@mail.ru">chaekaiylokmotu@mail.ru</a>
11	Cholpon AO	Zakir Kozubekov	(03535) 2-25-57	
12	Ormon-Han AO	Talant Abdylbaev	(03535) 2-15-33	<a href="mailto:niazbekovna@mail.ru">niazbekovna@mail.ru</a>
13	Kum-Dobo AO	Mirlan Israilov	(03535) 2-19-56	<a href="mailto:schorgoeva@gmail.com">schorgoeva@gmail.com</a>

16. A number of State Authorities are responsible for management and protection of the environment in the Kyrgyz Republic. The Ministry of Natural Resources, Ecology and Technical Supervision of the Kyrgyz Republic has the main powers to implement environmental protection legislation (see Table 6).

**Table 6: Government Bodies Performing Environmental Protection Functions**

<b>Key State Authorities Performing the Functions of Environmental Protection</b>	<b>Relevant Functions</b>	<b>Source of Ecological Information</b>
Ministry of Natural Resources, Ecology and Technical Supervision of the Kyrgyz Republic (MNRETS KR) <a href="http://mnr.gov.kg">http://mnr.gov.kg</a>	<ul style="list-style-type: none"> <li>- establishes the state policy in the field of environmental protection;</li> <li>- publishes quality norms and environmental protection standards;</li> <li>- establishes specially protected areas;</li> <li>- creates an environmental monitoring system;</li> <li>- carries out ecological expertise of the designs and business activities</li> </ul>	Atmospheric air and climate change Water resources Land resources Biodiversity State Forest Resources Wastes
Environmental and Technical Supervision Service under the MNRETS KR	Performs control functions for compliance with environmental	Discharge of hazardous pollutants Discharge of waste waters

<b>Key State Authorities Performing the Functions of Environmental Protection</b>	<b>Relevant Functions</b>	<b>Source of Ecological Information</b>
<a href="http://mnr.gov.kg">http://mnr.gov.kg</a>	legislation by users of natural resources	
Kyrgyz Complex Hydrogeological Expedition State Agency for Geology and Mineral Resources <a href="http://www.gkpen.kg">http://www.gkpen.kg</a>	Collects data related to the quantity and quality of ground waters	Data on reserves of ground waters, mineral resources and use thereof
Ministry of Health of the Kyrgyz Republic <a href="http://www.med.kg">www.med.kg</a> Department of Disease Prevention and State Sanitary and Epidemiological Surveillance	Performs bacteriological and chemical monitoring of the quality of drinking water	Drinking water quality Morbidity rate.
Agency for hydrometeorology under the Ministry of Emergency Situations of the KR <a href="http://www.meteo.ktnet.kg">www.meteo.ktnet.kg</a>	Monitors the state of atmospheric air and surface waters	The quality of atmospheric air. The quality of water resources Wastes (uranium and etc) Hydrological data
Water Resources Service under the Ministry of Water Resources, Agriculture and Processing Industry of the Kyrgyz Republic <a href="https://www.water.gov.kg/">https://www.water.gov.kg/</a>	Plans, organizes and implements measures for administrative, economic and normative and legal regulation of water use during operation of water management facilities, protection of lands of water reserves regulates interstate relations related to use of water resources that form on the territory of the Kyrgyz Republic	Use of water resources, including intergovernmental water apportioning
Kyrgyz State Design Institute for Land Management Kyrgyzgiprozem under the State Agency for Land Resources, Cadastre, Geodesy and Cartography under the Cabinet of Ministers of the Kyrgyz Republic <a href="mailto:gpi.giprozem1@mail.ru">gpi.giprozem1@mail.ru</a>	Carries out a complex of land management and cadastral activities throughout the Kyrgyz Republic territory, regardless of the organizational and legal form of land management entities. Issues a conclusion on the types of land, categories and areas of land upon land acquisition, as well as upon receiving a State Act, Certificate and Land Plot Certificate to land users, including water supply and sanitation facilities	Monitoring of land resources, soil analysis, Planning for the use of land resources Definition: - type of land, - land categories, - area of land, - the location of the lands indicated on large-scale maps
Naryn, Ak-Tala, At-Bashi, Jumgal and Kochkor districts Departments of the “Cadastr” State Institution under the Land Resources Service under the Ministry of Agriculture of the Kyrgyz Republic. Phones: Naryn (03522) 5-10-34; Ak-Tala (03537) 9-21-48; At-Bashy (03534) 2-41-43;	Carries out land management and cadastral activities within the territory of their rayons, regardless of the organizational and legal form of land management entities. Issues conclusions on the types of land, categories and areas of land upon land acquisition, as well as upon receiving a State Act, Certificate and Land Plot Certificate to land users,	land accounting, registration of rights to real estate

Key State Authorities Performing the Functions of Environmental Protection	Relevant Functions	Source of Ecological Information
Jumgal (03536) 6-01-09; Kochkor (03535) 5-10-2.	including water supply and sanitation facilities	
National Statistics Committee of Kyrgyz Republic <a href="http://www.stat.kg">www.stat.kg</a>	It is the key state information and statistical body that organizes and manages accounting and statistics throughout the Kyrgyz Republic	Statistics of the condition of the environment

17. Based on the tender results on selection of a consultant to develop detailed design and cost estimation documentation (DED) for rural water supply infrastructure in the Naryn Region, the following contracts were signed:

A. With the KYRGYZGIPROSTROY OJSC Design Institute, the first contract No. ARIS-ADB-NRWSSDP-QCBS-01-2021 dated 15 September 2021. Table below is reflecting the list of villages for which, the DED packages were developed under this Contract (see Table 7).

**Table 7: Information on the Program Subprojects under the First Contract for DED Packages (KYRGYZGIPROSTROY OJSC Design Institute)**

No.	Name of the District	Name of the AO	Name of the Subproject	Village Covered under the Subproject	Population
1	Naryn	Chet-Nura	Tosh-Bulak	Tosh-Bulak	210
2			Oruk-Tam	Oruk-Tam	197
3			Orto-Saz	Orto-Saz	820
4			Ak-Kyia	Ak-Kyia	985
5		Zherge-Tal	Zhalgyz-Terek	Zhalgyz-Terek	1,245
6		Zherge-Tal	Zherge-Tal	Zherge-Tal	3,364
7		Zhan-Bulak	Zhan-Bulak	Zhan-Bulak	2,527
8		Uchkun	Kulanak	Kulanak	6,544
9				Uchkun	
10	Ak-Talaa	Baetov	Baetov	Baetov	11,893
11				Kaindy-Bulak	
12	At-Bashi	At-Bashy	At-Bashy	At-Bashy	20,150
13		Ak-Zhar		Ak-Zhar	
<b>TOTAL</b>	<b>3</b>	<b>7</b>	<b>10</b>	<b>13</b>	<b>47,935</b>

**B.** With the ENKON LLC Design Institute, the second contract No. ARIS-ADB-NRWSSDP-QCBS-02-2021 dated 16 November 2021.

Table below is reflecting the list of villages for which, the DED packages were developed under this Contract (see Table 8).

**Table 8: Information on the Program Subprojects under the Second Contract for DED Packages (ENKON LLC Design Institute)**

No.	Name of the District	Name of the AO	Name of the Subproject	Village Covered under the Subproject	Population
1	Ak-Talaa	Ala-Buga	Zherge-Tal	Zherge-Tal	585
2	Zhunggal	Min-Kush	Kyzyl-Sook	Kyzyl-Sook	217
3			Sary-Bulun	Sary-Bulun	304
4			Kabak	Ken-Suu	534
5				Kotur-Suu	
6				Tabylgý	
7			Chaek	Chaek	Chaek
8		Беш-Тепек			
9		Aral		Aral	660
10				Kichi-Aral	
11		Zhunggal	Lama	Lama	636
12		Kochkor	Cholpon	Moldo-Kylych	Moldo-Kylych
13	Ormon-Han		Isakeyev	Isakeyev	2,287
14			Kochkor	Kochkor	14,397
15	Kum-Dobo			Kara-Too	
<b>TOTAL</b>	<b>3</b>	<b>7</b>	<b>10</b>	<b>15</b>	<b>34,245</b>

**C.** With the ENKON LLC Design Institute and Kyrgyzgiprostroy OJSC Design Institute, the third contract No. ARIS-ADB-NRWSSDP-CS-QCBS-2023-1 dated 15 July 2023.

Table below is reflecting the list of villages for which, the DED packages are being developed under this Contract (see Table 9).

**Table 9: Information on the Program Subprojects under the Third Contract for DED Packages (Consortium ENKON LLC and Kyrgyzgirostroy OJSC)**

No.	Name of the District	Name of the AO	Name of the Subproject	Village Covered under the Subproject	Population	DED readiness status
1	Kochkor	Kum-Dobo	Arsy	Arsy	762	ready
2		Ormon-Han	Semiz-Bel	Semiz-Bel	1,476	ready
3			Tendik	Tendik	4,716	ready
4		Cholpon	Tuz	Tuz	1,458	under development
5			Epkin	Epkin	1,651	ready
6		Kara-Suu	Kyzyl-Dobo	Kyzyl-Dobo	2,174	ready
7	Naryn	Min-Bulak	Ornok	Ornok	629	under development
8			Echki-Bashy	Echki-Bashy	1,912	under development
9			Ottuk	Ottuk	1,741	under development
10		Dobolu	Kenesh	Kenesh	719	under development
11			Alysh	Alysh	539	under development
12		Emgek-Talaa	Emgek-Talaa	Emgek-Talaa	1,961	under development
13		Chet-Nura	Ak-Bulun	Ak-Bulun	343	under development
14		Ak-Tala	Kara-Burgon	Zhany-Tilek	Zhany-Tilek	622
15		Baetov	Ugut	Ugut	1,058	under development
<b>Total</b>	<b>3</b>	<b>11</b>	<b>15</b>	<b>15</b>	<b>21,761</b>	<b>-</b>

### 2.3 The Program Activities During the Current Reporting Period

18. **7 Subprojects were completed starting 27 September 2023 up to 31 December 2025, involving seven villages:** Post-Construction Environmental Audit Reports (PCEARs) for the Completed Subprojects Orto-Saz, Zhalgyz-Terek and Zhan-Bulak Lot #2 in the SAEMR for the period of July–December 2023;  
 PCEAR for the Completed Subproject Tosh-Bulak in the SAEMR for the period of January–June 2024;

PCEARs for the Completed Subprojects Zhan-Bulak Lot #1 and Oruk-Tam in the SAEMR for the period of July–December 2024.

PCEARs for the Completed Subprojects Ak-Kiya in Naryn District and Zherge-Tal in Ak-Tala District in the SAEMR for the period of July–December 2025.

**Construction in 9 Subprojects is ongoing, covering 14 villages:**

Lama, Aral (Aral and Kichi-Aral Villages), Chaek (Chaek and Besh-Terek Villages) in Zhungal District;

Kochkor (Kochkor and Kara-Too Villages), Isakeev, Moldo-Kylych in Kochkor District;  
Baetov (Baetovo and Kaindy-Bulak Villages) in Ak-Tala District;

Kulanak (Kulanak and Uchkun Villages), Zherge-Tal in Naryn District.

Water supply sources in Villages:

- 1) Orto-Saz - borehole;
- 2) Zhalgyz-Terek - borehole;
- 3) Zhan-Bulak - borehole;
- 4) Tosh-Bulak - spring catchment;
- 5) Oruk-Tam - spring catchment;
- 6) Ak-Kiya - borehole;
- 7) Zherge-Tal (in Ak-Tala District) - spring catchment;
- 8) Lama - spring catchment;
- 9) Aral - borehole;
- 10) Kichi-Aral - borehole;
- 11) Besh-Terek – spring capture;
- 12) Chaek– spring capture;
- 13) Kochkor – borehole;
- 14) Kara-Too – borehole;
- 15) Isakeev – borehole;

- 16) Moldo-Kylych – borehole;
- 17) Baetov – borehole;
- 18) Kaindy-Bulak – borehole;
- 19) Kulanak – spring capture;
- 20) Uchkun – borehole;
- 21) Zherge-Tal (in Naryn District) – spring capture;
- 22) At-Bashy – underflow waters (drainage in the form of tapping);
- 23) Ak-Zhar – underflow waters (drainage in the form of tapping);
- 24) Kyzyl-Sook – underflow waters (drainage in the form of tapping);
- 25) Sary-Bulun – spring capture;
- 26) Ken-Suu – spring capture;
- 27) Kotur-Suu – spring capture;
- 28) Tabylgý – spring capture.

19. The following construction and installation works (CIW) were completed during the reporting period (see Table 10).

**Table 10. Summary of Civil Works Contracts and Works' Progress**

No.	Villages	Contractors	Lots	Signed Date	Civil Works		Overall Progress of works as of 31 December 2025
					Start Date	End Date	
1	Zherge-Tal in Ak-Talaa District	OJSC "YUG-STROYSERVIS"	-	30 June 2023	30 June 2023	30 December 2024	100 %
2	Ak-Kiya	Consortium: LLC "EKARAS-5" and LLC "CC Sher-Kurulush"	-	7 June 2023	7 June 2023	30 June 2025	100 %
3	Lama	LLC «Metag Inshaat Tijaret Anonym Shirketi»	#1	21 June 2024	21 June 2024	30 June 2026	90 %
4	Aral and Kichi-Aral						78 %
5	Besh-Terek Village						90 %
6	Chaek (zone #4)						70 %
7	Chaek (zones #1, #2, #3)	LLC «Metag Inshaat Tijaret Anonym Shirketi»	#2	21 June 2024	21 June 2024	30 June 2026	70 %

No.	Villages	Contractors	Lots	Signed Date	Civil Works		Overall Progress of works as of 31 December 2025
					Start Date	End Date	
8	Kochkor	LLC «Metag Inshaat Tijaret Anonym Shirketi»	#2	21 June 2024	21 June 2024	30 June 2026	45 %
9	Kara-Too	LLC «Metag Inshaat Tijaret Anonym Shirketi»	#1	21 June 2024	21 June 2024	30 June 2026	80 %
10	Isakeev						85 %
11	Moldo-Kylych						80 %
12	Baetovo	LLC "MS Building", LLC «Metag Inshaat Tijaret Anonym Shirketi»	#1 and #2	21 June 2024	21 June 2024	31 December 2025	36 %
13	Kaindy-Bulak	LLC «Metag Inshaat Tijaret Anonym Shirketi»	#3	21 June 2024	21 June 2024	31 December 2025	85 %
14	Kulanak	Consortium: LLC "Profit-Express" and LLC "Turan Grupp"	#2	14 February 2025	14 February 2025	30 August 2026	40 %
15	Uchkun		#1				40 %
16	Zherge-Tal in Naryn District	CJSC "Kaynar"	-	11 March 2025	11 March 2025	11 September 2026	45 %

**1) Construction works during reporting period in Lama Village (Contractor: Metag Inshaat Tijaret Anonym Shirketi LLC):**

Installation of transformer - 1 set.

Construction of strip foundation for guardhouse and chlorination room. Construction of fencing for the water intake site and reservoir site.

Laying down PE pipes: d=110 mm – 1,903 m; d=90 mm – 2,826 m; d=63 mm – 2,322 m;

Installation of reinforced concrete wells - 65 pcs.

Construction and installation works are ongoing (see Photos 1–2).



**Photos 1–2: Concreting around the well. Construction of a water pressure reducer (Lama Village, status: October 2025)**

**2) Construction works during reporting period in Aral and Kichi-Aral Villages (Contractor: Metag Inshaat Tijaret Anonym Shirketi LLC):**

Laying PE pipes: d=90 mm – 5,844 m, d=75 mm – 397 m, d=63 mm – 4,124 m.

Installation of reinforced concrete wells - 70 pcs.

The tank's sub-concrete has been poured (see Photo 3).

The foundation for the chlorination room and the guardhouse has been poured.

A Complete transformer substation (CTS) - 6/0.4 kV - 25 kVA has been installed and construction of fencing for the water intake site (see Photo 4).



**Photos 3–4: Construction of a reservoir. CTS (Aral village and Kichi-Aral village, status: August 2025)**

**3) Construction works during reporting period in Besh-Terek Village (Contractor: Metag Inshaat Tijaret Anonym Shirketi LLC):**

Laying of the PE pipes for village network – 8,564.2 m.

Laying of the water main from PE pipes – 1,780 m.

Installation of reinforced concrete wells - 59 pcs.

Catchment chambers are completed by 70% of the total volume.

The guardhouse and chlorination plant buildings have been constructed, and the fence has been erected (see Photo 5).

The foundation for the guardhouse has been poured, the reservoir is under construction (see Photo 6).



**Photos 5–6: Painting the fence around the tank site. Removing rust from the tank reinforcement (Besh-Terek village, status: September 2025)**

**4) Construction works during reporting period in Chaek Village (zones #1, #2, #3 and #4 Contractor: Metag Inshaat Tijaret Anonym Shirketi LLC):**

Construction of the reservoir (concrete works are in progress).

PE pipes laid: d=225 mm – 17,168.00 m, d=160 mm – 20,915.50 m,

d=110 mm – 6,453.10 m, d=63 mm – 6,612.10 m.

Construction and installation works are ongoing (see Photo 7).

The reservoir has been constructed (concrete work is underway) (see Photo 8).



**Photos 7–8: Installation of shut-off valves. Construction of a reservoir (Chaek Village (zone #4), status: August 2025).**

Installation of a water pipeline made of PE pipes: d=160 mm – 1,354 m,  
d=225 mm – 762 m.

Installation of reinforced concrete wells - 589 pcs.

The reflective warning signs and fences on trenches have been installed in the settlement (see Photo 9).

Also, works are carried out to rehabilitate sanitary facilities in the building of the kindergarten (see Photo 10).



**Photos 9–10: Earthworks. Rehabilitation of internal sanitary facilities in the kindergarten building (Chaek Village (zones 1, 2, and 3), status: September 2025)**

**5) Construction works during reporting period in Kochkor Village (Contractor: Metag Inshaat Tijaret Anonym Shirketi LLC):**

Installation of a water pipeline made of PE pipes: d=250 mm – 1,000 m, d=225 mm – 1,249 m, d=110 mm – 2,578 m, d=90 mm – 1,607 m, d=63 mm – 4,663 m, d=160 mm – 1,811 m.

A new borehole was drilled.

Rehabilitation of the existing borehole has been carried out.

The water intake and reservoir sites, as well as the village water supply network, are located on municipal land owned by the AO.

Installation of reinforced concrete wells - 170 pcs.

The installation of the water tower has been completed (see Photo 11).

Construction and installation work is underway (see Photo 12).



**Photos 11–12: Water tower site. Earthworks (Kochkor village, status: July 2025)**

**6) Construction works during reporting period in Kara-Too Village (Contractor: Metag Inshaat Tijaret Anonym Shirketi LLC):**

A 70-m borehole has been drilled. Drilling operations were fully completed, and the well was plugged and abandoned.

Laying of PE pipes: d=110 mm – 2,354.2 m, d=90 mm – 2,708.4 m, d=63 mm – 1,265.8 m.

Installation of reinforced concrete wells - 68 pcs.

The water supply networks were fully laid down.

As part of the grievance redress mechanism (GRM) functioning, a Log for Redress and Suggestions has been established.

Construction and installation works are ongoing (see Photos 13–14).



**Photos 13–14: Water intake site. Contractor's concrete mixer trucks (Kara-Too Village, status: August 2025)**

**7) Construction works during reporting period in Isakeev Village (Contractor: Metag Inshaat Tijaret Anonym Shirketi LLC):**

The sanitary facilities in the building of the Secondary School named after Satarkul Ismailov have been rehabilitated.

Construction and installation works are ongoing (see Photo 15).

Laying PE pipes:  $d=110$  mm – 2,900 m.

Posts have been installed to fence off the water intake site (see Photo 16).



**Photos 15–16: Earthworks. Posts for fencing off the reservoir site (Isakeev village, status: August 2025)**

**8) Construction works during reporting period in Moldo-Kylych Village (Contractor: Metag Inshaat Tijaret Anonym Shirketi LLC):**

PE pipes  $d=110$  mm – 40 m were laid at the reservoir site.

Reinforced concrete wells were installed - 31 pcs.

A borehole with 80 m depth has been drilled. Drilling works were fully completed.

Laying of PE pipes: d=110 mm – 2,061 m, d=63 mm – 1,712 m, d=90 mm – 1,630 m.

The village roads and streets were restored after completion of excavation works.

Construction and installation works are ongoing (see Photos 17–18).



**Photos 17–18: Earthworks. Reinforcement of the reservoir (Moldo-Kylch village, status: August 2025)**

**9) Construction works during reporting period in Baetov Village (Contractors: “MS Building” LLC and Metag Inshaat Tijaret Anonym Shirketi LLC):**

Wells #1, #2, #3 and #4 have been drilled (with 80 m deep).

Drilling works were fully completed.

Laying of PE water supply pipes: d=160 mm – 800 m, d=180 mm – 800 m, d=250 mm – 400 m.

Laying of PE network pipes: d=160 – 420 m, d=110 – 1,458 m, d=90 – 457 m.

Installation of reinforced concrete wells – 22 pcs.

The sites of reservoirs, water intake and water supply network are located within the AO municipal lands.

The sanitary facilities in the building of the Secondary School named after Shukurbek Beishenaliev have been rehabilitated (see Photos 19–20).



**Photos 19–20: Sanitary facilities at the Secondary School. Fencing around the Secondary School septic tank (Baetovo Village, status: September 2025)**

**10) Construction works during reporting period in Kaindy-Bulak Village (Contractor: Metag Inshaat Tijaret Anonym Shirketi LLC):**

Drilling operations were completed.

Laying of PE pipes: d=110 mm – 1,349 m, d=90 mm – 1,704.5 m.

Installation of reinforced concrete wells - 22 pcs.

Temporary walkways with handrails have been installed on the trenches.

In order to check the tightness and integrity, a pressure test was carried out on the PE water pipes (see Photo 21).

Upon the completion of excavation works the village roads were restored.

Connection of private households was carried out at the expenses of the household owners in agreement with the Head of Kaindy-Bulak village (see Photo 22).



**Photos 21–22: Testing of water pipes. Connection of private houses (Kayindy-Bulak Village, status: October 2025)**

**11) Construction works during reporting period in Kulanak and Uchkun Villages (Consortium: Profit Express LLC and NSK Turan Group LLC):**

Laying the water pipeline from PE pipes: d=110 mm – 400 m, d=160 mm – 2,600 m.  
Construction and installation works are ongoing (see Photos 23–24).



**Photos 23–24: Earthworks. Installation of a well (Kulanak and Uchkun Villages, status: October 2025)**

**12) Construction works during reporting period in Zherge-Tal Village (Kainar CJSC):**

The following works on laying down the PE pipes were done: water main d=125 mm – 4,920 m and village network d=90 mm – 1,500 m.

Installation of reinforced concrete wells - 18 pcs.

Construction and installation works are ongoing (see Photos 25–26).



**Photos 25–26: Work on the reservoir site. Constructed water pressure reducer (Zherge-Tal village, status: August 2025)**

20. The following table provides information on the number of working contractors (see Table 11).

**Table 11: Information about the Number of Workers**

Active Villages	Contractors	Number of Workers by Month					
		July	August	September	October	November	December
Lama	LLC «Metag Inshaat Tijaret Anonym Shirketi» Lot #1	16	9	15	15	-	-
Aral and Kichi-Aral		12	4	4	-	-	-
Besh-Terek		12	10	5	-	-	-
Chaek (zone #4)		32	34	65	44	-	-
Chaek (zones #1, #2, #3)	LLC «Metag Inshaat Tijaret Anonym Shirketi» Lot #2	17	13	17	17	-	-
Kochkor	LLC «Metag Inshaat Tijaret Anonym Shirketi» Lot #2	15	13	19	19	11	-
Kara-Too	LLC «Metag Inshaat Tijaret Anonym Shirketi» Lot #1	9	9	9	9	7	-
Isakeev		14	15	7	7	6	-
Moldo-Kylych		3	4	3	3	3	-

Active Villages	Contractors	Number of Workers by Month					
		July	August	September	October	November	December
Baetov	LLC “MS Building”, LLC «Metag Inshaat Tijaret Anonym Shirketi» Lots #1 and #2	12	21	6	6	5	-
Kaindy-Bulak	LLC «Metag Inshaat Tijaret Anonym Shirketi» Lots #3	7	6	6	6	5	-
Uchkun and Kulanak	Consortium: “Profit Express” LLC and NSK “Turan Group” LLC	13	16	20	20	-	-
Zherge-Tal	“Kainar” CJSC	10	11	20	24	-	-
		30	30	30	21	4	-

## 2.4 Description of Any Changes to the Program Design

21. Additional funding for the Rural Water Supply and Sanitation Development Program in the Naryn Region included 23 villages, where 46,088 people live.
22. The program safeguard systems assessment and the environmental assessment and review framework documents for additional financing for the Program have been updated and disclosed on ADB website.

## 2.5 Description of Any Changes to Agreed Construction methods

23. There were no changes to agreed construction methods.

### 3 ENVIRONMENTAL SAFEGUARDS ACTIVITIES

#### 3.1 General Description of Environmental Safeguard Activities

24. The Program Specialists, together with the Design Institutes, organized and held public consultations to inform the local residents and community about the Program and discuss the SSEMP, including anticipated environmental impacts and corresponding mitigation measures for construction of a water supply system and Non-network Local treatment facilities (NLTF) (see Table 12).

**Table 12: List of Villages, Where Public Consultations Held**

No.	Name of Subproject	Name of Village	SSEMP Approval Date by a Program Safeguards Officer	Date of Informing SSEMP (PUBLIC Hearing)	Representatives of Design Institute	ARIS
<b>WSS</b>						
1	Zhalgyz-Terek	Zhalgyz-Terek	1 September 2022	7 September 2022	OJSC "KyrgyzGiprostroy"	Safeguard Officer, Institutional Development Specialist, Sanitation and Hygiene Specialist, Infrastructure Engineer, MOS specialist
2	Orto-Saz	Orto-Saz	1 September 2022	8 September 2022	OJSC "KyrgyzGiprostroy"	
3	Zhan-Bulak	Zhan-Bulak	1 September 2022	8 September 2022	OJSC "KyrgyzGiprostroy"	
4	Moldo-Kylych	Moldo-Kylych	9 September 2022	15 September 2022	LLC "ENKON"	
5	Kochkor	Kochkor	9 September 2022	16 September 2022	LLC "ENKON"	
6	Isakeev	Isakeev	9 September 2022	16 September 2022	LLC "ENKON"	
7	Oruk-Tam	Oruk-Tam	1 November 2022	9 November 2022	OJSC "KyrgyzGiprostroy"	
8	Ak-Kiya	Ak-Kiya	1 November 2022	10 November 2022	OJSC "KyrgyzGiprostroy"	
9	Tosh-Bulak	Tosh-Bulak	1 November 2022	10 November 2022	OJSC "KyrgyzGiprostroy"	
10	Lama	Lama	14 November 2022	16 November 2022	LLC "ENKON"	
11	Aral	Aral	14 November 2022	17 November 2022	LLC "ENKON"	
12		Kichi-Aral	14 November 2022	17 November 2022		
13	Kochkor	Kara-Too	17 January 2023	19 January 2023	LLC "ENKON"	
14	Chaek	Chaek	17 January 2023	20 January 2023	LLC "ENKON"	
15		Besh-Terek	17 January 2023	20 January 2023		
16	Zherge-Tal	Zherge-Tal Ak-Talaa District	17 January 2023	27 January 2023	LLC "ENKON"	
17	Baetov	Baetov	3 July 2023	11 July 2023	OJSC "KyrgyzGiprostroy"	
18		Kaindy-Bulak	3 July 2023	11 July 2023		
19	Zherge-Tal	Zherge-Tal Naryn District	15 January 2024	17 January 2024	OJSC "KyrgyzGiprostroy"	
20	Kulanak	Kulanak	15 January 2024	18 January 2024	OJSC "KyrgyzGiprostroy"	
21		Uchkun	15 January 2024	18 January 2024		

No.	Name of Subproject	Name of Village	SSEMP Approval Date by a Program Safeguards Officer	Date of Informing SSEMP (PUBLIC Hearing)	Representatives of Design Institute	ARIS
22	At-Bashi	At-Bashi	4 February 2025	12 February 2025	OJSC "KyrgyzGiprostroy"	
23		Ak-Zhar	4 February 2025	12 February 2025		
24	Kyzyl-Sook	Kyzyl-Sook	4 February 2025	13 February 2025	LLC "ENKON"	
25	Sary-Bulun	Sary-Bulun	4 February 2025	14 February 2025		
26	Kabak	Ken-Suu	4 February 2025	15 February 2025		
27		Kotur-Suu	4 February 2025	15 February 2025		
28		Tabylyg	4 February 2025	15 February 2025		
<b>Non-network Local treatment facilities (NLTF)</b>						
1	Lama	Lama	29 March 2024	23 April 2024	LLC "ENKON"	Safeguard Officer, Institutional Development Specialist, Sanitation and Hygiene Specialist, Infrastructure Engineer, MOS specialist
2	Isakeev	Isakeev	29 March 2024	23 April 2024	LLC "ENKON"	
3	Chaek	Chaek (12 pieces multi-stores buildings)	29 March 2024	24 April 2024	LLC "ENKON"	
4	Zherge-Tal	Zherge-Tal Ak-Talaa District	29 March 2024	25 April 2024	LLC "ENKON"	

2,186 people took part in the above-mentioned public consultations, including 1,020 were women, which in its turn made 46.66 %.<sup>3</sup>

25. During the public consultations, the Program Safeguards Officer presented to all participants a presentation on the topic "Environmental and Social Safeguards in Subprojects under the Program". At the end of the public consultations technical design solution for the Subprojects were approved.
26. The contractor's workers (LLC "MS Building" LLC, "Metag Inshaat Tijaret Anonym Shirketi", "Kainar" CJSC and Consortium: "Profit Express" LLC and NSK "Turan Group" LLC) live in the houses of local village residents. There is no separate work camp created for them.
27. Main functional responsibilities of a Program Safeguards Officer:
  - Carry out activities to monitor the implementation of Program activities for compliance with the requirements of the legislation of the Kyrgyz Republic and ADB's Safeguard Policy Statement (2009) on environmental safeguards;

<sup>3</sup> According to DLI 8, women's participation in public hearings should be at least 40%.

- Coordinate and oversee the implementation of projects in line with environmental safeguard requirements, ensuring compliance with ADB's Safeguard Policy Statement and Kyrgyz Republic's environmental legislation and procedures;
- Shall provide regular quarterly reports at the end of each quarter and prepare semiannual environmental monitoring reports, semiannual social safeguard monitoring reports at the end of each half year, as well as any other reports urgently required in certain situations.
- Monitor the functioning of the GRM approved within the framework of the Program, timely consideration of complaints and proposals received, with appropriate notes in the registration logs;
- Preparation of documents regarding provision of social safeguards, occupational health and safety, land acquisition and resettlement plans;
- Approval of the SSEMPs, consideration of issues on adaptation to climate change, etc.

### 3.2 Site Audits

28. The Program Safeguards Officer and National Environmental Specialist/Ecologist (SEFF A2) checked compliance with environmental safeguards in the subprojects, where construction and installation works have been carried out to construct the water supply systems (see Table 13).

**Table 13: Site Visits and Audits**

Organization	Performed by	Purpose	Summary of Significant Findings	Date
ARIS, DDWSSD / SEFF A2	Program Safeguards Officer - Beknazar Abduraimov, National Environmental Specialist/Ecologist (SEFF A2) Keneshbek Jumabekov	Monitoring and supervising the civil works in terms of compliance with HSE requirements by the contractor at the sites of Lama Village	The contractor complied with all HSE. Workers have been provided with special clothing and PPE, etc.	5 July 2025, 12 August 2025, 18 September 2025, 21 October 2025

<b>Organization</b>	<b>Performed by</b>	<b>Purpose</b>	<b>Summary of Significant Findings</b>	<b>Date</b>
ARIS, DDWSSD / SEFF A2	Program Safeguards Officer - Beknazar Abduraimov, National Environmental Specialist/ Ecologist (SEFF A2) Keneshbek Jumabekov	Monitoring and supervising the civil works in terms of compliance with HSE requirements by the contractor at the sites of Aral and Kichi-Aral Villages	The contractor complied with all HSE. Workers have been provided with special clothing and PPE, etc.	5 July 2025, 12 August 2025, 19 September 2025, 22 October 2025
ARIS, DDWSSD / SEFF A2	Program Safeguards Officer - Beknazar Abduraimov, National Environmental Specialist/ Ecologist (SEFF A2) Keneshbek Jumabekov	Monitoring and supervising the civil works in terms of compliance with HSE requirements by the contractor at the sites of Chaek and Besh-Terek Villages	The contractor complied with all HSE. Workers have been provided with special clothing and PPE. The water intake area and reservoir site are completely fenced, etc.	5 July 2025, 12 August 2025, 19 September 2025, 22 October 2025
ARIS, DDWSSD / SEFF A2	Program Safeguards Officer - Beknazar Abduraimov, National Environmental Specialist/ Ecologist (SEFF A2) Keneshbek Jumabekov	Monitoring and supervising the civil works in terms of compliance with HSE requirements by the contractor at the sites of Kochkor and Kara-Too Villages	The contractor complied with all HSE. Workers have been provided with special clothing and PPE. The water intake area is completely fenced, etc.	4 July 2025, 11 August 2025, 20 September 2025, 20 October 2025
ARIS, DDWSSD / SEFF A2	Program Safeguards Officer - Beknazar Abduraimov, National Environmental Specialist/ Ecologist (SEFF A2) Keneshbek Jumabekov	Monitoring and supervising the civil works in terms of compliance with HSE requirements by the contractor at the sites of Isakeev and Moldo-Kylych Villages	The contractor complied with all HSE. Workers have been provided with special clothing and PPE, etc.	4 July 2025, 16 August 2025, 20 September 2025, 20 October 2025

Organization	Performed by	Purpose	Summary of Significant Findings	Date
ARIS, DDWSSD / SEFF A2	Program Safeguards Officer - Beknazar Abduraimov, National Environmental Specialist/Ecologist (SEFF A2) Keneshbek Jumabekov	Monitoring and supervising the civil works in terms of compliance with HSE requirements by the contractor at the sites of Baetovo and Kaindy-Bulak Villages	The contractor complied with all HSE. Workers have been provided with special clothing and PPE. The water intake area is completely fenced, etc.	2 July 2025, 13 August 2025, 15 September 2025, 23 October 2025
ARIS, DDWSSD / SEFF A2	Program Safeguards Officer - Beknazar Abduraimov, National Environmental Specialist/Ecologist (SEFF A2) Keneshbek Jumabekov	Monitoring and supervising the civil works in terms of compliance with HSE requirements by the contractor at the sites of Kulanak and Uchkun Villages	The contractor complied with all HSE. Workers have been provided with special clothing and PPE, etc.	3 July 2025, 14 August 2025, 17 September 2025, 25 October 2025
ARIS, DDWSSD / SEFF A2	Program Safeguards Officer - Beknazar Abduraimov, National Environmental Specialist/Ecologist (SEFF A2) Keneshbek Jumabekov	Monitoring and supervising the civil works in terms of compliance with HSE requirements by the contractor at the sites of Zherge-Tal Village	The contractor complied with all HSE. Workers have been provided with special clothing and PPE, etc.	3 July 2025, 14 August 2025, 17 September 2025, 25 October 2025

29. **Site audit findings.** Based on the results of checking compliance with Environmental and Social Safeguards in subprojects, by the Program Safeguards Officer with the participation of the National Environmental Specialist/Ecologist (SEFF A2), Technical Supervision Engineers and the contractor's foremen, compiled Civil Work Monitoring and Supervision Checklists of construction works.

30. During the reporting period, there were no accidents or incidents at construction sites that resulted in problems which resulted or could have resulted in population and the working personnel health and safety.

31. The contractor complies with all health and safety requirements.

The reservoir site is completely fenced to restrict access by unauthorized persons and animals (see Photo 27).



**Photo 27: The water tower site is completely fenced (Kochkor Subproject, Status in October 2025)**

During construction and installation works, reflective signs were installed (see Photo 28).



**Photo 28: Warning Signs installed (Kaindy-Bulak Subproject, Status in November 2025)**

Transitional bridges with handrails have been installed on the trenches (see Photo 29).



**Photo 29: Transitional bridges installed (Baetov Subproject, Status in November 2025)**

In trenches and reinforced concrete water intake wells temporary stairs for construction and installation works (see Photo 30).



**Photo 30: Temporary stairs have been installed for construction and installation work (Uchkun village, status: September 2025)**

In order to protect people and animals from accidental falls, protective portable fences on trenches have been installed in the settlement (see Photo 31).



**Photo 31: Strong protective fences have been installed on the trenches (Chaek Subproject, status: August 2025)**

32. From the consultants' part, monitoring and control of quality of civil works is constantly carried out by Technical Supervision Engineers, Quality Engineer, Hydrogeological Engineer and Electrical Engineer, specially hired for the Program under SEFF A2.

### **3.3 Issues Tracking (Based on Non-Conformance Notices)**

33. During the inspection, no non-conformance notices to eliminate deficiencies regarding compliance with SSEMP and occupational health, safety, and environmental protection (HSE) standards and requirements.

### **3.4 Trends**

34. There are some improvements by contractors of HSE aspects of working processes in this reporting period. Contractors comply with the construction schedule.

### **3.5 Unanticipated Environmental Impacts or Risks**

35. During the reporting period, during visual monitoring by the Program Safeguards Officer of construction sites did not reveal any unexpected impacts on the environmental, as well as risks, at the active subprojects Lama, Aral (Aral and Kichi-Aral Villages), Chaek (Chaek and Besh-Terek Villages), Kochkor (Kochkor and Kara-Too Villages), Isakeev, Moldo-Kylych, Baetov (Baetovo and Kaindy-Bulak Villages), Kulanak (Kulanak and Uchkun Villages) and Zherge-Tal.

## 4 RESULTS OF ENVIRONMENTAL MONITORING

### 4.1 Overview of Monitoring Conducted during Current Period

36. By the Program Safeguards Officer overview monitoring in terms of compliance with environmental safeguards was carried out in subprojects Lama, Aral (Aral and Kichi-Aral Villages), Chaek (Chaek and Besh-Terek Villages), Kochkor (Kochkor and Kara-Too Villages), Isakeev, Moldo-Kylych, Baetov (Baetovo and Kaindy-Bulak Villages), Kulanak (Kulanak and Uchkun Villages) and Zherge-Tal, where construction and installation work to construct water supply systems is ongoing.
37. Instrumental measurements of quality parameters for water and air are not specified in the SSEMPs.

According to Table 4-3 of the Site- Specific Environmental Monitoring Plan (SSESMP), the noise levels (see Table 14) and water quality in the spring were monitored in some villages.


**Table 14. Noise Level Monitoring Results**

#	Village Name	Noise Level (dB)	Date
1	Lama	61	12 August 2025
2	Aral	58	19 September 2025
3	Kichi-Aral	59	19 September 2025
4	Kochkor	60	20 September 2025
5	Kara-Too	61	20 September 2025
6	Isakeev	58	20 September 2025

During the development of the detailed design and cost estimation documentation, on 11 October 2022, the quality of spring waters in Lama village was monitored by the Zhumgal department of the Kochkor Inter-district Center for Disease Prevention and State Sanitary and Epidemiological Surveillance. Analysis of the quality of the spring water "Kymyzdyk-Bulak" for physical and chemical indicators, the water complied with the requirements of the Technical Regulations "On the Safety of Drinking Water" of the Law of the Kyrgyz Republic #34 dated 30 May 2011.

Construction and installation work is currently ongoing in Lama Village. Following the completion of the construction and installation work of the water supply system, it is planned to re-sample the spring water of Lama Village for compliance with current standards.

38. During the reporting period, there were no significant dust emissions as a result of the work carried out. Dust suppression with water was carried out regularly at the site.
39. Emissions from excavators during excavation and from trucks when transporting cement, gravel and concrete are minimal.
40. Foremen and site managers regularly conduct training on occupational health and safety (OHS) for working personnel. Each construction site has a Health and Safety Instruction Logbook (see Photo 32).



**Photos 32: Health and Safety Instruction Logbook (Chaek Subproject, Status in November 2025)**

41. During the reporting period, no accidents or serious incidents occurred with the working personnel.
42. During the reporting period, no accidents or serious incidents occurred at construction sites that would have resulted in public health or safety problems.
43. The SSEMPs for Lama, Aral (Aral and Kichi-Aral Villages), Chaek (Chaek and Besh-Terek Villages), Kochkor (Kochkor and Kara-Too Villages), Isakeev, Moldo-Kylych, Baetov (Baetovo and Kaindy-Bulak Villages), Kulanak (Kulanak and Uchkun Villages) and Zherge-Tal subprojects are being successfully implemented. No changes to the SSEMPs are required.

44. Analysis of implementation of the SSESMP of active subprojects shows that:

- during the construction of the water supply system, emissions of pollutants into the atmosphere from excavation work, welding work, work on restoring the asphalt surface, as well as the operation of construction equipment were minimal.
- during construction and installation works, the noise impact of construction machinery and specialized equipment was local and short-term in nature and was minimized due to correct methods of organizing works.
- contractors have implemented waste management plans to avoid land and water pollution.
- during the construction period there was no impact on flora and fauna. No cutting of shrubs or trees was carried out.
- during construction work, occupational safety and health standards were observed, and there were no accidents.
- construction and household waste were in small quantities, and it was taken to the AO landfills.
- no asbestos-containing materials were found during the digging of trenches for the new water supply network.
- no objects of historical and cultural heritage were discovered during the work carried out related to digging trenches and pits.
- GRM is functional.
- land plots envisaged for the placement of the water supply system were allocated from the municipal lands of the AO within the alienation strip in accordance with the design and estimate documentation required for the execution of a set of excavation and construction and installation works.
- land plots for permanent use have been allocated for water intake sites, water tanks and water towers, also from the municipal lands of the AO in accordance with the design and estimate documentation, for which State certificate on the right of perpetual (without specifying the term) use of the land plot have been received.
- the Program implementation does not involve the acquisition of land and impact on household assets their structures used as commercial facilities.

Social due diligence reports have been prepared in accordance with the ADB SPS 2009 to confirm the lack of land acquisition and resettlement (LAR) and to present appropriate measures to mitigate the impacts of the Program implementation. The social due diligence reports have been submitted to the ADB.

45. The mitigation measures at the construction phase and their implementation status during reporting period (see Table 15).

**Table 15: Mitigation Measures and their Implementation Status**

<b>Actions</b>	<b>Mitigations Measures</b>	<b>Status of their Implementation for The Reporting Period</b>
Implementation of environmental management plan	Training on implementation of SSESMP, including excavated soil/waste management, standard operating procedures (SOPs) for civil works; occupational health and safety (OHS), key labor legislation, applicable environmental legislation, etc.	Complied with. Contractors are informed about the SSESMP. There is a SSESMP at the site, a code of conduct on environmental, health and safety for contractor personnel, an emergency response plan, and a grievance redress mechanism.
Cultural Heritage Site: Incidental Finds	Contractors to observe measures when carrying out any excavation work. Raising awareness of workers, site supervisors, foremen and engineering supervision engineers about accidental finds during excavation work.	Complied with. The SSESMP contains a Plan for the protection of historical and cultural heritage sites.
Excavation works	Shoring of slopes of dug trenches to reduce the risk of soil collapses. The area of the dug trench will be securely fenced to protect against accidental falls of people and animals. Installation of warning boards, banners with the construction site billboard, warning tapes, reflective warning road signs.	Complied with.
Collection, storage and backfilling of excavated soil	Some of the excavated materials will be loaded onto trucks and transported to temporary storage sites.	Complied with. The site has a Sub-Plan for soil disposal for specific construction sites.
Social and community-based issues	Minimize disruption to the social environment and maximize the benefits of the program to the community. Comply with vehicle speed limits.	Complied with. Banners with the construction site billboard, warning tapes, and reflective warning road signs have been installed.

<b>Actions</b>	<b>Mitigations Measures</b>	<b>Status of their Implementation for The Reporting Period</b>
	<p>Inform local communities prior to commencement of work, including visits to local schools.</p> <p>Ensure that noise levels above 70 dB are not audible within 50 m of any construction site.</p> <p>Stop work at night that generates significant noise (between 18:00 and 07:00).</p>	
Air quality	<p>Maintenance of all fossil fuel burning equipment in accordance with manufacturers recommendations.</p> <p>The contractor shall use good quality equipment with minimal emissions. It is prohibited to leave equipment idling unless it is being used for construction work.</p> <p>Restriction of the speed of construction vehicles when driving through populated areas.</p> <p>Irrigating roads in and around construction sites and village streets upon backfilling of trenches.</p> <p>Elimination of possible leaks on vehicles used for transporting materials.</p>	Complied with.
Occupational safety and health	<p>The accommodation of workers shall comply with best practice.</p> <p>The contractor shall</p> <ul style="list-style-type: none"> <li>- conduct an introductory briefing on occupational health and safety for all personnel, as well as special training for personnel working on work areas;</li> <li>- provide all necessary personal protective equipment (PPE) to site workers free of charge, including safety shoes, high visibility vests, safety helmets and hearing protection;</li> <li>- train and appoint an occupational health and safety specialist as a responsible person for the duration of the project;</li> <li>- have a first aid kit on site.</li> </ul>	Complied with.
Post-construction cleaning	<p>Remove all embankments, debris, garbage, remove temporary structures. Restore roads and streets to their original condition.</p> <p>Restore damaged utilities.</p>	Complied with.

<b>Actions</b>	<b>Mitigations Measures</b>	<b>Status of their Implementation for The Reporting Period</b>
Waste management	<p>Provision of appropriate waste storage areas at all work areas.</p> <p>Introduction training for workers and regular on-the-job training to raise awareness of zero waste discharge to the environment.</p> <p>Zero tolerance for waste flowing to the watercourses or floodplains, including all materials (e.g., electrode stubs, wood, plastics and metals).</p> <p>The contractor will implement waste minimization measures, i.e., procurement of materials with less packaging, refrain from ordering excessive materials, arrange with suppliers for the return of surplus and unused materials.</p> <p>All work areas will be cleaned and restored to their previous condition shortly upon completion of the work.</p> <p>All construction waste will be disposed of at AO landfills.</p>	Complied with.
Water resources	<p>The contractor shall carry out a risk assessment of all activities near watercourses and apply appropriate control measures.</p> <p>No vehicles or equipment may be refueled in riverbeds or within 25 meters of the edge of a watercourse.</p> <p>No work will be carried out in water protection zones of irrigation canals.</p>	Complied with.
Biodiversity	Tree felling is not planned.	Complied with.
Soil and groundwater	<p>Fuel shall be stored in high-quality above-ground tanks located on an impermeable surface with a spillage containment facility.</p> <p>Refueling shall not be carried out near or in close proximity to watercourses.</p> <p>Soils shall be protected from water and wind erosion.</p> <p>Vegetation removal shall be kept to a minimum.</p> <p>Vegetation shall be removed from the construction site and stored for subsequent restoration.</p>	Complied with.

46. Roads in and around construction sites and village streets were sprayed regularly after backfilling the trench.

47. Idle equipment does not remain idle on/off during the absence of construction work.
48. All vehicles undergo regular maintenance to minimize black smoke emissions.
49. The contractors provided the workers with personal protective equipment (PPE) (helmets, goggles, gloves, vests, construction boots, etc.) (see Photo 33).



**Photo 33: Workers have been provided with special clothing and PPE (Kaindy-Bulak Subproject, Status in August 2025)**

## 4.2 Trends

50. There are improvements by contractors of environmental safeguards aspects of working processes in this reporting period:
  - Informing the local residents about civil works prior to commencement.
  - a Foreman's office has been established.
  - there are all documents on environmental and social safeguards in the Foreman's office including a copy of the Environmental, Health, and Safety Management System (EHSMS), the Contractor's Code of Conduct on Environmental, Health, and Safety for Staff, the Grievance Redress Mechanism (GRM), the Emergency Response Plan (ERP), the Complaint and Suggestion Log, the HSE Briefing Log, the Contractor's Order for the Person Responsible for Environmental, Health, and Safety, etc.
  - trenches have been protected with warning tapes and more stable fencing.
  - information banners have been installed.
  - crosswalks/bridges with handrails have been installed.

- reflective warning road signs have been installed.
  - workers were provided with Personal Protective Equipment (PPE) (special clothing, reflective vests, construction boots, gloves, helmets, safety harnesses, etc.) while performing their duties.
  - there was no excess of excavated soil; it was reused.
  - there was no cutting any trees.
  - the sites of water intakes, reservoirs, and water towers are located on municipal land of AO.
  - water pipelines and distribution networks were laid on municipal land of AO.
  - roads and streets were restored to their original condition, etc.
51. The contractors complied with all health, safety requirements and environmental safeguards during construction work, there were no violations.

### **4.3 Summary of Monitoring Outcomes**

52. No additional monitoring is required. In addition to regular visits to subprojects (monthly), the improvement of waste disposal is monitored daily by the contractors' foremen and foremasters that are available at construction sites.
53. No asbestos containing materials were found at the water intake and reservoir sites or on the village streets.
54. All the SSEMPs of subprojects include separate asbestos management plans in case of chance finding.
55. No cultural and historical-architectural monuments were found at the zone of the water supply system construction of the Subprojects. Due to the fact that works to be carried out are associated with excavation of trenches and pits, there is a possibility of chance finds of historical and cultural heritage objects of (hereinafter - HCHO).

To preserve these objects all the SSEMPs of subprojects include a Plan on Protection of Historical and Cultural Heritage Objects has been developed. Under Plan the HCHO means archaeological and paleontological monuments of objects/structures/artifacts of historical and/or cultural importance, as well as religious/spiritual importance objects and places.

56. The existing “Plan on Protection of Historical and Cultural Heritage Objects” describes an action plan in case of accidental discovery of historical and cultural heritage objects during civil and other works.

#### **4.4 Material Resources Utilisation**

##### **4.4.1 Current Period**

57. Monitoring of using material resources such as electricity and water is difficult due to the lack of separate meters for construction sites, so such type of monitoring is not carried out.

##### **4.4.2 Cumulative Resource Utilisation**

58. Monitoring of resource utilization is not provided in the SSEMP.
59. Household solid waste was collected and disposed of at the AO municipal landfills.
60. There is no agreement between the contractor and the AO, because the scope of household waste generated is small.

#### **4.5 Waste Management**

61. To avoid land and water pollution, the contractors implement Waste Management Plans.

During the construction of the water supply system, there was no excess soil. All small amounts of waste were taken by the contractors to the AO landfills.

62. During implementation of civil works, wastes are generated in small quantities. Wastes are mainly paper cement bags, paper packaging materials, etc.
63. All the SSEMPs of subprojects have an asbestos management plan in case of chance finding details the actions when finding asbestos materials, extraction, storage, transportation and disposal; the plan also describes implementation responsibilities.

##### **4.5.1 Current Period**

64. During construction, contractors clean up construction sites and dispose of wastes in a timely manner. Due to the small volume, construction debris and household wastes generated were not taken into account and are difficult to account for.

#### 4.5.2 Cumulative Waste Generation

65. During construction, at construction sites, as contractors have taken measures to minimize wastes.

#### 4.6 Health and Safety

##### 4.6.1 Worker Safety and Health

66. During the reporting period, no accidents or serious incidents occurred with the working personnel. The contractor's foremen and masters at the site, who are responsible for labor protection and safety, regularly conducted safety briefings.

67. Workers have been provided with special clothing and PPE (see Photo 34).



**Photo 34: Workers have been provided with special clothing and PPE (Baetov Subproject, Status in October 2025)**

68. Medical kits are available in the field offices of foremen at construction sites of each contractor (see Photo 35).



**Photo 35: Medical First Aid Kit (Kara-Too Subproject, Status in November 2025)**

69. Earthen trenches are reinforced with supports/protective shields against soil collapse.

#### **4.6.2 Community Health and Safety**

70. During the reporting period, there were no accidents or incidents at construction sites that resulted in problems which resulted or could have resulted in population health and safety.

71. The contractor complies with all health and safety requirements. Water intake and reservoir sites are completely fenced to restrict access by unauthorized persons and animals (see Photo 36).



**Photo 36: Fenced area around the water tower (Kaindy-Bulak Subproject, Status in October 2025)**


72. During construction and installation works, reflective signs were installed (see Photo 37).



**Photo 37: Reflective signs were installed (Kara-Too Village, Status in October 2025)**

#### 4.7 Trainings

73. By the Program Safeguards Officer trainings were conducted for workers on compliance with safety precautions during construction work (see Photo 38).



**Photo 38: Trainings for workers (Zherge-Tal village, status: July 2025)**

From 29 September to 2 October 2025, the Program Safeguards Specialist participated in Environmental Safeguard Conference and Orientation Workshop on Environmental and Social Framework for Central and West Asia, and East Asia Regions organized by ADB, which was held in Tbilisi, Georgia.

## 5 FUNCTIONING OF THE SSEMP

### 5.1 SSEMP Review

74. Environmental safeguards measures are applied in all active subprojects Lama, Aral (Aral and Kichi-Aral Villages), Chaek (Chaek and Besh-Terek Villages), Kochkor (Kochkor and Kara-Too Villages), Isakeev, Moldo-Kylych, Baetov (Baetovo and Kaindy-Bulak Villages), Kulanak (Kulanak and Uchkun Villages) and Zherge-Tal based on approved SSEMPs and Soil Disposal Sub-plan for specific construction sites. The following measures were implemented in the subprojects:

- warning signs and walkways with handrails (see Photos 9, 13, 17, 28, 29 and 37);
- in trenches and in reinforced concrete water intake wells temporary stairs for construction and installation works (see Photos 24 and 30);
- banners/information boards of the contractors in the state language, indicating the contact details of the ARIS Central Office, ARIS beneficiary feedback mechanism (BFM) and contractors for the functioning of the GRMs under the Program (see Photos 17, 40 and 42).

The trenches have been strengthened with protective shields in order to prevent soil collapse.

The excavated soil is temporarily covered with a tarpaulin, and there are no excess soil/materials.

Trenches are strengthened with rigid metal protective shields (see Photo 31).

Workers use PPE at all times during construction and installation works (see Photos 1–2, 5–6, 7–8, 11–12, 15, 18, 23–24, 29, 31, 33, 34, 38 and 39).

The Subproject construction sites are completely fenced to limit access to unauthorized persons, children and animals (see Photos 3–4, 5–6, 11, 16, 20, 27 and 36).

The construction site and dirt roads/streets in subprojects are sprayed with water/dust suppression to prevent dust formation (see Photo 39).



**Photo 39: Streets in villages are sprayed with water/dust suppression to prevent dust formation (Isakeev Village, status: August 2025)**

At the same time, other requirements and standards of the SSEMP, environmental safeguards, labor protection and safety provisions are observed during construction and installation works.

75. The requirements set out in the SSEMPs of the subprojects Lama, Aral (Aral and Kichi-Aral Villages), Chaek (Chaek and Besh-Terek Villages), Kochkor (Kochkor and Kara-Too Villages), Isakeev, Moldo-Kylych, Baetov (Baetovo and Kaindy-Bulak Villages), Kulanak (Kulanak and Uchkun Villages) and Zherge-Tal were fulfilled by contractors. No changes to the SSEMPs are required.

## **5.2 Grievance Redress Mechanism, Beneficiary Feedback Mechanism**


76. The contractors' banners indicate the contact details of the ARIS Central Office, the ARIS beneficiary feedback mechanism (BFM), and contractor organizations for functioning the GRMs under the Program. Banners installed at construction sites (see Photo 40).



**Photo 40: Contractors installed banners at construction sites (Zherge-Tal Village Naryn District, status: November 2025)**

77. The GRM has been established in all villages of the Program: Lama, Aral, Kichi-Aral, Chaek, Besh-Terek, Kochkor, Kara-Too, Isakeev, Moldo-Kylych, Baetovo, Kaindy-Bulak, Kulanak, Uchkun and Zherge-Tal.
78. According to the requirements set out in the SSEMP complaints and claims received during construction and installation works are considered by the Contractor.

There is a logbook for community feedback and/or grievances in the foreman's field office of the contractor (see Photo 41). As of 31 December 2025, no complaints were received from the local population. There were only positive comments from the local population in the logbook for community feedback and/or grievances.



**Photo 41: A Logbook for community feedback and/or grievances (Baetov Villages, Status in November 2025)**

79. On October 8, 2025, during the ADB mission field trip to the Uchkun village, Uchkun AiyI Aimak, Naryn District, Naryn Region, a village resident Bekish Nogoibaev addressed with appeal. In his appeal, he noted that "the excavated trenches remained open, some pipes connected to houses were not properly installed, and the control over the works had not been monitored." This complaint was registered with the ARIS GRM.

On November 6<sup>th</sup> 2025, the complaint by village resident Bekish Nogoibaev was reviewed in the Uchkun village, together with Bekish Nogoibaev and ARIS NRWSSDP Specialists (Infrastructure Engineer - Emil Ilyasov, BFM Specialist - Aziz Chalbaev, Technical Supervision Engineer - Nurlanbek Kudashov) and participation of the Contractor's representative - Site Manager Aibek Akynbekov.

At the meeting, the Claimant Bekish Nogoibaev was briefed on the timeline and work scope of the "Kulanak" Subproject, which includes construction of a water supply system in the Uchkun village, as well as the construction requirements. Given that the Contractor's on-site workers are unable to answer all questions from village residents, it was suggested that residents contact the Site Manager directly with any further inquiries.

The Contractor's telephone number, as well as the BFM ARIS telephone number are displayed on banners posted at the sites where construction and installation works are being carried out.

The Program Specialists explained to the village resident all steps on implementation of civil works, promising to improve the control over civil works and quality of implementation. Following the explanations and clarifications, the Claimant Bekish Nogoibaev accepted the above information and expressed satisfaction (see Photos 42–43).



**Photos: 42–43. Photos taken during the meeting with the Claimant (Uchkun Village, Status in November 2025)**

80. The ARIS BFM also functions, they are installed on notice boards of AOs, schools and kindergartens (see Photo 44). The ARIS BFM main objective is the process of obtaining prompt and objective information and assessing and considering appeals (applications, proposals, complaints, requests, positive feedback) at all stages of Program implementation, which are received from citizens and/or beneficiaries to further improve their work.



**Photo 44: ARIS BFM Banner (status: November 2025)**

81. Strengthen communication with Program beneficiaries and provide channels for feedback, as well as identify and resolve problems, increase transparency and accountability.
82. At all stages of implementation of ARIS projects, the Program stakeholders can submit requests on issues of their interest through the ARIS BFM information transmission channels.

**ARIS BFM Channels:**

- ✓ WhatsApp: + 996 (770) 70-05-22, Ph: + 996 (550) 70-05-22
  - ✓ ARIS website: [www.aris.kg](http://www.aris.kg)
  - ✓ ARIS online platform:  
<https://kyrgyz-demo-republic-village-covid-19.yrpri.org/group/2831>
  - ✓ e-mail: [bfm@aris.kg](mailto:bfm@aris.kg)
  - ✓ Social networks: <https://www.facebook.com/kgariskg>  
[https://www.youtube.com/channel/UCRapQxzs\\_z6XEUZlpAcc0\\_Q](https://www.youtube.com/channel/UCRapQxzs_z6XEUZlpAcc0_Q)
  - ✓ Oral or written appeals
  - ✓ Letters by hand
  - ✓ ARIS reception: Bishkek City #102 Bokonbaev Street.
83. In its turn, ARIS will provide a response to each appeal in a timely and objective manner in accordance with the ARIS internal regulations and the legislation of the Kyrgyz Republic regulating the procedure for reviewing the citizens' appeals.

### 5.3 Compliance of the Program with Environmental Safeguards per Loan/Grant Agreements

84. Compliance of the program with environmental safeguards per Loan/Grant Agreements is presented in the following table (see Table 16).

**Table 16: Compliance of the Program with Environmental Safeguards per Loan/Grant Agreements**

Item No.	Description of Item	Status of Implementation
	Financing Agreement: <a href="https://www.adb.org/projects/documents/kgz-52256-001-lna">https://www.adb.org/projects/documents/kgz-52256-001-lna</a>	
	Program Agreement: <a href="https://www.adb.org/projects/documents/kgz-52256-001-pra">https://www.adb.org/projects/documents/kgz-52256-001-pra</a>	
10	<b>Environmental and Social Safeguards Schedule, para 10</b> DDWSSD and ARIS shall ensure that all Program Actions in the area of environmental and social safeguards are implemented in a timely and efficient manner.	Being complied
11	Para 11 DWSSD and ARIS shall ensure that no construction or rehabilitation works under the Program involve significant adverse environmental impacts that may be classified as category A under the SPS. Prior to commencing any construction or rehabilitation works under the Program, ARIS shall conduct a screening to ensure that any works that may be classified as category A for environment impacts within the meaning of SPS are excluded from the Program.	Being complied
12	Para 12 DDWSSD and ARIS shall ensure that before any activities are approved for financing under the Program, the following conditions are met relating to limiting asbestos use under the prohibited investment activities provided in Appendix 5 of the SPS: (a) an assessment is conducted on the existing structures that need to be demolished or removed to evaluate the risk of asbestos presence; and (b) a screening of procurement procedures be conducted to ensure that asbestos-containing materials are not used or financed under the Program (except for the purchase and use of bonded asbestos cement sheeting where the asbestos content is less than 20% as provided under the prohibited investment activities provided in Appendix 5 of the SPS).	Being complied
13	Para 13 DDWSSD and ARIS shall ensure that the preparation, design, construction, implementation, operation and decommissioning of all activities under the Program comply with:	Being complied

Item No.	Description of Item	Status of Implementation
	Financing Agreement: <a href="https://www.adb.org/projects/documents/kgz-52256-001-lna">https://www.adb.org/projects/documents/kgz-52256-001-lna</a>	
	Program Agreement: <a href="https://www.adb.org/projects/documents/kgz-52256-001-pra">https://www.adb.org/projects/documents/kgz-52256-001-pra</a>	
14	<p>(i) all applicable laws, regulations and guidelines of the Borrower relating to environment, health and safety; (ii) the Environmental Safeguards; and (iii) all measures and requirements, including monitoring requirements set forth in the Program Action Plan.</p> <p>Para 14                      DDWSSD and ARIS shall ensure that the preparation, design, construction, implementation, operation and decommissioning of all activities under the Program comply with: (a) all applicable laws and regulations of the Borrower relating to resettlement; (b) Involuntary Resettlement Safeguards; and (c) all measures and requirements, including monitoring requirements set forth in the Program Action Plan.</p>	Being complied
15	<p>Para 15                      DDWSSD and ARIS shall ensure that the Program does not involve any indigenous people risks or impacts within the meaning of the SPS. If due to unforeseen circumstances, the Program involves any such impacts, the Borrower shall ensure that the Program complies with (a) all applicable laws and regulations of the Borrower relating to indigenous peoples; (b) Indigenous Peoples Safeguards; and (c) all measures and requirements, including monitoring requirements set forth in the Program Action Plan.</p>	Not applicable / NA

## **6 GOOD WORK PRACTICE AND OPPORTUNITY FOR IMPROVEMENT**

### **6.1 Good Practice**

85. The contractors are continuing to maintain good communication with the local population, which allows them to resolve any problems in a short time.
86. This practice allowed the GRM to work effectively in subprojects. All issues are resolved on site in a working manner. No complaints were registered during the reporting period.

### **6.2 Opportunities for Improvement**

87. Contractors should be more responsible in implementing environmental protection issues. Without constant reminders, they should remove construction debris and household waste in a timely manner, carry out well-coordinated work on dust suppression at construction and installation sites, as well as during the trench excavation, and take a more responsible attitude to safety and health issues for workers and the local population.
88. Recommendations for improving waste management by the contractors:
- to sort out wastes and provide garbage containers;
  - to train workers and prohibit throwing away any waste within the construction site and adjacent areas;
  - to allocate specially designated area for temporary waste storage where wastes will be stored awaiting transportation to the final processing/disposal site.
  - to minimize wastes, i.e., will purchase materials with less packaging, do not order excess materials, and negotiate with suppliers to return excess and unused materials, etc.
89. Recommendations for improving occupational health and safety requirements by the contractors:
- to provide health and safety introductory training to all personnel, as well as specific training for personnel working at the construction sites.
  - to provide site workers with all necessary PPE, including safety boots, high visibility vests, safety helmets and hearing protection, at no cost to site workers.

- specific tasks may require other PPE, such as welding masks.
- to provide medical care and emergency assistance, etc.

## **7 SUMMARY AND RECOMMENDATIONS**

### **7.1 Summary**

90. During the reporting period, the contractors adequately carried out the necessary environment protection measures during implementation of civil works.
91. After analyzing the monitoring results, it would be noted that construction and installation works do not have any significant impact on the environment.
92. During the entire construction period, no accident or serious incident occurred at the construction sites of the Subprojects.
93. All wastes have been transported to official AO landfills.
94. During the public consultations on informing and reviewing the SSEMP and design decisions, questions were asked by residents and AO representatives, after discussions specialists gave comprehensive answers to all questions of interest.
95. During the construction and installation work, the SSEMPs for the Lama, Aral (Aral and Kichi-Aral Villages), Chaek (Chaek and Besh-Terek Villages), Kochkor (Kochkor and Kara-Too Villages), Isakeev, Moldo-Kylych, Baetov (Baetovo and Kaindy-Bulak Villages), Kulanak (Kulanak and Uchkun Villages) and Zherge-Tal subprojects were successfully implemented. During the reporting period, no changes were required to the SSEMPs.
96. During the whole construction period, no serious non-conformities occurred under the Lama, Aral (Aral and Kichi-Aral Villages), Chaek (Chaek and Besh-Terek Villages), Kochkor (Kochkor and Kara-Too Villages), Isakeev, Moldo-Kylych, Baetov (Baetovo and Kaindy-Bulak Villages), Kulanak (Kulanak and Uchkun Villages) and Zherge-Tal Subprojects.
97. Supervisors and foremen of specific sites are responsible for environmental protection, health and safety, who worked in good faith in accordance with the Code of Conduct on environmental, health and labor protection (EHS Code of Conduct) for the contractor's employees.
98. Superintendents and foremen of specific facilities provided oral instructions to all employees/workers on occupational safety and health on a daily basis.


99. It is planned that the post-construction environmental audit reports for the completed Subproject Lama in Zhungal District and Subproject Kaindy-Bulak in Ak-Talaa District will be prepared during the semiannual environmental monitoring report for the period January–June 2026.

## **7.2 Recommendations**

100. Contractors need to carry out environmental protection measures in a timely manner and prevent possible negative impacts and consequences in advance.
101. Implementation of supervision and monitoring of civil works will be continued as before and as it has been discussed above.
102. Take care of the environment on an ongoing basis and regularly strive to reduce harmful impacts on the environment.
103. Comply with the environmental protection legislation of the Kyrgyz Republic and comply with the requirements of the ADB's Safeguard Policy Statement and international practice to protect and preserve the natural environment and minimize unavoidable impacts.

## ANNEXES

### Annex 1. The Conclusion of the State Environmental Expertise on the Zherge-Tal Subproject

<p>КЫРГЫЗ РЕСПУБЛИКАСЫНЫН ЖАРАТЫЛЫШ РЕСУРСТАРЫ, ЭКОЛОГИЯ ЖАНА ТЕХНИКАЛЫК КОЗОМОЛ МИНИСТРЛИГИ</p> <p>ЫСЫК-КӨЛ-НАРЫН РЕГИОНАЛДЫК БАШКАРМАЛЫГЫ 722900 Нарын шаары, Ленин к 58/10 Факс(035225-04-47), тел 5-75-76</p>		<p>МИНИСТЕРСТВА ПРИРОДНЫХ РЕСУРСОВ, ЭКОЛОГИИ И ТЕХНИЧЕСКОГО НАДЗОРА КЫРГЫЗСКОЙ РЕСПУБЛИКИ</p> <p>ИССЫК-КУЛЬ-НАРЫНСКОЕ РЕГИОНАЛЬНОЕ УПРАВЛЕНИЕ 722900 г.Нарын, ул.Ленина 58/10 Факс(035225-04-47)тел 5-75-76</p>
<p>«10» 03 2023г. № 02-10/5</p>		
<p>«УТВЕРЖДАЮ» Зам.начальник Исык-Куль-Нарынского регионального управления МПРЭТН  Р.Токталиев «10» 03 2023г</p>		
<p><b>ЗАКЛЮЧЕНИЕ</b> Государственной экологической экспертизы на Проект система водоснабжения для подпроекта «Жерге-Тал» Нарынского района Нарынской области</p>		
<p>1. Общие сведения На рассмотрение Государственной экологической экспертизы Исык-Куль-Нарынского регионального управления МПРЭТН представлен Проект система водоснабжения для подпроекта «Жерге-Тал» Нарынского района Нарынской области, разработанный ОАО «Проектный институт «Кыргызгипрострой».</p> <p>Инициатором проекта является: Жерге-Тал а/а К проекту приложены: - АГЗ №188 от 26.10.2022г.</p> <p>1. Общая часть Согласно проекту по административно-территориальному делению территория объекта относится к Нарынской области, Кыргызской Республики и находится в селе Жерге-Тал, Нарынского района.</p> <p>Участок работ находится в границах села Жерге-Тал, представляет собой сельский населенный пункт, со средней плотностью застройки, с небольшим количеством подземных и надземных коммуникаций, в основном водопровод и ЛЭП.</p> <p>Абсолютные высотные отметки земли колеблются от 2000 м до 2200 м. Гидрография участка представлена рекой Жерге-Тал, протекающей с севера на юг через село. Территория объекта связана с г. Бишкек асфальтовой дорогой и находится на расстоянии около 300 км. Дорожная сеть участка работ представлена в виде асфальтовых, грунтовых и полевых с. Жерге-Тал. Расстояние до столицы Кыргызской Республики, г. Бишкек по асфальтированной автомобильной дороге составляет около 300км;</p>		

- расстояние до г.Кант составляет 270км;
- расстояние до г.Балыкчы составляет 120км;
- расстояние до г.Нарын составляет 39 -40км.

Нарынская область расположена в юго-восточной части страны на высоте 1500 метров над уровнем моря, более 70% территории занимают горные хребты.

Климат области -континентальный, зима холодная и продолжительная, абсолютно низкая температура доходит до – 45 градусов, лето короткое, прохладное. Средняя январская температура — 15°С. Абсолютный минимум температуры (—50°С) зарегистрирован на территории Ак-Сайской долины. Климатическая характеристика района приводится по данным метеостанции «Нарын».

Растительность участка работ представлена лиственными деревьями высотой около 3-8 метров, в основном фруктовые деревья и тополя, колючими кустарниками и степным травяным покровом.

Животный мир представлен в основном птицами: воробьи, голуби, галки и др. Животный мир представлен небольшим перечнем млекопитающих: летучие мыши, мышевидные грызуны (домовая мышь, серый хомячок, крысы).

Участок строительства находится на территории жилого сектора, что определяет наличие синантропных видов животных.

На территории строительства и прилегающих территориях не было обнаружено нахождение видов, занесенных в Красную книгу Кыргызстана.

В геоморфологическом отношении территория расположения села Жерге-Тал, расположена на поверхности слабонаклонной пролювиально-аллювиальной (раQIII) долины реки Жерге-Тал, которая протекает с севера на юг-юго-запад и разделяет село на два участка. Сток реки Жерге-Тал формируется на южных склонах горы Коргоо. Территория села вытянута с севера на юг, с общим уклоном поверхности в этом же направлении. По реке, весной и осенью, когда выпадают обильные атмосферные осадки в виде дождя и таяния снежного покрова на склонах горы Коргоо, могут проходить потоки, носящие селевой характер. Трассы разводящих сетей водоводов проходят по улицам села.

Участок водозаборных сооружений расположен примерно в 800 метра севернее села.

Условные отметки изменяются от 2000 до 2200 над уровнем моря. Геолого-литологическое строение по трассам разводящей сети проектируемым по улицам села, участку расположения водозаборных сооружений и резервуаров, представлено пролювиально-аллювиальными верхнечетвертичными (раQIII-IV) пылевато-глинистыми отложениями-суглинками, лессовидными, светло-коричневого цвета, макропористыми, твёрдыми по консистенции, плотными, просадочными. В толще суглинка отмечаются прослойки галечника мощностью до 0,2 метра. Вскрытая мощность суглинка, по проектируемым трассам водопровода, составляет от 0,6 до 3,1 метра. Вскрытая мощность галечника составляет от 0,7 до 2.3 метра.

Местами, с поверхности описанные грунты перекрыты почвенно-растительным слоем мощностью до 0,2 метров.

Питание водоносного горизонта происходит за счёт инфильтрации поверхностных вод из реки Жерге-Тал и талых вод, образующихся во время таяния снега и ледников на горной гряде Коргоо. Движение и разгрузка потока грунтовых вод происходит в южном направлении, по направлению стока воды реки.

Сейсмичность района работ составляет 8 баллов.

В соответствии СП. 2.97 «Пособия по проектированию оснований зданий и сооружений (к СНиП 2.02.01-83)» описываемая территория села относится к потенциально не подтопленной подземными водами.

Согласно проекту проектная документация разработана в соответствии с требованиями СНиП 2.04.02-84\* и Техническими условиями «Проектирование сельского водопровода».

Согласно проекту схема водоснабжения села принята принудительно-напорная, с применением электрических источников питания (насосная станция 2го подъема) :

Проектом предлагается следующая технологическая схема водоснабжения с.Жерге-Тал: с водозаборных сооружений исходная вода поступает в напорно-регулирующую емкость (резервуар емк.250м<sup>3</sup>), откуда через повысительную насосную станцию она поступает в распределительную сеть села, пройдя цикл обеззараживания в хлораторной.

Проектируемые водозаборные сооружения предназначены для обеспечения питьевой водой жителей с. Жерге-Тал.

Площадь участка - 4620.00 м<sup>2</sup>, площадь грав. дороги - 417.20 м<sup>2</sup>, автодороги и подъезды – 267,5м<sup>2</sup>.

Источник водоснабжения - подземные воды из существующих нисходящих родников.

Проектом предусмотрено строительство каптажных сооружений на площадке водозабора.

На площадке запроектированы следующие сооружения:

- каптаж родника;
- здание сторожки;
- уборная с герметичным выгребом.

Территория имеет зону санитарной охраны, которая ограждена и имеет организованный въезд на территорию через ворота и подъездные пути к проектируемым сооружениям.

Для предупреждения возможного загрязнения проектируемого водопровода хозяйственно-питьевого назначения и в целях обеспечения санитарно-эпидемиологической надежности на площадке резервуаров выполняется зона санитарной охраны. Организация зоны санитарной охраны строгого режима производится в соответствии с целевым использованием подземной воды в системе централизованного питьевого водоснабжения населения села Жерге-Тал. Предусматривается отвод поверхностных вод за пределы территории.

Каптажные устройства (водосборная камера) применяются для захвата подземной воды из родников. Каптаж нисходящих родников осуществляется через обратный фильтр и водоприемные отверстия в стене каптажной камеры. Каптаж нисходящих родников сооружается с водоулавливающими стенками из глинистого плотно утрамбованного грунта, вдоль которых со стороны потока подземных вод устраивается гравийно-дренирующая отсыпка, сопрягающаяся с обратным фильтром каптажа. При рассредоточенном выходе подземных вод на поверхность земли в виде отдельных источников, отстоящих один от другого на расстоянии более 5 м, каптаж их осуществляется раздельно со сбором воды в общую водосборную камеру.

В проекте каптажная камера выполняется из сборных железобетонных колец.

Согласно проекту предусмотрено сторожка .

Площадь застройки 34,3м<sup>2</sup>, общая площадь -13,6м<sup>2</sup>.

Здание одноэтажное 6,30x2,70x3,19(н), из комплексных конструкций и предназначенное для служебного персонала и осуществления пропускного режима. В здании предусматривается помещение топочной с отдельным входом.

В здании размещены: служебное помещение, пропускная и топочное помещение. Пропускное помещение имеет два входа ( вход и выход) с крыльцами и навесом. Топочное помещение имеет отдельный вход с крыльцом и навесом.

Здание сторожки запроектировано на базе металлического контейнера (20 футов) марки НС (High Cube) с внешними размерами 6,058x2,438x2,896(н) м и внутренними размерами 5,898x2,350x2,693(н) м.

Проектом предусмотрено рабочее освещение всех помещений. Аварийное освещение не требуется.

Для обеспечения подъезда к зданиям и сооружениям, проектом предусматривается устройство автодороги с покрытием из гравийно-оптимальной смеси Н=100мм, шириной проезда 4м.

Для электроснабжения площадки водозабора, проектом предусмотрена установка дизельного генератора, расположенного в помещении сторожки в отдельном помещении, с обеспечением дымохода, для отвода выхлопных газов (учтено разделом ЭМ сторожки). Мощность ДГУ - 7кВт, 230В. Объем топливного бака 25л. Для ДГУ-7кВт обеспечить запас топлива, в объеме не менее 25л (объем топливного бака). Топливо для ДГУ хранится в отдельном помещении.

Проектируемые сооружения предназначены для обеспечения питьевой водой жителей с. Жерге-Тал.

Площадь участка =2929,40 м<sup>2</sup>, площадь грав. дороги = 365.30 м<sup>2</sup>, длина ограды = 225.50 п.м.

Участок существующего резервуара расположен севернее села Жерге-Тал и представляет собой спланированную площадку на которой находится резервуар.

На площадке запроектированы следующие сооружения:

- здание хлораторной;
- здание повисительной насосной станции (для потребителей I зоны водоснабжения);
- здание сторожки;
- уборная с герметичным выгребом.

Территория площадки будет максимально возможно огорожена по периметру зоны санитарной охраны. Также запроектирован организованный въезд на территорию через ворота и подъездные пути к проектируемым сооружениям.

Существующий резервуар предназначен для сбора и регулирования подачи воды в водопроводные распределительные сети с. Жерге-Тал.

Требуемый объем резервуара складывается из хранения в нем аварийного и регулирующего объемов воды.

Аварийный объем воды в резервуаре предусматривается из условия обеспечения расхода воды на хозяйственно-питьевые нужды в размере 70% расчетного среднечасового водопотребления в течение времени ликвидации аварии на водоводе.

Существующий железобетонный резервуар питьевой воды  $V=250\text{м}^3$  выполнен в монолитном варианте, в соответствии с ТП 901-4-50с. Диаметр резервуара в осях – 10,3м. Высота резервуара от днища до верха несущих конструкций перекрытия – 3,6м.

Проектом предусматривается перечень демонтажных и ремонтно-восстановительных работ:

- очистка днища резервуара от грязи, мусора, ила;
- промывка внутренних поверхностей резервуара водой;
- пробивка (высверливание) новых отверстий под технологические трубопроводы;
- установка сальников;
- ремонт поврежденных участков резервуара;
- проведение испытания резервуара на герметичность.

Согласно проекту предусмотрено хлораторная.

В здании хлораторной предусматривается обеззараживание воды гипохлоритом кальция. Доза хлора принята 1 мг/л. Производительность установки по активному хлору составляет 1,78 кг/сутки. Хлорная вода из хлораторной подается в существующий напорно-регулирующий резервуар, где происходит контакт воды с хлором.

Хлораторная установка размещается в металлическом утепленном контейнере размером 12х2,35м и высотой 2,5 м.

В состав хлораторной входят:

- Техническое помещение;
- Лаборантская;
- Склад хлора;
- Колодец-выгреб.

Производительность хлорной установки рассчитана на обеззараживание суточного расхода воды составляющего  $561,37 \text{ м}^3/\text{сут}$ .

Хлорный раствор от хлораторной подается в существующий резервуар емкостью  $1000 \text{ м}^3$ , куда вода поступает от проектируемого водозабора (родник). Обеззараживание воды предусматривается хлорной известью.

Суточный расход хлорной извести составляет  $1,87 \text{ кг/сут}$  (исходя из суточного расхода воды, подлежащего обеззараживанию  $561,37 \text{ м}^3$ , расчетной дозы активного хлора  $1,0 \text{ г/м}^3$ , процентного содержания активного хлора в хлорной извести 30%). Расчетный объем однопроцентного раствора хлорной извести составляет  $187 \text{ л/сут}$ . Данный раствор в течение суток подается в резервуар.

Хлорный бак устанавливается на подставке на высоте  $1,20 \text{ м}$ , обеспечивающей самотечное поступление хлорного раствора в бак DTS 200.

Хлорный бак для растворения хлорной извести дополнительно оборудуется вентиляционным воздуховодом. Бак закрывается крышкой.

Для хранения хлорной извести предусмотрен склад. В складе предусмотрен комплект противопожарных средств.

При работе с хлорной известью необходимо строго соблюдать правила по технике безопасности.

В техническом помещении хлораторной размещается основное технологическое оборудование состоящее из: хлорный бак устанавливается на подставке на высоте  $1,20 \text{ м}$ , обеспечивающей самотечное поступление хлорного раствора в бак DTS 200.

Хлорный бак оборудуется электромешалкой и патрубками с вентилями.

В хлорном баке общей емкостью  $100 \text{ л}$  производится затирка, определенного количества гипохлорита кальция  $3,5 \text{ кг}$  (хлорной извести) с водой до концентрации раствора  $5-7\%$ . При работе с хлорной известью необходимо строго соблюдать правила по технике безопасности.

Выгружать и загружать хлорную известь, перемешивать раствор, обслуживающий персонал обязан в противогазе, защитной санитарной одежде при включенной принудительной вентиляции.

В хлораторной размещаются шкаф для хранения противогазов, спецодежды и аптечка для оказания экстренной помощи.

Здание хлораторной запроектировано на базе металлического контейнера.

Согласно проекту для хранения хлорной извести предусмотрен склад. В складе предусмотрен комплект противопожарных средств. При работе с хлорной известью необходимо строго соблюдать правила по технике безопасности. Выгружать и загружать хлорную известь, перемешивать раствор, обслуживающий персонал обязан в противогазе, защитной санитарной одежде при включенной принудительной вентиляции.

В хлораторной размещаются шкаф для хранения противогазов, спецодежды и аптечка для оказания экстренной помощи.

Площадь застройки.  $64,70 \text{ м}^2$ , общая площадь.  $26,80 \text{ м}^2$ , строительный объем  $90,20 \text{ м}^3$ .

Источником снабжения здания водой, необходимой на технологические и хозяйственно-питьевые нужды хлораторной, являются реконструируемые водозаборные сооружения.

Проектируемый водовод предназначен для транспортировки питьевой воды от площадки водозабора до площадки существующего резервуара емк. 250 м<sup>3</sup>.

В связи со сложным рельефом местности села Жерге-Тал, и проведенного гидравлического расчета запроектирована двухзонная система водоснабжения:

I зона - согласно технологической схемы исходная вода, от существующего резервуара емкостью 250 м<sup>3</sup>, по самостоятельному водоводу, запроектированному через повысительную насосную станцию 2-го подъема, расположенную на площадке резервуара, поступает в распределительную сеть верхней части села Жерге-Тал. Система запроектирована хозяйственно-питьевой.

II зона - согласно технологической схемы исходная вода по самотечно-напорному водоводу поступает в распределительную сеть нижней части села Жерге-Тал. Система водопровода запроектирована хозяйственно-питьевая;

В здании запроектирована система производственной и хозяйственно-бытовой канализации.

Для подключения частных подворий в проектируемых водопроводных колодцах предусматриваются гребенки, располагаемые на несколько подворий, в каждом колодце, с установкой на них запорной арматуры. Подключение частных домов выполняется за счет средств хозяев домовладений по согласованию с председателем СООПВ.

Отвод стоков производственной канализации осуществляется в проектируемый герметичный колодец-выгреб. Отвод условно чистых стоков от раковины запроектирован в фильтрующий колодец.

Все бытовые отходы складироваться в специально отведенных местах с последующим вывозом в специализированные места согласованные с МСУ.

При работе котельной отсутствуют значимые загрязнения почвы.

Проектируемый водовод предназначен для транспортировки питьевой воды от площадки водозабора до площадки резервуара.

Согласно проекту, в период строительства основным источником воздействия на окружающую среду оказывают строительно-монтажные работы:

- Автотранспорт работающий в процессе строительства. При строительстве будут использоваться: бульдозеры (1 шт), экскаваторы (1 шт), автокран (1 шт), а также грузовая машина (1 шт) для перевозки строительного материала. Автотранспорт будет использоваться при рытье траншей для прокладки инженерных коммуникаций.
- Земляные работы. Земляные работы представляют собой рытье траншей под систему канализации и инженерных коммуникаций. По возможности для сокращения пылеобразования будет использоваться ручной труд и применяться обеспыливание.

- Сварочные работы. Сварочные работы в основном предвидятся при строительстве зданий на площадке водозабора и при прокладке распределительной сети. При сварочных работах будут использоваться электроды Э42 А.

- Лакокрасочные работы. При лакокрасочных работах проводимых при отделке зданий используются грунтовка ГФ 021, эмаль ПФ 115.

Согласно проекту предусмотрено мероприятия необходимые для предотвращения отрицательного влияния строительной и транспортной техники:

- при транспортировке сыпучих грузов за пределы строительной площадки кузова автомашин предусматривается накрывать специальными тентами;
- максимальное использование существующих проездов для движения техники;

- максимальное использование электроинструментов и оборудования взамен механизмов, работающих на жидком топливе;

- применение только технически исправных машин и механизмов, исключающих подтеки нефтепродуктов;

- исключение сброса в поверхностный сток нефтепродуктов за счёт организации заправки автотранспорта ГСМ за пределами водоохраной зоны на стационарных АЗС и дорожной техники с использованием передвижных АЗС с поддонами для сбора переливов (проливов);

Согласно проекту мероприятия для предотвращения отрицательного влияния объекты социально-бытовой и производственной инфраструктуры строительства.

- установить биотуалеты для рабочих;

- обеспечить места хранения твердых отходов;

- поддержание в чистоте площадки строительства и прилегающей территории, подъездов и внутренних проездов при прокладке автотяги за счет санитарной уборки и использования передвижных мусоросборных контейнеров;

- спуск бытовых стоков должен отсутствовать, сбор в герметические емкости;

- установить временные сооружения на спланированной площадке;

- спланировать площадки для складирования строительных материалов и конструкций;

- производство работ строго в отведенной строй генпланом зоне, огороженной специальным забором;

- упорядоченная транспортировка и складирование сыпучих и жидких материалов;

- сбор использованных обтирочных материалов (ветоши) в специальной закрывающейся водонепроницаемой таре при технике и утилизация совместно с отходами ТБО;

- перепланировка участка трассы строительства не должна производиться;

- на питьевые нужды используется бутилированная вода

При бурении скважин производятся следующие мероприятия:

1. В местах бурения не предусматривается строительство складов ГСМ, т.к. бурение будет проводиться буровой установкой, которая укомплектованы

передвижными средствами снабжения ГСМ. Кроме того, в непосредственной близости от населенного пункта имеются автозаправочные станции и не требуется устройство их в пределах площадки бурения скважины.

2. Все материалы и запас глины для приготовления бурового раствора после завершения бурения полностью будут вывозиться с территории буровой площадки с последующей зачисткой площадей их хранения на по согласованию с МСУ.

3. Шлам, отработанный водно-глинистый раствор и сточные воды собираются в металлические мерники для последующего вывоза их и захоронения в бессточных стационарных ловушках. Производственные отходы собираются в металлические контейнеры для вывоза их с буровой площадки и захоронения в стационарной ловушке.

4. Весь бумажный и деревянный материалы - мешкотара и упаковки, а также полимерные и пластиковые материалы вывозятся с территории буровой на специально отведенные в районе санкционированные мусорные свалки. После вывоза бурового оборудования, извлечения трубопроводов, кабелей, заземления и мелкого материала, производится полная планировка и рекультивация буровой площадки.

5. Все буровое оборудование, шламовые амбары, ГСМ и дополнительное оборудование располагать только на территории земельного отвода.

Процесс бурения скважины будет проводиться в строгом соответствии с нормативными документами КР.

При эксплуатации водозабора имеется биотуалет, шлам образующийся при бурении собирается в герметичную емкость с последующим вывозом и утилизацией.

Согласно Закону Кыргызской Республики «Общий технический регламент по обеспечению экологической безопасности в Кыргызской Республике» от 8.05.2009 №151 категория опасности работ на водозаборе по сбросам сточных вод II.

В процессе проведения работ по строительству водозабора предусматриваются выбросы загрязняющих веществ в атмосферный воздух от земляных, буровых работ и работе строительной техники.

Земляные работы включают в себя выемочно-погрузочные, автотранспортные, планировочные работы. При производстве земляных работ на участках линейных сооружений складирование грунта производится на месте производства работ (на бровке траншей).

От стационарных источников выбросов при производстве строительных работ в атмосферный воздух будут выделяться: пыль породного материала (неорганическая пыль), оксиды железа, марганца, азота, углерода, кремния, винилхлорид, уайт спирт, бенз(а)пирен.

С отработанными газами двигателей строительного и автотранспортного оборудования будут выделяться: оксид углерода, оксиды азота, твердые частицы (сажа), диоксид серы, углеводороды.

При выполнении всех вышеуказанных мероприятий влияние объекта в период строительства минимальное. Загрязнения сточными водами отсутствуют (имеется биотуалет).

Все отходы образующиеся при строительстве системы водоснабжения будут складироваться на площадке строительства с последующим вывозом на свалку согласно договору с МСУ.

Место заложения буровых скважин будет привязываться к существующим дорогам, которые в достаточном количестве покрывают площадь работ. В связи с этим строительство дорог (подъездных путей) при производстве буровых работ настоящим проектом не предусматривается.

В местах бурения не предусматривается строительство складов ГСМ, т.к. бурение будет проводиться буровой установкой, которая укомплектована передвижными средствами снабжения ГСМ. Кроме того, в непосредственной близости имеются автозаправочные станции и не требуется устройство их в пределах площадки бурения скважины.

Производственные отходы собираются в металлические контейнеры для вывоза их с буровой площадки и захоронения в стационарной ловушке.

Буровые работы на территории водозабора ориентированы на минимальное воздействие на окружающую среду.

На территории строительства и прилегающих территориях не было обнаружено нахождение видов, занесенных в Красную книгу Кыргызстана.

Для минимизации вредного воздействия строительные работы будут производиться только в дневное время, строительная техника используется только в исправном состоянии. Исключается розлив и заправка ГСМ. Строительные работы производятся исключительно в пределах строительной площадки.

Вырубка деревьев не предвидится. Выемка и складирование плодородно-растительного слоя (ПРС) предусматривается в месте по согласованию с МСУ в соответствии со всеми требованиями направленными на сохранение ПРС.

При эксплуатации водозабора имеется надворный туалет. Сточные воды от туалета вывозятся на ближайшие очистные сооружения ассенизационными машинами. Согласно Закону Кыргызской Республики «Общий технический регламент по обеспечению экологической безопасности в Кыргызской Республике» от 8.058.2009 №151 категория опасности водозабора по сбросам сточных вод II.

Выемка и складирование плодородно-растительного слоя (ПРС) предусматривается в месте по согласованию с МСУ в соответствии со всеми требованиями направленными на сохранение ПРС.

Зона санитарной охраны (ЗСО) источника водоснабжения состоит из трех поясов: первого - строгого режима, второго и третьего - режимов ограничений.

Граница первого пояса ЗСО устанавливается от крайних скважин на расстоянии не менее 30 м от водозабора при использовании защищенных подземных вод.

Согласно проекту предусмотрено Раздел Охраны окружающей среды.

Проектная документация разработана в соответствии с требованиями НИП 2.04.02-84 и Техническими условиями «Проектирование сельского водопровода».

При эксплуатации водозабора имеется надворный туалет. Сточные воды от туалеты вывозятся на ближайшие очистные сооружения ассенизационными машинами.

При эксплуатации системы водоснабжения отсутствует загрязнение атмосферного воздуха.

При эксплуатации водозабора образуются следующие отходы:

- отходы от уборки территории -5 класс опасности
- отходы от персонала (ТБО) -5 класс опасности

Все бытовые отходы складываются в специально отведенных местах с последующим вывозом в специализированные места согласованные с МСУ.

Согласно Закону Кыргызской Республики «Общий технический регламент по обеспечению экологической безопасности в Кыргызской Республике» от 8.058.2009 №151, категория опасности по образованию отходов равна III.В соответствии с Законом КР «Общий технический регламент по обеспечению экологической безопасности в Кыргызской Республике» (2012 г.) категория опасности для всех видов работ при строительстве водозабора:

- Категория опасности по выбросам - III категория
- Категория опасности по сбросам - II категория
- Категория опасности по отходам- II категория

Согласно проекту общий выброс загрязняющих веществ в атмосферный воздух от стационарных источников (неорганическая пыль, сварочный аэрозоль, оксиды марганца, оксиды железа, фтористый водород, Уайт спирт) составит 2,6096 т/год. С отработанными газами двигателей строительного и автотранспортного оборудования будут выделяться: оксид углерода, оксиды азота, твердые частицы (сажа), диоксид серы, углеводороды массой 2,313 т/год. При проведении строительных работ воздействие на поверхностные воды отсутствует. В результате строительной деятельности образуются отходы 3, 4 и 5 класса опасности массой 10,2021 т/время строительства. Производственные и токсичные отходы отсутствуют.

Нарушенных земель, подлежащих рекультивации, не имеется. Анализ почвы проводить нецелесообразно, так как большая часть территории отведена под строительные объекты.

Источников инфра - и ультразвуковых колебаний, и ионизирующего излучения нет.

Исходя из материалов и проведенных расчетов, можно сделать вывод, что строительство не окажет значительного воздействия на окружающую среду.

При строительных работах предусмотреть сохранение и отдельное складирование плодородного слоя почвы из земляных работах.

В строительных работах применять инертных материалов и камней из лицензионно-согласованных карьеров.

Для твердо-бытовых и других отходов предусмотреть специальные ямы с вывозом в ближайшие санкционированные свалки.

Не допускать загрязнения поверхностных, подземных вод и сносу зеленых насаждений без разрешений.

По окончании строительных работ рекультивировать использованные земельные участки согласно экологическим требованиям.

При оценки значимости воздействия объекта строительства на окружающую среду основыванной на определении показателей пространственного масштаба воздействия, временного масштаба воздействия и значимости изменений, проектируемый объект, характеризует воздействие, как воздействие низкой значимости (в пределах 1-8 баллов)

Строительные работы проводит с соблюдением требований согласно Законами по охране окружающей среды.

3.Вывод.

Рассмотрев представленные материалы, Государственная экологическая экспертиза Иссык-Куль-Нарынского регионального управления МПРЭТН выносит положительное заключение на Проект система водоснабжения для подпроекта «Жерге-Тал» Нарынского района Нарынской области, разработанный ОАО «Проектный институт «Кыргызгипрострой».

Инициатором проекта является: Жерге-Тал а/а

При этом необходимо Жерге-Тал а/а:

-перед началом работ уведомить Иссык-Куль-Нарынское региональное управление МПРЭТН;

-при строительстве и эксплуатации объекта соблюдать требования Законов по охране окружающей среды;

-после окончания строительных работ предоставить исходные данные для нормативных плат за загрязнение окружающей среды и своевременно оплатить.

В случае невыполнения заключения Государственной экологической экспертизы и проведения работ не по проектным решениям, заключение автоматически теряет силу.

Председатель экспертной комиссии,  
заведующий отделом Государственной  
экологической экспертизы:

Члены экспертной комиссии:

Главный специалист отдела ГЭЭ:

Главный специалист отдела ГЭЭ:

Н.Миназарова

К.Арстанбекова

Т.Акимальев

The Conclusion of the State Environmental Expertise on the Zherge-Tal Subproject (The English version)

**КЫРГЫЗ РЕСПУБЛИКАСЫНЫН  
ЖАРАТЫЛЫШ РЕСУРСТАРЫ,  
ЭКОЛОГИЯ ЖАНА ТЕХНИКАЛЫК  
КОЗОМОЛ МИНИСТРЛИГИ**

**ЫСЫК-КӨЛ-НАРЫН РЕГИОНАЛДЫК  
БАШКАРМАЛЫГЫ**  
722900 Нарын шаары, Ленин к 58/10  
Факс (035225-04-47), тел 5-75-76



**MINISTRY OF NATURAL  
RESOURCES, ECOLOGY AND  
ENGINEERING SUPERVISION OF  
THE KYRGYZ REPUBLIC**

**ISSYK-KUL-NARYN REGIONAL  
DEPARTMENT**  
722900 Naryn city, Lenina Street 58/10  
Fax: (035225-04-47), Tel: 5-75-76

«APPROVED BY»

**Deputy Head of Issyk-Kul-Naryn Regional Department  
Ministry of Natural Resources, Ecology and  
Engineering Supervision (MNREES) of the Kyrgyz Republic**  
\_\_\_\_\_ R. Toktaliev

**March 10, 2023. #01-10/5**

**CONCLUSION  
of the State Environmental Expertise  
for Zherge-Tal Subproject Water Supply System  
Naryn District, Naryn Region**

**I. General Information.**

The Design of Water Supply System in Zherge-Tal subproject, Naryn District, Naryn Region, developed by Kyrgyzgiprostroy OJSC Design Institute is under review by the State Ecological Expert Examination of the Issyk-Kul-Naryn regional Department of the Ministry of Natural Resources, Ecology and Engineering Supervision (MNREES).

The initiator of the design is: Zherge-Tal AO.

Attached to the project:

- Architectural and Urban Planning Opinion #188 dated October 26, 2022

**II. General Part.**

According to the design, according to the administrative-territorial division, the territory of the facility belongs to the Naryn province, the Kyrgyz Republic and is located in Zherge-Tal village, Naryn district.

The work site is located within the boundaries of Zherge-Tal village, a rural settlement with an average building density, with a small number of underground and overhead utilities, mainly water supply and power transmission lines.

Absolute elevation of the land ranging from 2000 m to 2200 m. The hydrography of the site is represented by the Zherge-Tal River, flowing from north to south through the village.

The territory of the facility is connected to Bishkek by an asphalt road and is located at a distance of about 300 km. The road network of the work site is represented by asphalt, dirt and field roads of Zherge -Tal village.

The distance to the capital of the Kyrgyz Republic, Bishkek, by asphalt road is about 300 km;

- the distance to Kant is 270 km;
- the distance to Balykchy is 120 km;
- the distance to Naryn is 39–40 km.

Naryn province is located in the south-eastern part of the country at an altitude of 1,500 meters above sea level, more than 70% of the territory is occupied by mountain ranges.

The climate of the province is continental, winters are cold and long, the absolute lowest temperature reaches  $-45^{\circ}\text{C}$ , summers are short and cool. The average January temperature is  $-15^{\circ}\text{C}$ . The absolute minimum temperature ( $-50^{\circ}\text{C}$ ) is recorded in the Ak-Sai Valley. The climatic characteristics of the district are given according to the data of the Naryn meteorological station.

The vegetation of the work area is represented by deciduous trees about 3–8 meters high, mainly fruit trees and poplars, thorny bushes and steppe grass cover.

The fauna is represented mainly by birds: sparrows, pigeons, jackdaws, etc. The fauna is represented by a small list of mammals: bats, mouse-like rodents (house mouse, gray hamster, rats).

The construction site is located within the residential sector, which determines the presence of synanthropic animal species.

No species listed in the Red Book of Kyrgyzstan were found in the construction site or adjacent territories.

In geomorphological terms, the territory of Zherge-Tal village is located on the surface of a low-inclined proluvial-alluvial (pa QIII) valley of the Zherge-Tal River, which flows from north to south-southwest and divides the village into two sections. The Zherge-Tal River runoff is formed on the southern slopes of Mount Korgou. The territory of the village is extended from north to south, with a general slope of the surface in the same direction. Along the river, in spring and autumn, when there is heavy precipitation in the form of rain and melting of snow cover on the slopes of Mount Korgou, flows of a mudflow nature can pass. The routes of the distribution networks of water conduits pass along the streets of the village.

Site: water intake facilities are located approximately 800 meters north of the village.

Conventional elevations vary from 2,000 to 2,200 m above sea level.

The geological and lithological structure along the distribution network routes designed along the village streets, the area of the water intake structures and water tanks, is represented by proluvial-alluvial Upper Quaternary (pa QIII-IV) silty-clayey deposits - loams, loess-like, light brown in color, macroporous, hard in consistency, dense, subsidence. In the thickness of the loam, there are gravel layers up to 0.2 meters thick. The exposed thickness of the loam, along the designed water supply routes, is from 0.6 to 3.1 meters. The exposed thickness of the gravel is from 0.7 to 2.3 meters.

In some places, on the surface the described soils are covered by a soil-vegetation layer up to 0.2 meters thick.

The aquifer is fed by infiltration of surface waters from the Zherge-Tal River and meltwater formed during the melting of snow and glaciers on the Korgou mountain range. The movement and discharge of groundwater flows occurs in a southern direction, in the direction of the river's water flow.

The seismicity of the work area is 8 points.

In accordance with SP. 2.97 "Guidelines for the design of foundations of buildings and structures (to SNiP 2.02.01-83)", the described territory of the village is considered to be potentially not flooded by groundwater.

According to the design, the design documentation was developed in accordance with the requirements of SNiP 2.04.02-84\* and the Technical specifications "Design of a Rural Water Supply System".

The water supply scheme for the village is forced-pressure, using electric power sources (second elevation pump station).

The design envisages the following technological scheme for water supply to Zherge-Tal village: from the water intake structures, the initial water flows to a pressure-regulating tank (a water tank with a capacity of 250 m<sup>3</sup>), from where it flows to the village distribution network through an elevation pumping station, having undergone a disinfection cycle in a chlorination station.

The designed water intake structures are intended to provide drinking water to residents of Zherge-Tal village.

Plot area - 4620.00 m<sup>2</sup>, gravel road area - 417.20 m<sup>2</sup>, highways and access roads - 267.5 m<sup>2</sup>.

The source of water supply is underground water from existing descending springs.

The design envisages the construction of water intake structures at the water intake site.

The following structures are designed for the site:

- spring catchment;
- gatehouse building;
- toilet with a sealed cesspool.

The territory has a sanitary protection zone, which is fenced and has an organized entry to the territory through the gates and access roads to the designed structures.

To prevent possible contamination of the designed water supply system for domestic and drinking purposes and to ensure sanitary and epidemiological reliability, a sanitary protection zone is created at the water tank site. The organization of a strict sanitary protection zone is carried out in accordance with the intended use of groundwater in the centralized drinking water supply system for the population of Zherge-Tal village. The drainage of surface water outside the territory is envisaged.

Catchment devices (water collection chamber) are used to capture underground water from springs. Catchment of descending springs is carried out through a reverse filter and water intake openings in the wall of the catchment chamber. Catchment of descending springs is constructed with water-catching walls made of clayey, tightly compacted soil, along which, on the side of the groundwater flow, a gravel-drainage backfill is arranged, which is connected with the reverse filter of the catchment. When groundwater exits to the surface of the earth in a dispersed manner in the form of individual sources, located more than 5 m from each other, they are caught separately with the water collected in a common catchment chamber.

In the design, the intake chamber is made of precast reinforced concrete rings.

According to the design, a guardhouse is envisaged.

The building area is 34.3 m<sup>2</sup>, the total area is 13.6 m<sup>2</sup>.

A single-story building 6.30x2.70x3.19 (h), made of complex structures and intended for service personnel and access control. The building envisages a boiler room with a separate entrance.

The building houses: a utility room, a checkpoint, and a boiler room. The checkpoint has two entrances (entrance and exit) with porches and a canopy. The boiler room has a separate entrance with a porch and a canopy. The gatehouse building is designed on the basis of a metal container (20 feet) of the NS (High Cube) brand with external dimensions of 6.058x2.438x2.896 (h) m and internal dimensions of 5.898x2.350x2.693 (h) m.

The design envisages working lighting of all rooms. Emergency lighting is not required.

To provide access to buildings and structures, the design envisages the construction of a road with a surface made of an optimal gravel mixture of H = 100 mm, with a driveway width of 4 m.

To supply electricity to the water intake site, the design envisages the installation of a diesel generator located in the gatehouse in a separate room, with a chimney for the removal of exhaust gases (taken into account in the section EM gatehouse). Power of the diesel generator - 7 kW, 230 V.

The volume of the fuel tank is 25 liters. For diesel generator -7 kW, provide a fuel reserve of at least 25 liters (fuel tank volume). Fuel for diesel generator is stored in a separate room. The designed structures are intended to provide drinking water to residents of Zherge-Tal village.

Site area = 2,929.40 m<sup>2</sup>, gravel road area = 365.30 m<sup>2</sup>, fence length - 225.50 linear meters.

The site of the existing water tank is located north of Zherge-Tal village and is a planned site on which the water tank is located.

The following structures are designed for the site:

- chlorination building;
- elevation pumping station building (for consumers of water supply zone 1);
- gatehouse building;
- toilet with a sealed cesspool.

The site area will be fenced as much as possible along the perimeter of the sanitary protection zone. An organized entrance to the territory through the gate and access roads to the designed structures is also designed.

The existing water tank is designed to collect and regulate the supply of water to the water distribution networks of Zherge-Tal village.

The required volume of the water tank consists of storing emergency and regulating volumes of water in it.

The emergency volume of water in the water tank is envisaged on the condition of ensuring water consumption for household and drinking needs in the amount of 70% of the estimated average hourly water consumption during the time of liquidation of the accident on the water main.

The existing reinforced concrete drinking water tank  $V=250 \text{ M}^3$  is made in a cast-in-situ version, in accordance with TP 901-4-50s. The diameter of the water tank within the axes is 10.3 m. The height of the water tank from the bottom to the top of the supporting floor structures is 3.6 m.

The design envisages a list of dismantling and repair and restoration works:

- cleaning the bottom of the tank from dirt, debris, sludge;
- washing the internal surfaces of the tank with water;
- perforating (drilling) new holes for process pipelines;
- installing seals;
- repairing damaged sections of the tank;
- testing the tank for leaks.

A chlorination plant is envisaged according to the design.

The chlorination plant building envisages water disinfection with calcium hypochlorite. The chlorine dose is taken as 1 mg/l. The capacity of the plant for active chlorine is 1.78 kg/day. Chlorine water from the chlorination plant is fed to the existing pressure-regulating tank, where water comes into contact with chlorine.

The chlorination unit is placed in a metal insulated container measuring 12x2.3 5 m and 2.5 m high.

The chlorination unit includes:

- Technical room;
- Laboratory;
- Chlorine warehouse and Cesspool.

The capacity of the chlorine unit is calculated for disinfection of daily water consumption of 561.37  $\text{m}^3/\text{day}$ .

The chlorine solution from the chlorination unit is fed into an existing water tank with a capacity of 1000  $\text{m}^3$ , where water comes from the designed water intake (spring). Water disinfection is provided by bleaching powder.

The daily consumption of bleaching powder is 1.87 kg/day (based on the daily water consumption to be disinfected of 561.37  $\text{m}^3$ , the calculated dose of active chlorine of 1.0 g/ $\text{m}^3$ , the percentage of active chlorine in bleaching powder of 30%). The calculated volume of a one-percent bleaching powder solution is 187 l/day. This solution is fed into the water tank during the day. The chlorine tank is installed on a stand at a height of 1.20 m, ensuring gravity flow of the chlorine solution into the DTS 200 tank.

The chlorine tank for dissolving bleaching powder is additionally equipped with a ventilation air duct. The tank is closed with a lid.

A warehouse is envisaged for storing bleaching powder. The warehouse is equipped with a set of fire-fighting equipment.

When working with bleaching powder, it is necessary to strictly observe safety regulations.

The main process equipment is located in the technical room of the chlorination room, consisting of the chlorine tank is installed on a stand at a height of 1.20 m, ensuring gravity flow of the chlorine solution into the DTS 200 tank.

The chlorine tank is equipped with an electric mixer and pipes with valves. In a chlorine tank with a total capacity of 100 l, a certain amount of calcium hypochlorite 3.5 kg (bleaching powder) is mixed with water to a solution concentration of 5-7%. When working with bleaching powder, it is necessary to strictly observe safety regulations.

When unloading and loading bleaching powder, mixing the solution, the service personnel must wear a gas mask, protective sanitary clothing with the forced ventilation turned on.

The chlorination room contains a cabinet for storing gas masks, special clothing and a first aid kit for emergency assistance.

The chlorination room building is designed on the basis of a metal container,

According to the design, a warehouse is envisaged for storing bleaching powder. The warehouse is equipped with a set of fire-fighting equipment. When working with bleaching powder, it is necessary to strictly observe safety regulations. When unloading and loading bleaching powder, mixing the solution, the service personnel must wear a gas mask, protective sanitary clothing with the forced ventilation turned on.

The chlorination room contains a cabinet for storing gas masks, special clothing and a first aid kit for emergency assistance.

The building area is 64.70 m<sup>2</sup>, total area. 26.80 m<sup>2</sup>, construction volume 90.20 m<sup>3</sup>.

The source of water supply for the building, necessary for technological and domestic and drinking needs of the chlorination plant, are the reconstructed water intake structures.

The designed water pipeline is intended for transportation of drinking water from the water intake site to the site of the existing water tank with a capacity of 250 m<sup>3</sup>.

Due to the complex terrain of Zherge-Tal village, and the hydraulic calculation carried out, a two-zone water supply system was designed:

Zone I - according to the process diagram, the source water, from the existing water tank with a capacity of 250 m<sup>3</sup>, through an independent water pipeline designed through a 2<sup>nd</sup> elevation pumping station located on the water tank site, flows to the distribution network of the upper part of Zherge-Tal village. The system is designed for domestic and drinking purposes.

Zone II - according to the process diagram, the source water through a gravity-pressure water pipeline flows to the distribution network of the lower part of the Zherge-Tal village. The water supply system is designed for domestic and drinking purposes;

The building is designed with a system of industrial and domestic sewage.

For connecting private farmsteads, combs are envisaged in the designed water supply wells, located for several farmsteads, in each well, with the installation of shut-off valves on them.

The connection of single-family houses is carried out at the expense of the owners of households in agreement with the chairman of the Rural Community-based Drinking Water Users Union.

The discharge of industrial sewage is carried out into the designed sealed cesspool. The discharge of conditionally clean wastewater from the sink is designed into a filter well.

All household waste is stored in specially designated places with subsequent removal to specialized places agreed with the local government.

There is no significant soil contamination during the operation of the boiler house.

The designed water pipeline is intended for transporting drinking water from the water intake site to the water tank site.

According to the design, during the construction period, the main source of environmental impact is construction and installation work:

- Motor vehicles operating during the construction process. The following will be used during construction: bulldozers (1 unit), excavators (1 unit), a truck crane (1 unit), and a truck (1 unit) for transporting construction materials. Motor vehicles will be used for digging trenches for laying utility lines.
- Earthworks. Earthworks involve digging trenches for the sewerage system and utility lines. Manual labor and dust control will be used whenever possible to reduce dust formation.
- Welding works. Welding works are mainly foreseen during the construction of buildings on water intake site and during the installation of the distribution network. Electrodes E42 A will be used during welding works.

- Painting works. When painting works are carried out during finishing of buildings, primer GF 021, enamel PF 115 are used.

The design envisaged measures necessary to prevent the negative impact of construction and transport equipment:

- when transporting bulk cargo outside the construction site, the bodies of vehicles shall be covered with special awnings;
  - maximum use of existing driveways for the movement of equipment;
  - maximum use of power tools and equipment instead of mechanisms operating on liquid fuel;
  - use of only technically sound machines and mechanisms that eliminate leaks of petroleum products;
  - elimination of discharge of petroleum products into surface runoff by organizing refueling of vehicles with petroleum products outside the water protection zone at stationary petrol stations and road equipment using mobile petrol stations with trays for collecting overflows (spills);
- According to the design, measures to prevent negative impact on social, domestic and industrial infrastructure facilities are being built.
- install bio-toilets for workers;
  - provide storage areas for solid waste;
  - maintain cleanliness of the construction site and adjacent territory, entrances and internal driveways during the laying of the highway by means of sanitary cleaning and the use of mobile waste collection containers;
  - there should be no discharge of domestic wastewater, collection in sealed containers;
  - install temporary structures on the planned site;
  - plan sites for storing construction materials and structures;
  - perform work strictly in the area allocated by the construction master plan, fenced by the special fence;
  - orderly transportation and storage of bulk and liquid materials;
  - collect used wiping materials (rags) in special sealed waterproof containers near the equipment and dispose of them together with solid waste;
  - redevelopment of the construction route section should not be carried out;
  - bottled water is used for drinking purposes.

When drilling wells, the following activities are carried out:

1. No fuel and lubricants depots are planned at the drilling sites, since drilling will be carried out by a drilling rig equipped with mobile fuel and lubricants supply vehicles. In addition, there are petrol stations in the immediate vicinity of the settlement and there is no need to install them within the well drilling site.
2. All materials and clay reserves for preparing drilling mud upon completion of drilling will be completely removed from the territory of the drilling site, followed by cleaning of the areas where they are stored, in agreement with the local government.
3. Sludge, treated water-clay solution and waste water are collected in metal metering tanks for subsequent removal and disposal in fixed non-drainable traps. Industrial waste is collected in metal containers for removal from the drilling site and disposal in a fixed trap.

4. All paper and wood materials - sacks and packaging, as well as polymer and plastic materials are removed from the drilling site to specially designated authorized landfills in the area. Following the drilling equipment is removed, pipelines, cables, grounding and small material are extracted, a complete planning and reclamation of the drilling site is carried out.
5. All drilling equipment, sludge pits, fuels and lubricants and additional equipment must be located only on the territory of the land allotment.

The process of drilling the well will be carried out in strict accordance with the regulatory documents of the Kyrgyz Republic.

During the operation of the water intake, there is a bio-toilet, the sludge formed during drilling is collected in a sealed container with subsequent removal and disposal.

According to the Law of the Kyrgyz Republic "General Technical Regulations for Ensuring Environmental Safety in the Kyrgyz Republic" dated 08.05.2009 #151, the hazard category of work at the water intake for wastewater discharges is Category II.

During the work on construction of the water intake, emissions of pollutants into the atmosphere from excavation, drilling work and the operation of construction equipment are envisaged.

Excavation work includes excavation and loading, motor transport, planning work. During excavation work on sections of linear structures, soil is stored at the site of work (on the edge of the trenches).

Stationary sources of emissions during construction work will release into the atmosphere: rock dust (inorganic dust), iron oxides, manganese, nitrogen, carbon, silicon, vinyl chloride, white spirit, benz(a)pyrene.

With the exhaust gases of engines of construction and motor transport equipment will be released: carbon monoxide, nitrogen oxides, solid particles (soot), sulfur dioxide, hydrocarbons.

When all the above activities are carried out, the impact of the facility during the construction period is minimal. There is no wastewater pollution (there is a bio-toilet).

All waste generated during the construction of the water supply system will be stored at the construction site and then removed to a landfill in accordance with the agreement with the local government.

The location of the boreholes will be tied to existing roads that cover the work area in sufficient quantities. In this regard, the construction of roads (access roads) during drilling operations is not envisaged by this project.

No fuel and lubricant warehouses are envisaged at the drilling sites, since drilling will be carried out by a drilling rig equipped with mobile fuel and lubricant supply vehicles. In addition, there are gas stations in the immediate vicinity and there is no need to install them within the well drilling site.

Industrial waste is collected in metal containers for removal from the drilling site and disposal in a fixed trap.

Drilling operations on the territory of the water intake are aimed at minimal impact on the environment. No species listed in the Red Book of Kyrgyzstan were found on the construction site or in the adjacent areas.

To minimize harmful impacts, construction work will be carried out only during the daytime, and construction equipment will only be used if it is in good condition. Fuel spills and refueling are prohibited. Construction work will be carried out exclusively within the construction site.

Tree felling is not expected. Removal and storage of the fertile-vegetative layer (FVL) is planned in a place agreed upon with the local government in accordance with all requirements aimed at preserving the FVL.

There is an outdoor toilet during operation of the water intake. Wastewater from the toilet is taken to the nearest treatment facilities by sewage trucks. According to the Law of the Kyrgyz Republic "General Technical Regulations for Ensuring Environmental Safety in the Kyrgyz Republic" dated 8.058.2009 #151, the hazard category of the water intake for wastewater discharges is Category II.

The excavation and storage of the fertile-vegetative layer (FVL) are envisaged in a place agreed with the local government in accordance with all requirements aimed at preserving the FVL.

The sanitary protection zone (SPZ) of the water supply source consists of three belts: the first - strict regime, the second and third - restriction regimes.

The boundary of the first SPZ belt is established from the outer wells at a distance of at least 30 m from the water intake when using protected groundwater.

The project envisages an Environmental Protection Section.

The design documentation has been developed in accordance with the requirements of NIP 2. 04.02-84 and the technical specifications "Design of a Rural Water Supply System". When operating the water intake, there is an outdoor toilet. Wastewater from the toilet is taken to the nearest treatment facilities by sewage trucks.

There is no air pollution during operation of the water supply system.

The following waste is generated during operation of the water intake:

- waste from cleaning the territory - hazard class 5
- waste from personnel (MSW) - hazard class 5

All household waste is stored in specially designated places with subsequent removal to specialized places agreed with the local government. According to the Law of the Kyrgyz Republic "General Technical Regulations for Ensuring Environmental Safety in the Kyrgyz Republic" dated 8.058.2009 #151, the hazard category for waste generation is Category III. In accordance with the Law of the Kyrgyz Republic "General Technical Regulations for Ensuring Environmental Safety in the Kyrgyz Republic" (2012), the hazard category for all types of work during the construction of a water intake:

- Emission hazard category - category III
- Discharge hazard category - category II
- Waste hazard category - category II

According to the design, the total emission of pollutants into the atmosphere from stationary sources (inorganic dust, welding aerosol, manganese oxides, iron oxides, hydrogen fluoride, White spirit) will be 2.6096 tons/year. The following will be emitted with the exhaust gases of engines of construction and motor transport equipment: carbon monoxide, nitrogen oxides, solid particles (soot), sulfur dioxide, hydrocarbons weighing 2.313 tons/year. There is no impact on surface waters during construction work. As a result of construction activities, waste of hazard classes 3, 4 and 5 weighing 10.2021 tons/construction time is generated. There is no industrial or toxic waste.

There are no disturbed lands subject to reclamation. It is impractical to conduct a soil analysis, since most of the territory is allocated for construction sites.

There are no sources of infrared and ultrasonic vibrations and ionizing radiation. Based on the materials and the conducted calculations, it can be concluded that the construction will not have a significant environmental impact.

During construction work, envisage the preservation and separate storage of the fertile soil layer from excavation work.

In construction work, use inert materials and stones from licensed and approved quarries.

For solid household and other waste, provide special pits with removal to the nearest authorized landfills.

Do not allow pollution of surface and groundwater and demolition of green spaces without permits.

Upon completion of construction work, reclaim used land plots in accordance with environmental requirements.

When assessing the importance of the impact of a construction project on environment based on the identification of indicators of the spatial scale of impact, the temporal scale of impact and the significance of changes, the designed facility characterizes the impact as an impact of low importance (within 1-8 points).

Construction work is carried out in compliance with the requirements of the Laws on Environmental Protection.

### 3. Conclusion.

Having reviewed the submitted materials, the State Environmental Expert Examination of the Issyk-Kul-Naryn Regional Department of the Ministry of Natural Resources, Ecology and Engineering Supervision have issued a positive opinion on Program of the water supply system for the subproject "Zherge-Tal" of the Naryn district of the Naryn province, developed by the OJSC "Project Institute "Kyrgyzgiprostroy".

The initiator of the project is: Zherge-Tal AO.

At the same time, Zherge-Tal AO must:

- notify the Issyk-Kul-Naryn regional department of the Ministry of Natural Resources, Ecology and Engineering Supervision prior to commencement of work;
- comply with the requirements of the Laws on Environmental Protection during construction and operation of the facility;
- provide initial data for regulatory fees for environmental pollution upon completion of construction work and pay in a timely manner.

In case of non-compliance with the State Environmental Expert Examination opinion and implementation of works not in accordance with design solutions, the opinion automatically becomes void.

**Chairman of the Expert Commission,  
Head of the Department of  
State Environmental Expert Examination:**

**N. Minazarova**

**Expert Commission members:**

**SEEE Unit Chief Specialist:**

**K. Arstanbekova**

**SEEE Unit Chief Specialist**

**T. Akimaliev**

Similar Conclusions of the State Environmental Expertise were obtained for the villages Lama, Aral, Kichi-Aral, Chaek, Besh-Terek, Kochkor, Kara-Too, Isakeev, Moldo-Kylych, Baetov, Kaindy-Bulak, Kulanak and Uchkun.

## Annex 2: List of Key Documents on Program's Environmental Safeguards as of 31 December 2025

No	Document Title	Prepared by	Date of Disclosure
	<b>Basic Documentation:</b>		
1	PSSA/Program Safeguard Systems Assessment. KGZ – 52256-001: Naryn Rural Water Supply and Sanitation Development Program	ADB, ARIS	July 2019 <a href="https://www.adb.org/sites/default/files/project-documents/52256/52256-001-pssa-en_1.pdf">https://www.adb.org/sites/default/files/project-documents/52256/52256-001-pssa-en_1.pdf</a>
	<b>Reports:</b>		
2	Semiannual Environmental Monitoring Report covering August–December 2020 developed for the Program	ARIS	January 2021 <a href="https://www.adb.org/sites/default/files/project-documents/52256/52256-001-emr-en.pdf">https://www.adb.org/sites/default/files/project-documents/52256/52256-001-emr-en.pdf</a>
3	Semiannual Environmental Monitoring Report covering January–June 2021 developed for the Program	ARIS	July 2021 <a href="https://www.adb.org/sites/default/files/project-documents/52256/52256-001-emr-en_1.pdf">https://www.adb.org/sites/default/files/project-documents/52256/52256-001-emr-en_1.pdf</a>
4	Semiannual Environmental Monitoring Report covering July–December 2021 developed for the Program	ARIS	January 2022. <a href="https://www.adb.org/projects/documents/kgz-52256-001-emr-6">https://www.adb.org/projects/documents/kgz-52256-001-emr-6</a>
5	Semiannual Environmental Monitoring Report covering January–June 2022 developed for the Program	ARIS	July 2022 <a href="https://www.adb.org/sites/default/files/project-documents/52256/52256-001-emr-en_0.pdf">https://www.adb.org/sites/default/files/project-documents/52256/52256-001-emr-en_0.pdf</a>
6	Semiannual Environmental Monitoring Report covering July–December 2022 developed for the Program	ARIS	January 2023 <a href="https://www.adb.org/sites/default/files/project-documents/52256/52256-001-emr-en_2.pdf">https://www.adb.org/sites/default/files/project-documents/52256/52256-001-emr-en_2.pdf</a>
7	Semiannual Environmental Monitoring Report covering January–June 2023 developed for the Program	ARIS	July 2023 <a href="https://www.aris.kg/uploads/default/projects/e177a03cecc1871afc61e6bd8f043142.pdf">https://www.aris.kg/uploads/default/projects/e177a03cecc1871afc61e6bd8f043142.pdf</a>  <a href="https://www.aris.kg/uploads/default/projects/3f8d1bbaf859649dc70eaf5266ae8d5a.pdf">https://www.aris.kg/uploads/default/projects/3f8d1bbaf859649dc70eaf5266ae8d5a.pdf</a>
8	Semiannual Environmental Monitoring Report covering July–December 2023 developed for the Program	ARIS	January 2024 <a href="https://www.aris.kg/projects/proektyprogrammy-aris/programma-razvitiya-selskogo-vodosnabzheniya-i-sanitarii-v-narynskoj-oblasti-prsvsno">https://www.aris.kg/projects/proektyprogrammy-aris/programma-razvitiya-selskogo-vodosnabzheniya-i-sanitarii-v-narynskoj-oblasti-prsvsno</a>
9	Semiannual Environmental Monitoring Report covering January–June 2024 developed for the Program	ARIS	July 2024 <a href="https://www.adb.org/projects/documents/kgz-52256-001-emr-5">https://www.adb.org/projects/documents/kgz-52256-001-emr-5</a>
10	Semiannual Environmental Monitoring Report covering July–December 2024 developed for the Program	ARIS	January 2025 <a href="https://www.adb.org/projects/documents/kgz-52256-001-emr-7">https://www.adb.org/projects/documents/kgz-52256-001-emr-7</a>

No	Document Title	Prepared by	Date of Disclosure
11	Semiannual Environmental Monitoring Report covering January–June 2025 developed for the Program	ARIS	July 2025 <a href="https://www.adb.org/projects/documents/kgz-52256-001-emr-8">https://www.adb.org/projects/documents/kgz-52256-001-emr-8</a>
12	Semiannual Environmental Monitoring Report covering July–December 2025 developed for the Program	ARIS	January 2026 <a href="https://www.adb.org/projects/documents/kgz-52256-001-emr-9">https://www.adb.org/projects/documents/kgz-52256-001-emr-9</a>
<b>Other documentations:</b>			
13	<p>SSEMPs for villages (WSS):                      Zhalgyz-Terek, Orto-Saz, Zhan-Bulak                      Moldo-Kylych, Kochkor, Isakeev                      Oruk-Tam, Ak-Kiya, Tosh-Bulak                      Lama, Aral, Kichi-Aral                      Kara-Too, Chaek, Besh-Terek,                      Zherge-Tal (Ak-Talaa District)                      Baetovo, Kaindy-Bulak                      Zherge-Tal (Naryn District),                      Kulanak, Uchkun,                      At-Bashy, Ak-Zhar, Kyzyl-Sook,                      Sary-Bulun, Ken-Suu, Kotur-Suu,                      Tabylygy.</p> <p>SSEMPs for villages (Non-network                      Local treatment facilities):                      Lama, Isakeev, Chaek (12 pieces                      multi-stores buildings), Zherge-Tal                      (Ak-Talaa District)</p>	Contractors	<p>1 September 2022                      9 September 2022                      1 November 2022                      14 November 2022</p> <p>17 January 2023                      3 July 2023</p> <p>15 January 2024                      4 February 2025</p> <p>29 March 2024</p>
14	Site-Specific Soil Disposal Sub - Plan.	ARIS	12 June 2023

**Annex 3. Post- Construction Environmental Audit Report for the Completed Ak-Kiya Subproject.**

Project Number: KGZ 52256-001.

January 2026

**KYRGYZ REPUBLIC  
COMMUNITY DEVELOPMENT AND INVESTMENT AGENCY**

KGZ 52256-001: Naryn Rural Water Supply and Sanitation Development Program (NRWSSDP)  
(Loan No: 3854-KGZ (COL); Grant No: 0676-KGZ (SF))

**Post- Construction Environmental Audit Report for the Completed Ak-  
Kiya Subproject  
Chet-Nura Aiyl Okmot, Naryn District**

---

Prepared by the Community Development and Investment Agency of the Kyrgyz Republic (ARIS)  
for the Kyrgyz Republic and the Asian Development Bank (ADB).

**Bishkek – 2026**

---

## CONTENT

ABBREVIATIONS .....	91
1 INTRODUCTION .....	92
1.1 PREAMBLE .....	92
1.2 Background.....	93
2 DESCRIPTION OF THE DESIGN AND DESIGN WORK.....	95
2.1 Description of the Design .....	95
2.2 Location of designed site and main designing.....	96
2.3 Program Contracts and Management .....	97
2.4 Activity under subproject during the reporting period.....	98
2.5 Summary of issues that are still open in the SAEMR (GRM and environmental non-compliances) .....	103
2.5.1 Grievance Redress Mechanism (GRM) .....	103
2.5.2 Environmental non-compliances .....	104
3 RESULTS OF MONITORING FOR COMPLIANCE WITH ENVIRONMENTAL LEGISLATION REQUIREMENTS DURING CIVIL WORKS .....	105
3.1 Cutting trees .....	105
3.2 Removing the soil and vegetation layer.....	105
3.3 Dust suppression after backfilling the trench.....	105
3.4 Construction Debris .....	105
3.5 Accommodation of workers.....	105
3.6 Review of visual monitoring carried out during the reporting period .....	105
3.7 Noise and vibration due to excavation work .....	106
4 INFORMATION ABOUT PROCESSES THAT WERE GOING WELL AND ASPECTS THAT WERE WORSE DURING CONSTRUCTION .....	107
5 CONCLUSIONS AND RECOMMENDATIONS .....	108
ANNEX .....	109
Annex 1. Certificate for conformity assessment, commissioning the completed facility (original document).....	109
Certificate for conformity assessment, commissioning the completed facility (English translation) .....	117

## ABBREVIATIONS

ADB	Asian Development Bank
KR	Kyrgyz Republic
ARIS	- Community Development and Investment Agency
DDWSSD	- Department "Drinking Water Supply and Sanitation Development" (DDWSSD) under the Ministry of Water Resources, Agriculture and Processing Industry of the Kyrgyz Republic
Program	Naryn Rural Water Supply and Sanitation Development Program
GRM	- Grievance Redress Mechanism
LSG	- Local self-government bodies
SPNA	- Specially protected natural areas
GKR	- Government of the Kyrgyz Republic
RGKR	- Resolution of the Government of the Kyrgyz Republic
SSEMP	- Special -site Environmental Management Plan
SW	- solid waste
DED	- detailed design and cost estimation documentation
EP	- Environmental protection
BoQ	- Bill of Quantities
FL	- Fuels and lubricants
AO	- Ayil Okmotu
ADB SPS 2009	- ADB Safeguard Policy Statement 2009
OSHE	- occupational safety, health and environment
M	- meter
SAEMR	- Semi- Annual Environmental Monitoring Report

## 1. INTRODUCTION

### 1.1 Preamble

1. The report is an Environmental Audit Report after construction (post-construction) for the completed Ak-Kiya Subproject under the Naryn Rural water Supply and Sanitation Development Program (the Program).
2. Creation of reliable and successfully functioning system in the sector of rural water supply and sanitation is one of the priority tasks of the Cabinet of Ministers of the Kyrgyz Republic.
3. Under the Program through the Department “Drinking Water Supply and Sanitation Development”, a program approach is introduced in implementation of state policy and investment projects in the water supply and sanitation sector. This programmatic approach envisages development of activities that are ready for implementation on a larger scale and multiplication in order to expand the impact and create opportunities for funding from donors for development of the water supply and sanitation sector.
4. The Program, funded by the Asian Development Bank (ADB), was included in the program aimed at the development of rural water supply and sanitation.
5. The Program development objectives are to assist the Kyrgyz Republic in (i) achieving an acceptable standard of living for Kyrgyz citizens, and (ii) improving health and quality of life and reducing adverse environmental impacts by 2026. The deliverable of the Program will be inclusive and reliable access to safe WSS services in rural communities of Naryn Oblast. At the level of impact, the Result-based Lending (RBL) Program is consistent with the goal of the Cabinet of Ministers of the Kyrgyz Republic to improve the health and quality of life of residents and reduce adverse environmental impacts by 2026.
6. Through carrying out of activities on strategic infrastructure facilities and institutional support, these programs will focus on assisting the Cabinet of Ministers of the Kyrgyz Republic in development and implementation of institutional models for better delivery of rural water supply and sanitation services. It will strengthen the capacity of relevant organizations at the community level and local authorities. The Program will also provide support for monitoring system, planning, policy and strategy development, and advisory capacity of government agencies working in the water and sanitation sector.
7. The Department "Drinking Water Supply and Sanitation Development" (DDWSSD) will act as an Executing Agency for the Program and will be responsible for the overall monitoring of the Program results of the, ARIS will be the Implementing Agency.

8. This Post - Construction Environmental Audit Report (PCEAR) covers the period of water supply system construction in the village of Ak-Kiya under the Ak-Kiya subproject from 7 June 2023 till 24 October 2025 under the Program implemented.
9. **The main objective** of the post-construction audit is to determine whether all environmental safeguards were fully implemented and that there are no issues that remain unresolved, and that all obligations developed during the subproject planning and impact assessment process had been fully completed.
10. **The second objective** is to provide information on lessons learned that will be useful for future subprojects.

This Report contains information on the progress of activities related to prevention of impacts to the environment. The results are based on numerous on-site visits by the Program Safeguards Officer to the Ak-Kiya site/subproject from July 2023 till October, 2025.

## 1.2 Background

11. The Ak-Kiya village of the Chet-Nura Aiyyl Aimak, Naryn district, Naryn region is located 15 km to the east of the Naryn city.
12. In September 2021, the Kyrgyzgiprostroy OJSC specialists together with representatives of local government bodies conducted a visual inspection of the existing water intake structures in the Ak-Kiya village of (see Figure 1).




Figure 1: Village situation plan (Ak-Kiya Subproject, status: September 2021)

13. According to the hydrogeological report on the site of the proposed drinking water intake for the village of Ak-Kiya, it is stated that in order to resolve the issue of water supply to the village of Ak-Kiya, it is necessary to drill a borehole 800 m southeast of the existing exploration borehole.
14. Institute staff, together with local government representatives, selected a site for the water intake in accordance with the recommendations issued by hydrogeologists.
15. **Environmental Category.** According to the ADB 2009 Safeguard Policy Statement classification (ADB SPS 2009), the Ak-Kiya Subproject is classified as Category B. Due to the small scope of works, the environmental impact is local and limited to the construction phase of the project.
16. The subproject implemented improves the health and quality of life of local residents in the Ak-Kiya village, reduces adverse impacts on the environment and provides reliable access to the safe water supply system.

## 2. DESCRIPTION OF THE DESIGN AND DESIGN WORK

### 2.1 The project description

17. The category of land, where the water intake site is located, is municipal.
18. Detailed design documentation was developed in accordance with the SNIP 2.04.02-84\* requirements and Technical Specifications “Designing the Rural Water Supply System”. Detailed design documentation for the Ak-Kiya subproject was prepared by Kyrgyzgiprostroy OJSC in 2022.
19. As part of the detailed design and cost estimation documentation, an “Environmental Protection” Section has been developed for the Ak-Kiya subproject, which describes in details the possible impacts to the environment during the construction period (Chapter III) and possible impacts to the environment during operation (Chapter IV).
20. To connect private households to the designed water supply wells, the design provides manifolds that have been designed for several households with installation of shut-off valves and water meters.
21. Analysis of the water supply system operation in the populated area is started from determining the daily water consumption by all groups of water consumers. To determine the estimated water consumption, it is necessary to know water consumers in a given locality and their number by the end of the estimated period, as well as water consumption standards for all consumers.
22. In rural settlements, the main consumers of water are the population; water is used for household and drinking needs, to irrigate household plots, and to water livestock.
23. Standards for household and drinking water consumption in populated areas are adopted depending on a degree to which buildings are equipped with sanitary and hygienic equipment in accordance with SNiP 2.04.02-84\* “*Water supply. External Networks and Structures*» and Technical Specifications (TS) of the Kyrgyz Republic “*Designing the Rural Water Supply System*”, issued in 2010, that is an addition to SNiP 2.04.02-84\*.
24. This calculation takes into account the water consumption norms for irrigation of green plants and household plots (accepted according to TS of the KR, Paragraph 1.9).

At the same time, considering the widespread deterioration of rural water supply networks, we accept water leakage losses coefficient equal to 10% (TS of the KR, Paragraph 1.3). 100% of water probability to the village residents was taken into account at estimations.

25. For rural settlements, based on Item 1.7 of the Technical Regulations of the Kyrgyz Republic, the specific water consumption rate is 100 liters per person per day.
26. Considering the development prospects for the next 20 years, the estimated water demand for the Ak-Kiya Subproject will make 156,02 m<sup>3</sup>/day, or 6,5 m<sup>3</sup>/ hour.
27. Thus, to resolve the issue of water supply for Ak-Kiya village from the underground source (borehole) in a volume of 6,5 m<sup>3</sup>/hour, a new borehole was drilled 800 m southeast of the existing exploratory well. A water tower was installed at the water intake site.

## 2.2 Location of the designed site

28. The source of water supply is groundwater from the borehole. According to the design, the new borehole was drilled.
29. Technological scheme of water supply for the Ak-Kiya village is as follow: a deep pump from the borehole supplies source water to a pressure-regulating tank (water tower), from the tower water enters the village distribution network, having gone through a disinfection cycle at the bactericidal installation. The water supply scheme for the village is a forced-pressure one using electric power sources (first lift pump) (see Figure 2).




Figure 2: Map/diagram of the water supply system in the village of Ak-Kiya (Ak-Kiya subproject, status: October 2022)

## 2.3 Program Contracts and Management

30. In June 2023, during the tender process, the Contractor to construct the water supply system for the Ak-Kiya Subproject was selected, it is a Consortium: «EKARAS-5» LLC and «Sher-Kurulush Construction Company» LLC.
31. On 7 June 2023, the contract ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-03 was signed between Chet-Nura AO and the Consortium: «EKARAS-5» LLC and «Sher-Kurulush Construction Company» LLC for a total amount of KGS 59,926,389.60. The contract was completed on 24 October 2025 (see Table 1).

**Table 1. Main partners for implementation of the Ak-Kiya Subproject**

№	Donor	Borrower/PMO		Contractor	Engineers (Administrators)	Main Types of Works
		Executing Agency (EA)	Implementing Agency (IA)			
1	ADB	Department "Drinking Water Supply and Sanitation Development at the Water Resources Service under the Ministry of Water Resources, Agriculture and Processing Industry of the Kyrgyz Republic	ARIS	Consortium: «EKARAS-5» LLC and «Sher-Kurulush Construction Company» LLC	Infrastructure Engineer (ARIS), Technical Supervision Engineer (ARIS)	Water supply system made of PE pipes – 6,225 m. Including 995 m of 110 x 4.2 mm PE pipes and 5,230 m of 90 x 3.5 mm PE pipes. Installation of reinforced concrete wells – 36 sets. 1 new borehole. Water tower with 25 m <sup>3</sup> volume (H = 24 m). Bactericidal installation. Fencing of the water intake site.

## 2.4 Activities under the Subproject during the reporting period

32. Excavation works were carried out with development of Soil Group IV in trenches using a HUYNDAY ROBEX excavator – 1400 W, with the “backhoe” method
33. The area of the water intake site makes 0.25 hectares. The following structures have been constructed on the water intake site (see Photo 1):
- Borehole
  - Water tower with 25 m<sup>3</sup> volume (H = 24 m)
  - A technical premise with the guard house (see Photo 2)
  - Outdoor toilet facility with a sealed cesspool
  - Wicket gates
  - Fencing from the wire mesh, h = 2 m
  - Gravel road
  - Complete transformer substation (CTS).



Photo 1: Objects located at the water intake site (Ak-Kiya Subproject, status: October 2024)



Photo 2: A technical premise with the guard house (Ak-Kiya Subproject, status: October 2024)

34. Disinfection of source water is carried out using UV irradiation. Bactericidal units with a capacity of 20 m<sup>3</sup>/hour were installed (1 – working, 1 – reserve) (Photo 3).



Photo 3: Bactericide plants (Ak-Kiya Subproject, status: November 2025)

35. A concrete foundation (cesspool) was constructed at the water intake site and a new wooden toilet for service personnel was installed (Photo 4).



Photo 4: New wooden toilet for servicing personnel  
(Ak-Kiya Subproject, status: August 2025)

36. There was connection to the electrical networks from a complete transformer substation (KTS), which is installed at the water intake site (KTS 25/10/0,4) (Photo 5).



Photo 5: A complete transformer substation (CTS) (Ak-Kiya Subproject, status: August 2025)

37. Reinforced concrete supports equipped for the overhead line - 0.4 kV with linear fittings for wires were equipped. Also, the street LED lamps, lamps with fluorescent lamps were installed.
38. A sanitary protection zones (SPZ) were established at the water intake site in accordance with SNiP 2.04.02-84\*requirements at the water intake site (0,25 ha).
39. Swingway gates and wickets with metal posts were installed at the water intake site.
40. A gravel road was constructed at the water intake and reservoir sites.
41. No asbestos-containing materials were found at the water intake site and on the village streets.
42. In order to restrict access to unauthorized persons and animals, a fence on a metal frame was installed along the perimeter of the water intake site on metal support posts made of Rabitsza wire mesh with 2 m high.
43. Laying down the water supply networks was completed with restoration of the road surface and irrigation networks.
44. Laying the water pipelines (995 m) and distribution network (5,230 m) from polyethylene pipes including hydraulic testing was completed (total – 6,225 m).
45. Prefabricated reinforced concrete round water wells with water intake units (distribution manifolds) and shut-off and control valves in the amount of 36 sets were installed. Cast iron hatches had been installed on the water supply wells.
46. To implement household (intra-house) connections to the water supply network, water wells were installed every 75 m.
47. There were no any environmental impacts as a result of construction of the water supply system under the Ak-Kiya subproject, because the main part of civil works was carried out along the existing right-of-way.
48. The Contractor provided the workers with protective clothes.
49. During the excavation works, the Contractor:
  - strengthened the trenches with protective shields against soil collapse,
  - installed walkways with handrails and portable ladders,

- manufactured and installed 1.6 m high portable protective fences around the perimeter of trenches in the populated area in order to restrict access for people and animals,
  - installed reflective warning signs and warning tapes.
50. The Contractor has developed a Site Specific Environmental Management Plan (SSEMP) for the Ak-Kiya subproject, and the Program Safeguards Specialist has approved the SSEMP on 1 November 2022.
51. The SSEMP for the Ak-Kiya subproject was presented at public hearings, where it was approved on 10 November 2022. Also, during the public hearings, the Ak-Kiya subproject and design solutions were approved (see Photos 4, 5 and 6).



Photo 4. Informing about SSEMP (Ak-Kiya Subproject, status: November 2022).



Photo 5. Informing about Subproject and design solutions (Ak-Kiya Subproject status: November 2022).



Photo 6. Approval of the design solutions (Ak-Kiya Subproject status: November 2022).

## 2.5 Summary of issues that are still open in the SAEMR (GRM and environmental non-compliances)

### 2.5.1 Grievance Redress Mechanism (GRM)

52. The Grievance Redress Mechanism (GRM) had been developed to ensure timely and appropriate response to applies, complaints and requests from residents.

Project-affected people were fully informed about their rights and procedures to submit grievances made orally or in writing during public hearings. The contractor produced a banner for the Ak-Kiya Subproject in the state and official languages, which indicates the contact information about ARIS Central Office, Beneficiary Feedback Mechanism (BFM) and Consortium: EKARAS-5 LLC and Sher-Kurulush Construction Company LLC.

53. **GRM Log.** The GRM log has been maintained by the site foreman of the Contractor («EKARAS-5» LLC and «Sher-Kurulush Construction Company» LLC), starting from the beginning of construction and installation works (CIW) under the Ak-Kiya subproject.

The Contractor's site foreman is responsible for occupational health, safety and environment (OHSE)

54. As of 24 October 2025, there were no complaints or suggestions from the local population, but only positive feedback in the log of comments and suggestions.

55. It has to be noted that in all subprojects where construction and installation works are being carried out, the GRM is functioning.

### **2.5.2 Environmental non-compliances**

56. There were no environmental non-compliances.

## **3. RESULTS OF MONITORING FOR COMPLIANCE WITH ENVIRONMENTAL LEGISLATION REQUIREMENTS DURING CIVIL WORKS**

57. The necessary measures to close the Ak-Kiya Subproject were completed (see Annex 1. ACT on conformity assessment for the completed construction facility put into operation).

### **3.1 Cutting trees**

58. There were no any cutting trees during the reporting period.

### **3.2 Removing the soil and vegetation layer**

59. There was no removal of soil and vegetation layer during the reporting period.

### **3.3 Dust suppression after backfilling the trench**

60. After backfilling the trench, the construction site and ground roads/streets in the Ak-Kiya village were sprayed with water in order to prevent dust generation

### **3.4 Construction debris**

61. During the civil works, construction debris was collected and disposed at the AO landfill site.

### **3.5 Accommodation of workers**

62. The Contractor's specialists and workers lived in the house of a local resident of the Ak-Kiya village. There is a kitchen block, equipped place for eating, washbasins, toilet facilities in the house.

### **3.6 Review of visual monitoring**

63. During the reporting period, regular visual monitoring was carried out to monitor compliance with requirements of the Kyrgyz Republic environmental legislation and SSEMP requirements for the Ak-Kiya subproject.

The monitoring was carried out by the Program Safeguards Specialist, with participation of a Consultant/Technical Supervision Engineer (TSE) and the Contractor's site foreman/responsible for occupational health, safety and environment (OHSE).

64. Based on the results of visual monitoring, Checklists for monitoring and supervision of civil works were developed (№ 1 dated 12 July 2023, № 2 dated 24 August 2023, № 3 dated 26 September 2023, № 4 dated 25 October 2023, № 5 dated 21 November 2023, № 6 dated

17 May 2024, № 7 dated 27 June 2024, № 8 dated 24 July 2024, № 9 dated 15 August 2024, № 10 dated 6 September 2024). The monthly report by the Technical Supervisory Engineer (TSE) also includes information on compliance with environmental safeguards.

### **3.7 Noise and vibration due to excavation works**

65. During the construction period, monitoring of noise and vibration was regularly carried out within the areas of civil works (CIW) under Ak-Kiya Subproject.

Having analyzed the data from the monitoring results, taking into account the data of background noise levels, civil works did not have a significant impact on the environment.

## **4. INFORMATION ABOUT PROCESSES THAT WERE GOING WELL AND ASPECTS THAT WERE WORSE DURING CONSTRUCTION**

66. Currently, all necessary actions to complete the project activities were finished. No any facts of non-compliance with safety regulations were observed throughout the construction period. The Program Safeguards Specialist carried out ongoing monitoring on a constant basis to ensure compliance with SSEMP requirements, occupational health and safety requirements. Constant explanatory work on safety was carried out

67. The water intake site of the water supply system for Ak-Kiya village are completely fenced off to restrict access by unauthorized persons, children and domestic animals.

68. The roads and streets in the Ak-Kiya village were completely restored after completion of earthworks.

69. The measures for work mitigation described in the SSEMP are sufficient. An example of good practice is adaptation of SSEMP and increasing the intensity of dust suppression at construction sites due to dry and hot summer weather.

70. It is recommended to establish an emergency response team.

## 5. CONCLUSIONS AND RECOMMENDATIONS

71. The Contractor fully and timely carried out environmental safeguards specified in the SSEMP of the Ak-Kiya subproject and complied with the norms of the Kyrgyz Republic legislation in terms of labour protection for workers, safety precautions and fire safety.

72. All reinforced concrete wells in the Ak-Kiya village water supply system had been inspected. Households were connected to the village water supply system through the individual water meters.

73. Connection of private households was carried out at the expenses of the household owners in agreement with the Head of Ak-Kiya village.

74. The contractor «EKARAS-5» LLC carried out the following activities, reflected in Table 4-1 of the SSEMP for the Ak-Kiya subproject:

- all embankments, debris, wastes and temporary structures (such as shelters and toilets) that are no longer needed were removed;
- all roads and streets have been restored to their original condition;
- the construction site has been completely cleared, after inspection there are no spills of such substances like oil, fuel, paint and other chemicals.

During construction works:

- not any communications were disrupted;
- not any structures were damaged;
- vegetation layer was not destroyed;
- the camp for workers was not established, because workers lived in the house of a local resident of the Ak-Kiya village.

## ANNEX

### Annex 1. Certificate for conformity assessment, commissioning the completed facility (original document)

КЫРГЫЗ РЕСПУБЛИКАСЫНЫН КУРУЛУШ АРХИТЕКТУРА ЖАНА ТУРАК ЖАЙ-КОММУНАЛДЫК  
ЧАРБА МИНИСТРЛИГИНЕ КАРАШТУУ  
МАМЛЕКЕТТИК АРХИТЕКТУРА-КУРУЛУШ КОНТРОЛДОО ДЕПАРТАМЕНТИНИН  
НАРЫН РЕГИОНДУК МАМЛЕКЕТТИК АРХИТЕКТУРА-КУРУЛУШ КОНТРОЛДОО  
БАШКАРМАЛЫГЫ

НАРЫНСКОЕ РЕГИОНАЛЬНОЕ УПРАВЛЕНИЕ ГОСУДАРСТВЕННОГО  
АРХИТЕКТУРНО-СТРОИТЕЛЬНОГО КОНТРОЛЯ ДЕПАРТАМЕНТА  
ГОСУДАРСТВЕННОГО АРХИТЕКТУРНО-СТРОИТЕЛЬНОГО КОНТРОЛЯ  
МИНИСТЕРСТВО СТРОИТЕЛЬСТВА АРХИТЕКТУРЫ И ЖИЛИЩНО-  
КОММУНАЛЬНОГО ХОЗЯЙСТВА КЫРГЫЗСКОЙ РЕСПУБЛИКИ  
ДЕПАРТАМЕНТ ГОСУДАРСТВЕННОГО АРХИТЕКТУРНО-СТРОИТЕЛЬНОГО  
КОНТРОЛЯ

*(Архитектура-курулуш иши чейресинде казомалдоо жана контролдоо бөлүмүнө маалым укуктуу арыздын  
аталышы/ Назначение уполномоченного органа по надзору и контролю в сфере архитектурно-строительной  
деятельности)*

БЕКИТЕМИН  
Нарын региондук мамлекеттик архитектура-  
курулуш контролдоо башкармалыгынын  
башчысы

С.С.Тиллебаев  
  
24 10  
№ 09-09-29-2/93

Курулушу аяктаган объекттин шайкештигин баалоо жөнүндө  
АКТЫСЫ

АКТ  
об оценке соответствия завершённого строительством объекта

1. Заказчик/Заказчином Чет-Нуринский айыл округу  
*(бул маалым аты менен атындагы ведомстволук баш ибуу үчүн мүнөздөгү уюмдардын ишканаларына же өкмөттүктүн  
подчинендигинде)*

объект шайкештигин баалоого төмөнкү объект каротулгон/ предъявлен к оценке соответствия  
объект:  
«Строительство системы водоснабжения для подпроекта «Ак-Кыя»  
*объекттин аталышы жана курулуштун түрү (жашау курулуш, реконструкция, профитин кайра калыбына  
кайра калыбына келтирүү/ Назначение объекта и вид строительства, (новое строительство, реконструкция,  
перепрофилирование, перепроектировка)*

дарегин боюнча /по адресу: Нарынской области, Нарынский район, Чет-Нуринский айыл, село Ак-  
Кыя  
*(область, район калктуу конуш, кичи район, квартал, жана, үйдүн (корпусунун) номери/ область, район/кыргызстандын аймагы,  
микрорайон, квартал, улица, номер дома (корпуса))*

2. Объекттин курулушу мамлекеттик архитектура жана курулуш органы (анын аймактык  
жана ведомстволук бөлүмдөрү, ошондой эле башка шаарынын мэриясынын маалыматтык  
укуктуу органы) тарабынан берилген макулданылган долбоор менен шаар куруу  
корутундусунун, долбоордук-металдык документтеринин мамлекеттик экспертизасынан  
оң корутундусуна ылайык ишке ашырылды/ Строительство объекта осуществлено  
согласно градостроительному заключению с согласованным проектом здания  
государственным органом архитектуры и строительства (его территориальными и  
подведомственными подразделениями, а также уполномоченным органом мэрии города

Бишкек), положительным заключением государственной проектно- сметной документации;

№ ГЭ-00-1-1-359-э-22 Департамента государственной экспертизы

(№ жана датасы, органы аталымы жана анын ведомстволук баш ийүүсү/№ жана дата, наименование органа, и  
ее ведомственная подчиненность)

3. Курулуштун башкы подрядчысы/Строительство осуществлено генеральным подрядчиком:

ОсОО Экарас-5, лицензия серии КРП-2 №03816 от 11.05.2011г, консорциум ОсОО «СК Шер  
Курулуш» лицензия серии КРП-1-2 №02130 от 17.04.2008г.

(ушундук аталымы жана анын ведомстволук баш ийүүсү, лицензия алган докото берилген датасы/ наименование  
организации и ее ведомственная подчиненность, № лицензии и дата выдачи)

4. Курулуштун долбоордук документтери иштелип чыкты/ Проектная документация и  
строительство разработана:

ОАО «КЫРГЫЗГИПРОСТРОЙ» лицензия КРП-1-2 №00883 от 09.08.2004г.

(ушундук аталымы жана анын ведомстволук баш ийүүсү, долбоордук ДБА жана ДБИ лицензия, сертификация  
наименование организации и ее ведомственная подчиненность, лицензия, сертификат ГАП и ГПИ аркылуу)

5. Макулданылган долбоор менен шаар куруу (курулуштуу) берген/ Градостроительное  
заключение с согласованным проектом выдано:

Нарыным районным управлением по градостроительству и архитектуре №023 от  
13.05.2022г.

(архитектуралык жана курулуштун мамлекеттик органынан (аппараттык жана ведомстволук тизме) ишчирлик,  
ошондой эле Бишкек шаарынын мэриясынын макарды уюмуну аркылуу аскалыма кырылуусу) уюмдун  
наименование государственного органа архитектуры и строительства (его территориального и  
подведомственного подразделения, а также уполномоченного органа мэрии города Бишкек)

6. Долбоордук документтер бекитилди жана макулданылды/ Проектная документация  
утверждена и согласована: главным архитектором Нарынского района

(объекттин документтери бекиткен (кайра бекиткен) органын аталымы/наименование органа, утвердившего  
перутвердившего документацию на объект)

7. Курулуш жүргүзүлгөн мөөнөт/ Строительство осуществлено в сроки:

Курулуштун башталышы/Начало строительства: июнь месяц 2023г.

Курулуштун аякташы/Окончание строительства: октябрь месяц 2025г.

8. Нарынского регионального управления государственного архитектурно-строительного  
контроля Департамента Государственного архитектурно-строительного контроля  
Министерства строительства архитектуры и жилищно-коммунального хозяйства  
Кыргызской Республики

Архитектура-курулуш иши чыгарууда кадимкидей жана контролдоо бөлүмчө кысырым уюмуну аркылуу аткарылат/  
Наименование уполномоченного органа по надзору и контролю в сфере архитектурно-строительной деятельности

томонку долбоордук-сметалык документтерини көчүрмөлөрү берилди/ представлены копии  
следующей проектно-сметной документации:

- 1) акты, свидетельствующие о завершении и приемке всех этапов строительства, журнал авторского надзора и журналы производства работ;
- 2) исполнительно-техническая документация (исполнительные съемки, акты скрытых работ);
- 3) акты испытаний смонтированного инженерно-технологического оборудования;
- 4) лабораторные заключения на ответственные конструкции;
- 5) сертификаты на строительные материалы, конструкции и изделия;

б) справка о стоимости выполненных работ, подписания заказчиком и генеральным подрядчиком.

(Кыргыз Республикасынын Курулуш, архитектура жана турак жай-коммуналдык чарба министрлиги 2025 –жылдын 2-августундагы № 93-НПА буйругу менен бекитилген Жобонун 130-пункта на ылайык документтердин аталышы/наименование документов в соответствии с п.130 Положения, утвержденного приказом Министерства строительства, архитектуры и жилищно-коммунального хозяйства Кыргызской Республики от 2 июля 2025 года № 93-НПА)

9. Шайкештикти баалоо үчүн көрсөтүлгөн объект кубаттуулуктун, өндүрүмдүүлүктүн, өндүрүштүк аягыттын, узундуктун, сыйымдуулуктун, колөмдүн, откөрүү жөндөмдүүлүгүнүн, ташуу жөндөмдүүлүгүнүн, жумуш орундарынын ж. б. негизги көрсөткүчтөрүнө ээ (бардык объекттер боюнча (кон кабаттуу турак үйлөрдөн ташкары) максаттуу продукцияга же кызмат көрсөтүүнүн негизги түрлөрүнө ылайык алчалоо бирдиктеринде толтурулат):

Предъявленный для оценки соответствия объект имеет следующие основные показатели мощности, производительности, производственной площади, протяженности, вместимости, объема, пропускной способности, провозной способности, число рабочих мест и т.п. (заполняется по всем объектам (кроме многоэтажных жилых домов) в единицах измерения соответственно целевой продукции или основным видам услуг):

№	Аталышы/ наименование	Өлчөө бирдиги/ Ед. измер	Проект боюнча/ По проекту		Факт боюнча/ Фактически	
			Жалпы (мурда кабыл алынгандарды эске алуу менен)/ Общая (с учетом ранее принятых)	Анын ичинде ишке киргизүү комплексин же кезек/ В т.ч. пускочного комплексин или очередн	Жалпы (мурда кабыл алынгандарды эске алуу менен)/ Общая (с учетом ранее принятых)	Анын ичинде ишке киргизүү комплексин же кезек/ В т.ч. пускочного комплексин или очередн
1	Скважина с дебитом	л/с	1,8		1,8	
2	Водонапорная башня V=25 м <sup>3</sup> H=24 м	м <sup>3</sup>	25		25	
3	Водопроводные сети (L=6225 м) в т.ч. из ПЭ труб 110x4.2 мм – 995м; из ПЭ труб	м	6225		6225	

90х3.5 м – 5230м.				
----------------------	--	--	--	--

Шайкештикти баалоо үчүн көрсөтүлгөн көп кабаттуу турак үйлүн төмөнкү көрсөткүчтөрү бар (көп кабаттуу турак үйлөр ишке киргизилгенде гана толтурулат)/ Предъявленный для оценки соответствия многоэтажный жилой дом имеет следующие показатели (заполняется только при вводе многоэтажных жилых домов)

КӨРСӨТКҮЧТӨРҮ/ПОКАЗАТЕЛИ	Өлчөө бирдиги/ Ед. измер	Проект боюнча/по проекту	Факт боюнча/ фактически
Жалпы аянты /Общая площадь	кв.м.		
Кабаттардын саны/Число этажей	Кабат/этаж		
Имараттардын саны/ Количество зданий	бирдик/шт		
Курулуштун жалпы көлөмү/Общий строительный объем	куб.м.		
Анын ичинде жер астындагы/ В.т.ч. подземной части	кв.м.		
Орнотулган, тиркегелген жайлардын аянты/ Площадь встроенных, пристроенных помещений	кв.м.		
Турак эмес жайлар/Нежилые помещений,			
Паркинг			

Көрсөткүчтөрү/ Показатели	Проект боюнча/по проекту				Факт боюнча/Фактически	
	Батирлердин саны/ число квартир	батирлердин аянты м2/площадь квартир м <sup>2</sup>		Батирлердин саны/ число квартир	батирлердин аянты м2/площадь квартир м <sup>2</sup>	
		Жалпы/ общая	Турак жай/ Жилая		Жалпы/ общая	Турак жай/ Жилая
Бардык батирлер, анын ичинде/ Всего квартир, в том числе:						
Бир бөлмөлүү/ Однокомнатных						
Эки бөлмөлүү/ Двухкомнатных						
Үч бөлмөлүү/ Трехкомнатных						
Төрт бөлмөлүү/						

Четырехкомнатных						
Авдан ашык/и болес						

10. Долбоордо каралган эмгекти коргоо, жарылуу коопсуздугун, орт коопсуздугун камсыз кылуу, айлана-чөйрөнү коргоо жана сейсмикага каршы иш-чаралар / Мероприятия по охране труда, обеспечению взрывобезопасности, пожарной безопасности, охране окружающей природной среды и антисейсмические мероприятия, предусмотренные проектом

*(Аткаруу жөнүндө маалымат берилген)*

11. Кызматтар жана уюмдар менен макулдашылган муздак жана ысык суу менен жабдуунун, канализациянын, жылуулук менен жабдуунун, газ менен жабдуунун, энергия менен жабдуунун тышкы тышкы коммуникациялары (курулуш долбооруна ылайык керектүүсүн белгилөө)/ Внешние наружные коммуникации холодного и горячего водоснабжения, канализации, теплоснабжения, газоснабжения, энергоснабжения, согласованные службами и организациями (отметить необходимое согласно проекта строительства):

12. Имараттарга кирүүчү жолдорду, тротуарларды, чарбалык, оюн жана спорт аянтчаларын жашылдандыруу, үстүнкү катмарын куруу, ошондой эле имараттардын фасадынын элементтерин жасалгалоо боюнча иштер долбоорго ылайык аткарылууга тийиш/ Работы по озеленению, устройству верхнего покрытия подъездных дорог к зданиям, тротуаров, хозяйственных, игровых и спортивных площадок, а также отделка элементов фасада зданий должны быть выполнены согласно проекта

Өзгөчө талаптар/ Особые условия:

Экологиялык жана технологиялык ченемдерди сактабагандык үчүн жообкерчиликти эксплуатациялоочу тарап тартат/ За несоблюдение экологических и технологических норм ответственность несет эксплуатирующая сторона.

13. Пайдаланууга кабыл алынуучу негизги фонддордун сметалык паркы/ Сметная стоимость основных фондов, принимаемых в эксплуатацию.

*(мамакептелтик жана муниципалдык объекттер үчүн гана таандык / заполняется только для субъектов и муниципальных объектов)*

Жалпы/всего 49 138,126 миң сом/тыс. сом

Алын ичинде курулуш-монтаждо иштери/в том числе строительно-монтажных работ 49 138,126 миң сом/тыс. сом

Жабдуулар, шаймандар жана инвентарлар/оборудования, инструмента и инвентаря \_\_\_\_\_ миң сом/тыс. сом

**ЧЕЧИМ  
РЕШЕНИЕ:**

Объект:

«Строительство системы водоснабжения для подпроекта «Ак-Кыя», село Ак-Кыя, Чет-Нуринаского а/а, Нарынского района, Нарынской области

*(объекттин аты/намы жана жайгашкан жери: облусу, өлкөсүнө кошулган району, кичи район, кварталы, жол, үйдүн (корпусунун) номери)/наименование объекта и месторасположение: область, район населенной точки, микрорайон, квартал, улица, номер дома (корпуса)*

эксплуатацияга кабыл алынып/ принять в эксплуатацию объект

Шарт менен/ с условием: пайдалануу процессинде объекттин көлөмдүк-пландык чечимдери жана пайдалануу эрежелери, орт коопсуздугунун талаптары, санитардык-гигиеналык, экологиялык, жер жана башка мыйзамдардын талаптары бузулган учурда

жоопкерчилиги тапшырыкчы тартат/ в случае нарушения объемно-планировочных решений объекта и правил эксплуатации, требований пожарной безопасности, санитарно-гигиенических, экологических, земельных и иных требований Законодательства в процессе эксплуатации ответственность несет заказчик.

Эскертүү: "Бул кабыл алуу актысы кыймылсыз мүлккө укуктарды мамлекеттик каттоо, кыймылсыз мүлк объектиси жайгашкан жердеги Кыргыз Республикасынын ыйгарым укуктуу каттоо органы тарабынан укуктардын реестрине өзгөртүүлөрдү киргизүү үчүн негиз болуп саналат".

Примечание: «Данный акт приемки является основанием для государственной регистрации прав на недвижимое имущество, внесение изменений в реестр прав уполномоченным регистрационным органом Кыргызской Республики по месту нахождения объекта недвижимости».

**1. Заказчы/Заказчик**

Уюмдун аталышы/ Название организации

глава Чет-Нурунбеков  
айыл округу Кулешов Т.С.  
Аты-жөнү жетпес кези: Ф.И.О. и подпись

**2. Долбоордун автору/ Автор проекта**

Уюмдун аталышы/ Название организации

ОАО «КЫРГЫЗГИПРОСТРОЙ»  
ГЭШ Путилов А.А.  
Аты-жөнү жетпес кези: Ф.И.О. и подпись

**3. Подрядчик уюм /Подрядная организация**

Уюмдун аталышы/ Название организации

ОсОО Экарас-5  
директора Ибраймурапов Э.К.  
Аты-жөнү жетпес кези: Ф.И.О. и подпись

**4. Инженер-кеңешчи (техникалык козгомо)**

Инженер-консультант (Технический надзор)

Уюмдун аталышы/ Название организации

Омуралиев А.К.  
Аты-жөнү жетпес кези: Ф.И.О. и подпись

**5. Контроль жүргүзүүчү инспектор/  
Инспектор, Осуществлявший  
архитектурно-строительный контроль**

Уюмдун аталышы/ Название организации

А. Дроздобаев  
Аты-жөнү жетпес кези: Ф.И.О. и подпись

АТКАРЫЛГАН ИШТЕРДИН НАРКЫНЫН СПРАВКАСЫ  
СПРАВКА СТОИМОСТИ ВЫПОЛНЕННЫХ РАБОТ

Кыргыз Республикасынын Министрлер Кабинетинин 10.05.2024 ж. №240 токтому менен бекитилген Жобонун 56-п 1-п.п ылайык пайдаланууга кабыл алынуучу негизги фонддордун сметалык наркы/ Сметная стоимость основных фондов, принимаемых в эксплуатацию, согласно п. 56, п.п. 1 утвержденного постановлением Кабинета Министров КР от 10 мая 2024 года №240

Объектин аталышы жана дарегі/ наименование объекта и местонахождение  
Чет–Нура айыл аймагынын, Ак-Кыя айылындагы «Суу менен камсыз кылуу тундукторунун топтомун куруу»

Жалпы/ всего 49 138,126 миң сом/ тыс. сом

Анын ичинде курулуш-монтаждоо иштери/в том числе строительно-монтажных работ  
49 138,126 миң сом/ тыс. сом


Жабдуулар, шаймандар жана инвентарлар/ оборудования, инструмента и инвентаря  
0,00 миң сом/ тыс. сом

Курулуштун заказчысы/ Заказчик строительства:

Чет–Нура АО башчысы Кулешов Т.С.

Подряддык уюм/Подрядная организация:

Экарас-5 ЖЧКсынын директору Ибраймакунов Э.К.



**Certificate for conformity assessment, commissioning the completed facility  
(English translation)**

**NARYN REGIONAL DEPARTMENT OF STATE ARCHITECTURAL AND  
CONSTRUCTION CONTROL  
DEPARTMENT OF STATE ARCHITECTURAL AND CONSTRUCTION CONTROL  
UNDER THE MINISTRY OF CONSTRUCTION, ARCHITECTURE AND HOUSING AND  
COMMUNAL SERVICES OF THE KYRGYZ REPUBLIC  
DEPARTMENT OF STATE ARCHITECTURAL AND CONSTRUCTION CONTROL**

«Approved by»  
Head of the Naryn Regional Department  
of State Architectural and Construction Control  
**C.C. Tillebaev**

(signature, stamp and name)

October 24, 2025 № 09-09-29-2/73

**Conformity Assessment and Commissioning the Completed Facility  
CERTIFICATE**

1. A Client – **Chet-Nura Aiyl Aimak**

(name of the organization and its departmental subordination)

Presented the facility for conformity assessment: **“Construction of a Water Supply System  
for the Ak-Kiya Subproject”**

(name of the object and type of construction) (new construction, reconstruction, repurposing, redevelopment)

Located on the following address: **Naryn region, Naryn district, Chet-Nura AA, Ak-Kiya  
village**

(region, district, settlement, microdistrict, block, street, house (building) number))

2. The construction of the facility was carried out in accordance with the urban development conclusion with the agreed design issued by the state architecture and construction authority (its territorial and subordinate divisions, as well as the authorized body of the Bishkek Mayor Office), a positive conclusion by the State Ecological Expertise for detailed design and cost estimation documentation:

**№ 73-00-1-1-359-э-22 State Expertise Department**

(No. and date, name of the organization and its departmental subordination)

3. Construction was carried out by a General Contractor:

**“EKARAS-5” LLC, license series KRN-2 No. 03816 dated May 11, 2011, consortium  
“SK Sher Kurulush” LLC license series KRTs-1-2 No. 02130 dated April 11, 2008.**

(name of the organization and its departmental subordination, No. of license and date of issuing)

4. The design documentation for construction is developed by:  
**KyrgyzGiprostroy” OJSC Design Institute, License KPLI-1-2 №00883 dated August 9, 2004**  
*(name of the organizations and their departmental subordination, license, certificate of Chief Project Architect and Chief Design Engineer)*
5. The urban planning conclusion with the approved design has been issued by:  
**Naryn District Department for Urban Planning and Architecture № 023 dated May 13, 2022**  
*(Specify the name of the authorized state body responsible for developing and implementing policy in the field of architectural and construction activities)*
6. The design documentation is approved and agreed by: **a Chief Architect of the Naryn District**  
*(name of the body that approved (re-approved) the documentation for the facility)*
7. Construction was carried out during the period:  
Starting the construction: **June 2023**  
Completion of the construction: **October 2025**
8. Copies of the following detailed design and cost estimation documentation have been submitted to **the Naryn Regional Department of State Architectural and Construction Control Department of State Architectural and Construction Control under the Ministry of Construction, Architecture and Housing and Communal Services of the Kyrgyz Republic:**  
*(name of the authorized body for supervision and control in the field of architectural and construction activities)*
- 1) *acts certifying the completion and acceptance of all stages of construction, the design supervision log and work production logs;*
  - 2) *as-built and technical documentation (as-built surveys, hidden work reports);*
  - 3) *test reports of installed/mounted engineering and technological equipment;*
  - 4) *laboratory reports on critical structures;*
  - 5) *certificates for building materials, structures and products;*
  - 6) *a certificate of the cost of works completed signed by the Client and the General Contractor.*

*(name of documents in accordance with paragraph 82 of the Regulation approved by the Resolution of the Cabinet of Ministers of the Kyrgyz Republic No. 240 dated May 10, 2024)*

The facility presented for compliance assessment has the following main indicators of power, productivity, production area, length, capacity, volume, throughput, carrying capacity, number of jobs, etc. (filled out for all objects (except for multistorey residential buildings) in units of measurement according to the target products or main types of services):

#	Power, performance and etc.	Unit	In accordance with the design		Actual	
			Total (taking into account previously)	Including start-up complex or stages	Total (taking into account previously)	Including start-up complex or stages
1	Borehole with flow rate	л/с	1,8		1,8	
2	Water tower V = 25 m <sup>3</sup> H = 24 m	М <sup>3</sup>	25		25	
3	Water supply networks (L-6,225 m), including PE pipes 110x4.2 mm – 995 m; PE pipes 90x3.5 mm 5,230 m	М	6,225		6,225	

Multi-storey residential building submitted for conformity assessment has the following indicators (*to be filled in only when entering multistorey residential buildings*)

Parameters	Units	In accordance with design	Actually
Total area	М <sup>2</sup>		
Number of floors	pcs		
Number of buildings	pcs		
Total construction volume	М <sup>3</sup>		
Including the underground part	М <sup>2</sup>		
Area of built-in and annexed premises	М <sup>2</sup>		
Non-residential premises.			
Parking			

Parameters	In accordance with design			Actually		
	Number of flats	Total area of flats m <sup>2</sup>		Number of flats	Total area of flats m <sup>2</sup>	
		total	residential		total	residential
Total flats, including:						
one-room						
two-room						
three-room						
four-room						
And more						

10. Measures for labor protection, explosion safety, fire safety, environmental protection and anti-seismic measures specified in the design  
***carried out in accordance with the design***

*(information about implementation)*

11. External outside communications for cold and hot water supply, sewerage, heat supply, gas supply, energy supply, agreed upon by services and organizations (check what is required according to the construction design)

12. Works on landscaping, putting top coverings for access roads to buildings, sidewalks, utility, playgrounds and sports grounds, as well as finishing elements of the facade of buildings must be carried out according to the project.

Special conditions:

The operating party bears responsibility for failure to comply with environmental and technological standards.

13. Estimated cost of fixed assets put into operation

*(to be completed only for state and municipal facilities)*

Total: **KGS 49,138.126 thousand**

Including civil works: **KGS 49,138.126 thousand**

equipment, tools and inventory: KGS \_\_\_\_\_ thousand.

Other costs: KGS \_\_\_\_\_ thousand.

### DECISION:

To accept for operation the object:

**Construction of a Water Supply System for the Ak-Kiya Subproject, Chet-Nura Aiyl Aimak, Naryn District, Naryn Region**

*(name of object and location: region, district, settlement, microdistrict, block, street, house number (building))*

---

In the event of a violation of the facility's spatial planning decisions and operating rules, fire safety requirements, sanitary and hygienic, environmental, land, and other requirements of the legislation during operation, the customer shall be held liable.

Note: "This Certificate of Commissioning is the basis for state registration of rights to real estate, making changes to the register of rights by the authorized registration body of the Kyrgyz Republic at the location of the property."

- |  |   |
|--|---|
| 1. Client  | <b>T.S. Kuleshov, Head of Chet-Nura Aiyl Okmotu</b>                   |
| 2. Designer  | <b>A.A. Putilov, Chief Design Engineer of "KYRGYZGIPROSTROY" OJSC</b> |
| 3. Contract organization   | <b>E.K. Ibraimakunov, Director of "EKARAS-5" LLC</b>                  |
| 4. Consulting Engineer<br>(Technical Supervision)                          | <b>F.K. Omuraliev</b>   |
| 5. Inspector, who carried out state architectural and construction control | <b>A. Орозбеков</b>   |

**Reference  
about the cost of works completed**

The estimated cost of fixed assets accepted into operation, in accordance with paragraph 56, subparagraph 1 of the resolution of the Cabinet of Ministers of the Kyrgyz Republic No. 240 dated May 10, 2024

*Construction of a water supply system under the Ak-Kiya Village, Chet-Nura AO*

Total: *KGS 49,138.126 thousand*

Including construction and installation works: *KGS 49,138.126 thousand*

Equipment, tools and inventory: *KGS 0,00*

**1. Construction client**

Chet-Nura Aiyl Okmot head

T.S. Kuleshov

**2. Contractor**

“EKARAS-5” LLC  
Director

E.K. Ibraimakunov

**Annex 4. Post- Construction Environmental Audit Report for the Completed Zherge-Tal Subproject.**

Project Number: KGZ 52256-001.  
January 2026

**KYRGYZ REPUBLIC  
COMMUNITY DEVELOPMENT AND INVESTMENT AGENCY**

KGZ 52256-001: Naryn Rural Water Supply and Sanitation Development Program (NRWSSDP)  
(Loan No: 3854-KGZ (COL); Grant No: 0676-KGZ (SF))

**Post- Construction Environmental Audit Report for the Completed  
Zherge-Tal Subproject  
Ala-Buga Aiyl Okmot, Ak-Talaa District**

---

Prepared by the Community Development and Investment Agency of the Kyrgyz Republic (ARIS)  
for the Kyrgyz Republic and the Asian Development Bank (ADB).

**Bishkek - 2026**

---

## CONTENT

ABBREVIATIONS .....	125
1 INTRODUCTION .....	126
1.1 PREAMBLE.....	126
1.2 Background.....	127
2 DESCRIPTION OF THE DESIGN AND DESIGN WORK.....	129
2.1 Description of the Design .....	129
2.2 Location of designed site and main designing.....	130
2.3 Program Contracts and Management .....	131
2.4 Activity under subproject during the reporting period.....	131
2.5 Summary of issues that are still open in the SAEMR (GRM and environmental non-compliances) .....	138
2.5.1 Grievance Redress Mechanism (GRM).....	138
2.5.2 Environmental non-compliances .....	138
3 RESULTS OF MONITORING FOR COMPLIANCE WITH ENVIRONMENTAL LEGISLATION REQUIREMENTS DURING CIVIL WORKS .....	139
3.1 Cutting trees .....	139
3.2 Removing the soil and vegetation layer.....	139
3.3 Dust suppression after backfilling the trench.....	139
3.4 Construction Debris .....	139
3.5 Accommodation of workers.....	139
3.6 Review of visual monitoring carried out during the reporting period .....	139
3.7 Noise and vibration due to excavation work .....	140
4 INFORMATION ABOUT PROCESSES THAT WERE GOING WELL AND ASPECTS THAT WERE WORSE DURING CONSTRUCTION .....	141
5 CONCLUSIONS AND RECOMMENDATIONS .....	142
ANNEX .....	143
Annex 1. Certificate for conformity assessment, commissioning the completed facility (original document).....	143
Certificate for conformity assessment, commissioning the completed facility (English translation) .....	161

## ABBREVIATIONS

ADB	Asian Development Bank
KR	Kyrgyz Republic
ARIS	- Community Development and Investment Agency
DDWSSD	- Department "Drinking Water Supply and Sanitation Development" (DDWSSD) under the Ministry of Water Resources, Agriculture and Processing Industry of the Kyrgyz Republic
Program	Naryn Rural Water Supply and Sanitation Development Program
GRM	- Grievance Redress Mechanism
LSG	- Local self-government bodies
SPNA	- Specially protected natural areas
GKR	- Government of the Kyrgyz Republic
RGKR	- Resolution of the Government of the Kyrgyz Republic
SSEMP	- Special -site Environmental Management Plan
SW	- solid waste
DED	- detailed design and cost estimation documentation
EP	- Environmental protection
BoQ	- Bill of Quantities
FL	- Fuels and lubricants
AO	- Ayil Okmotu
ADB SPS 2009	- ADB Safeguard Policy Statement 2009
OSHE	- occupational safety, health and environment
M	- meter
SAEMR	- Semi- Annual Environmental Monitoring Report

## 1. INTRODUCTION

### 1.1 Preamble

1. The report is an Environmental Audit Report after construction (post-construction) for the completed Zherge-Tal Subproject under the Naryn Rural water Supply and Sanitation Development Program (the Program).
2. Creation of reliable and successfully functioning system in the sector of rural water supply and sanitation is one of the priority tasks of the Cabinet of Ministers of the Kyrgyz Republic.
3. Under the Program through the Department “Drinking Water Supply and Sanitation Development”, a program approach is introduced in implementation of state policy and investment projects in the water supply and sanitation sector. This programmatic approach envisages development of activities that are ready for implementation on a larger scale and multiplication in order to expand the impact and create opportunities for funding from donors for development of the water supply and sanitation sector.
4. The Program, funded by the Asian Development Bank (ADB), was included in the program aimed at the development of rural water supply and sanitation.
5. The Program development objectives are to assist the Kyrgyz Republic in (i) achieving an acceptable standard of living for Kyrgyz citizens, and (ii) improving health and quality of life and reducing adverse environmental impacts by 2026. The deliverable of the Program will be inclusive and reliable access to safe WSS services in rural communities of Naryn Oblast. At the level of impact, the Result-based Lending (RBL) Program is consistent with the goal of the Cabinet of Ministers of the Kyrgyz Republic to improve the health and quality of life of residents and reduce adverse environmental impacts by 2026.
6. Through carrying out of activities on strategic infrastructure facilities and institutional support, these programs will focus on assisting the Cabinet of Ministers of the Kyrgyz Republic in development and implementation of institutional models for better delivery of rural water supply and sanitation services. It will strengthen the capacity of relevant organizations at the community level and local authorities. The Program will also provide support for monitoring system, planning, policy and strategy development, and advisory capacity of government agencies working in the water and sanitation sector.
7. The Department "Drinking Water Supply and Sanitation Development" (DDWSSD) will act as an Executing Agency for the Program and will be responsible for the overall monitoring of the Program results of the, ARIS will be the Implementing Agency.

8. This Post - Construction Environmental Audit Report (PCEAR) covers the period of water supply system construction in the village of Zherge-Tal under the Zherge-Tal subproject from 30 June 2023 till 24 October 2025 under the Program implemented.
9. **The main objective** of the post-construction audit is to determine whether all environmental safeguards were fully implemented and that there are no issues that remain unresolved, and that all obligations developed during the subproject planning and impact assessment process had been fully completed.
10. **The second objective** is to provide information on lessons learned that will be useful for future subprojects.

This Report contains information on the progress of activities related to prevention of impacts to the environment. The results are based on numerous on-site visits by the Program Safeguards Officer to the Zherge-Tal site/subproject from July 2023 till October, 2025.

## **1.2 Background**

11. The Zherge-Tal village of the Ala-Buga Aiyl Okmot, Ak-Talaa District, Naryn Region is located 200 km to the south-west of the Naryn city.
12. In September 2021, the “ENKON” LLC specialists together with representatives of local government bodies conducted a visual inspection of the existing water intake structures in the Zherge-Tal village of (see Figure 1).




Figure 1: Village situation plan (Zherge-Tal Subproject, status: September 2021)

13. At the time of the survey, the village of Zherge-Tal had a centralized water supply system built in 2011-2012. Only 30% of the population had indoor (inside the house) water connections. The remaining 70% used water distribution columns.
14. Employees of “ENKON” LLC, together with representatives of the local government, selected the water intake site and reservoir site in accordance with the recommendations issued by hydrogeologists.
15. **Environmental Category.** According to the ADB 2009 Safeguard Policy Statement classification (ADB SPS 2009), the Zherge-Tal Subproject is classified as Category B. Due to the small scope of works, the environmental impact is local and limited to the construction phase of the project.
16. The subproject implemented improves the health and quality of life of local residents in the Zherge-Tal village, reduces adverse impacts on the environment and provides reliable access to the safe water supply system.

## 2 DESCRIPTION OF THE DESIGN AND DESIGN WORK

### 2.1 The project description

17. The category of land, where the water intake site is located, is municipal.
18. Detailed design documentation was developed in accordance with the SNIP 2.04.02-84\* requirements and Technical Specifications “Designing the Rural Water Supply System”. Detailed design documentation for the Zherge-Tal subproject was prepared by “ENKON” LLC in 2022.
19. As part of the detailed design and cost estimation documentation, an “Environmental Protection” Section has been developed for the Zherge-Tal subproject, which describes in details the possible impacts to the environment during the construction period (Chapter III) and possible impacts to the environment during operation (Chapter IV).
20. To connect private households to the designed water supply wells, the design provides manifolds that have been designed for several households with installation of shut-off valves and water meters.
21. Analysis of the water supply system operation in the populated area is started from determining the daily water consumption by all groups of water consumers. To determine the estimated water consumption, it is necessary to know water consumers in a given locality and their number by the end of the estimated period, as well as water consumption standards for all consumers.
22. In rural settlements, the main consumers of water are the population; water is used for household and drinking needs, to irrigate household plots, and to water livestock.
23. Standards for household and drinking water consumption in populated areas are adopted depending on a degree to which buildings are equipped with sanitary and hygienic equipment in accordance with SNiP 2.04.02-84\* “*Water supply. External Networks and Structures*» and Technical Specifications (TS) of the Kyrgyz Republic “*Designing the Rural Water Supply System*”, issued in 2010, that is an addition to SNiP 2.04.02-84\*.
24. This calculation takes into account the water consumption norms for irrigation of green plants and household plots (accepted according to TS of the KR, Paragraph 1.9).

At the same time, considering the widespread deterioration of rural water supply networks, we accept water leakage losses coefficient equal to 10% (TS of the KR, Paragraph 1.3). 100% of water probability to the village residents was taken into account at estimations.

25. For rural settlements, based on Item 1.7 of the Technical Regulations of the Kyrgyz Republic, the specific water consumption rate is 100 liters per person per day.
26. Considering the development prospects for the next 20 years, the estimated water demand for the Zherge-Tal Subproject will make 92.66 m<sup>3</sup>/day, or 3.86 m<sup>3</sup>/ hour.
27. Thus, to solve the issue with water supply of Zherge-Tal village from the spring in amount of 3,86 m<sup>3</sup>/hour, it is necessary to construct the spring catchment area at the designed water intake site. The reservoir site is located north of the water intake site.

## 2.2 Location of the designed site

28. The source of water supply is groundwater from existing water-table springs.
29. According to the design, the catchment structure was constructed at the water intake site.
30. The catchment structures (water collection chambers) are used to capture groundwater from springs. Catchment chamber is made of precast reinforced concrete rings
31. Technological scheme of water supply for the Zherge-Tal village is followed: water from the spring catchment is supplied by gravity to the reservoir, from which it enters to the village distribution network, having undergone a disinfection cycle at the chlorination plant (see Figure 2).




Figure 2: Map/diagram of the water supply system in the village of Zherge-Tal (Zherge-Tal subproject, status: October 2022)

## 2.3 Program Contracts and Management

32. In June 2023, during the tender process, the Contractor to construct the water supply system for the Zherge-Tal Subproject was selected, it is a OJSC “YUG-STROYSERVIS”.
33. On 30 June 2023, the contract ARIS-ADB-NRWSSDP-CW-NCB-DLI-1-04 was signed between Ala-Buga AO and the OJSC “YUG-STROYSERVIS” for a total amount of KGS 30,904,214.70. The contract was completed on 24 October 2025 (see Table 1).

**Table 1. Main partners for implementation of the Zherge-Tal Subproject**

№	Donor	Borrower/PMO		Contractor	Engineers (Administrators)	Main Types of Works
		Executing Agency (EA)	Implementing Agency (IA)			
1	ADB	Department “Drinking Water Supply and Sanitation Development at the Water Resources Service under the Ministry of Water Resources, Agriculture and Processing Industry of the Kyrgyz Republic	ARIS	OJSC “YUG-STROYSERVIS”	Infrastructure Engineer (ARIS), Technical Supervision Engineer (ARIS)	Water supply system made of PE pipes – 4,950 m. Installation of reinforced concrete wells – 36 sets. 1 new spring catchment. Monolithic reinforced concrete tank with 100 m <sup>3</sup> volume. Chlorination unit. Guard house. Fencing around the water intake site and reservoir site.

## 2.4 Activities under the Subproject during the reporting period

34. Excavation works were carried out with development of Soil Group IV in trenches using a HUYNDAY ROBEX excavator – 1400 W, with the “backhoe” method.

35. The following structures have been constructed on the water intake site (see Photo 1):

- Spring catchment
- Guard house (see Photo 2)
- Outdoor toilet facility with a sealed cesspool
- Wicket gates
- Fencing from the wire mesh, h = 2 m
- Gravel road



Photo 1: Objects located at the water intake site (Zherge-Tal Subproject, status: October 2024)



Photo 2: Guard house (Zherge-Tal Subproject, status: October 2024)

36. The following structures have been constructed on the reservoir site (see Photo 3):

- Monolithic reinforced concrete tank with 100 m<sup>3</sup> volume
- Guard house
- chlorination plant building (see Photo 4)
- Outdoor toilet facility with a sealed cesspool
- Wicket gates
- Fencing from the wire mesh, h = 2 m
- Gravel road
- Complete transformer substation (CTS).



Photo 3: Objects located at the reservoir site (Zherge-Tal Subproject, status: October 2024)



Photo 4: Chlorination plant building (Zherge-Tal Subproject, status: August 2024)



Photo 5: Monolithic reinforced concrete tank with 100 m<sup>3</sup> volume (Zherge-Tal Subproject, status: August 2024)



Photo 6: Guard house (Zherge-Tal Subproject, status: September 2024)

37. There was connection to the electrical networks from a complete transformer substation (CTS), which is installed at the water intake site (CTS 25/10/0,4) (Photo 7)



Photo 7: A complete transformer substation (CTS) (Zherge-Tal Subproject, status: August 2025)

38. Reinforced concrete supports equipped for the overhead line - 0.4 kV with linear fittings for wires were equipped. Also, the street LED lamps, lamps with fluorescent lamps were installed.
39. A sanitary protection zones (SPZ) were established at the water intake site and at the reservoir site in accordance with SNiP 2.04.02-84\*requirements.
40. Swingway gates and wickets with metal posts were installed at the water intake site.
41. A gravel road was constructed at the water intake and reservoir sites.
42. No asbestos-containing materials were found at the water intake site and on the village streets.
43. In order to restrict access to unauthorized persons and animals, a fence on a metal frame was installed along the perimeter of the water intake site on metal support posts made of Rabitsza wire mesh with 2 m high.
44. Laying down the water supply networks was completed with restoration of the road surface and irrigation networks.
45. Laying the water pipelines and distribution network from polyethylene pipes including hydraulic testing was completed (total – 4,950 m).

46. Prefabricated reinforced concrete round water wells with water intake units (distribution manifolds) and shut-off and control valves in the amount of 36 sets were installed. Cast iron hatches had been installed on the water supply wells.
47. To implement household (intra-house) connections to the water supply network, water wells were installed every 75 m.
48. There were no any environmental impacts as a result of construction of the water supply system under the Zherge-Tal subproject, because the main part of civil works was carried out along the existing right-of-way.
49. The Contractor provided the workers with protective clothes.
50. During the excavation works, the Contractor:
  - strengthened the trenches with protective shields against soil collapse,
  - installed walkways with handrails and portable ladders,
  - manufactured and installed 1.6 m high portable protective fences around the perimeter of trenches in the populated area in order to restrict access for people and animals,
  - installed reflective warning signs and warning tapes.
51. The Contractor has developed a Site Specific Environmental Management Plan (SSEMP) for the Zherge-Tal subproject, and the Program Safeguards Officer has approved the SSEMP on 17 January 2023.
52. The SSEMP for the Zherge-Tal subproject was presented at public hearings, where it was approved on on 27 January 2023. Also, during the public hearings, the Zherge-Tal subproject and design solutions were approved (see Photos 8, 9 and 10).



Photo 8: Informing about SSEMP (Zherge-Tal Subproject, status: January 2023)



Photo 9: Informing about Subproject and design solutions (Zherge-Tal Subproject, status: January 2023)



Photo 10: Approval of the design solutions (Zherge-Tal Subproject, status: January 2023)

## **2.5 Summary of issues that are still open in the SAEMR (GRM and environmental non-compliances)**

### **2.5.1 Grievance Redress Mechanism (GRM)**

53. The Grievance Redress Mechanism (GRM) had been developed to ensure timely and appropriate response to applies, complaints and requests from residents.

Project-affected people were fully informed about their rights and procedures to submit grievances made orally or in writing during public hearings.

The contractor produced a banner for the Zherge-Tal Subproject in the state and official languages, which indicates the contact information about ARIS Central Office, Beneficiary Feedback Mechanism (BFM) and OJSC “YUG-STROYSERVIS”.

54. **GRM Log.** The GRM log has been maintained by the site foreman of the Contractor (OJSC “YUG-STROYSERVIS”), starting from the beginning of construction and installation works (CIW) under the Zherge-Tal subproject.

The Contractor's site foreman is responsible for occupational health, safety and environment (OHSE)

55. As of 24 October 2025, there were no complaints or suggestions from the local population, but only positive feedback in the log of comments and suggestions.

56. It has to be noted that in all subprojects where construction and installation works are being carried out, the GRM is functioning.

### **2.5.2 Environmental non-compliances**

57. There were no environmental non-compliances.

### **3. RESULTS OF MONITORING FOR COMPLIANCE WITH ENVIRONMENTAL LEGISLATION REQUIREMENTS DURING CIVIL WORKS**

58. The necessary measures to close the Zherge-Tal Subproject were completed (see Annex 1. ACT on conformity assessment for the completed construction facility put into operation).

#### **3.1 Cutting trees**

59. There were no any cutting trees during the reporting period.

#### **3.2 Removing the soil and vegetation layer**

60. There was no removal of soil and vegetation layer during the reporting period.

#### **3.3 Dust suppression after backfilling the trench**

61. After backfilling the trench, the construction site and ground roads/streets in the Zherge-Tal village were sprayed with water in order to prevent dust generation

#### **3.4 Construction debris**

62. During the civil works, construction debris was collected and disposed at the AO landfill site.

#### **3.5 Accommodation of workers**

63. The Contractor's specialists and workers lived in the house of a local resident of the Zherge-Tal village. There is a kitchen block, equipped place for eating, washbasins, toilet facilities in the house.

#### **3.6 Review of visual monitoring**

64. During the reporting period, regular visual monitoring was carried out to monitor compliance with requirements of the Kyrgyz Republic environmental legislation and SSEMP requirements for the Zherge-Tal subproject.

The monitoring was carried out by the Program Safeguards Specialist, with participation of a Consultant/Technical Supervision Engineer (TSE) and the Contractor's site foreman/responsible for occupational health, safety and environment (OHSE).

65. Based on the results of visual monitoring, Checklists for monitoring and supervision of civil works were developed (№ 1 dated 22 August 2023, № 2 dated 26 September 2023, № 3 dated 25 October 2023, № 4 dated 21 November 2023, № 5 dated 15 May 2024, № 6 dated 25 June 2024, № 7 dated 23 July 2024, № 8 dated 13 August 2024, № 9 dated 5 September 2024, № 10 dated 25 October 2024). The monthly report by the Technical Supervisory Engineer (TSE) also includes information on compliance with environmental safeguards.

### **3.7 Noise and vibration due to excavation works**

66. During the construction period, monitoring of noise and vibration was regularly carried out within the areas of civil works (CIW) under Zherge-Tal Subproject. Having analyzed the data from the monitoring results, taking into account the data of background noise levels, civil works did not have a significant impact on the environment.

## **4. INFORMATION ABOUT PROCESSES THAT WERE GOING WELL AND ASPECTS THAT WERE WORSE DURING CONSTRUCTION**

67. Currently, all necessary actions to complete the project activities were finished. No any facts of non-compliance with safety regulations were observed throughout the construction period. The Program Safeguards Specialist carried out ongoing monitoring on a constant basis to ensure compliance with SSEMP requirements, occupational health and safety requirements. Constant explanatory work on safety was carried out
68. The water intake site of the water supply system for Zherge-Tal village is completely fenced off to restrict access by unauthorized persons, children and domestic animals.
69. The roads and streets in the Zherge-Tal village were completely restored after completion of earthworks.
70. The measures for work mitigation described in the SSEMP are sufficient. An example of good practice is adaptation of SSEMP and increasing the intensity of dust suppression at construction sites due to dry and hot summer weather.
71. It is recommended to establish an emergency response team.

## 5. CONCLUSIONS AND RECOMMENDATIONS

72. The Contractor fully and timely carried out environmental safeguards specified in the SSEMP of the Zherge-Tal subproject and complied with the norms of the Kyrgyz Republic legislation in terms of labour protection for workers, safety precautions and fire safety.
73. All reinforced concrete wells in the Zherge-Tal village water supply system had been inspected. Households were connected to the village water supply system through the individual water meters.
74. Connection of private households was carried out at the expenses of the household owners in agreement with the Head of Zherge-Tal village.
75. The Contractor OJSC “YUG-STROYSERVIS” carried out the following activities, reflected in Table 4-1 of the SSEMP for the Zherge-Tal subproject:
- all embankments, debris, wastes and temporary structures (such as shelters and toilets) that are no longer needed were removed;
  - all roads and streets have been restored to their original condition;
  - the construction site has been completely cleared, after inspection there are no spills of such substances like oil, fuel, paint and other chemicals.

During construction works:

- not any communications were disrupted;
- not any structures were damaged;
- vegetation layer was not destroyed;
- the camp for workers was not established, because workers lived in the house of a local resident of the Zherge-Tal village.

## ANNEX

### Annex 1. Certificate for conformity assessment, commissioning the completed facility (original document)

КЫРГЫЗ РЕСПУБЛИКАСЫНЫН КУРУЛУШ, АРХИТЕКТУРА ЖАНА ТУРАК ЖАЙ-КОММУНАЛДЫК ЧАРБА МИНИСТРЛИГИНЕ КАРАШТУУ  
МАМЛЕКЕТТИК АРХИТЕКТУРА-КУРУЛУШ КОНТРОЛДОО ДЕПАРТАМЕНТИНИН  
НАРЫН РЕГИОНДУК МАМЛЕКЕТТИК АРХИТЕКТУРА-КУРУЛУШ КОНТРОЛДОО  
БАШКАРМАЛЫГЫ

НАРЫНСКОЕ РЕГИОНАЛЬНОЕ УПРАВЛЕНИЕ ГОСУДАРСТВЕННОГО  
АРХИТЕКТУРНО-СТРОИТЕЛЬНОГО КОНТРОЛЯ ДЕПАРТАМЕНТА  
ГОСУДАРСТВЕННОГО АРХИТЕКТУРНО-СТРОИТЕЛЬНОГО КОНТРОЛЯ  
МИНИСТЕРСТВО СТРОИТЕЛЬСТВА АРХИТЕКТУРЫ И ЖИЛИЩНО-  
КОММУНАЛЬНОГО ХОЗЯЙСТВА КЫРГЫЗСКОЙ РЕСПУБЛИКИ  
ДЕПАРТАМЕНТ ГОСУДАРСТВЕННОГО АРХИТЕКТУРНО-СТРОИТЕЛЬНОГО  
КОНТРОЛЯ

*(Архитектура-курулуш иши чыгарында көзөмөлдөө жана контролдоо боюнча ыйгарым укуктуу органдын  
атаалышы/ Наименование уполномоченного органа по надзору и контролю в сфере архитектурно-строительной  
деятельности)*

БЕКТЕМИН  
Нарын региондук мамлекеттик архитектура-  
курулуш контролдоо башкармалыгынын  
башчысы

С.С.Тиллебаев  
*(код, номер: Аты-Жезу)*

« 24 » 10 2025-жыл  
№ 09-09-29-2/74

Курулушу аяктаган объекттин шайкештигин баалоо жөнүндө  
**АКТЫСЫ**

**АКТ**  
об оценке соответствия законченного строительством объекта

1. Заказчы / Заказчиком Ала-Буга а/о ИНН 01506202310349  
*(укмдун атаалышы жана анын ведомстволук баш ийүүсү/ наименование организации и ее ведомственная  
подчиненность)*

объект шайкештикти баалоого төмөнкү объект көрсөтүлгөн/ предъявлен к оценке соответствия  
объект: Строительство системы водоснабжения  
*объектин атаалышы жана курулуштун түрү (жаңы курулуш, реконструкциялоо, профилини кайра өзгөртүү  
кайра пландаштыруу/Наименование объекта и вид строительства, (новое строительство, реконструкция,  
перепрофилирование, перепланировка)*

дарегин боюнча/по адресу: Ак-Талинский район село Жерге-Тал  
*(облусу, район кызматуу конуш, кичи район, квартал, көчө, үйдүн (корпустун) номери)/ область, район  
населенный пункт, микрорайон, квартал, улица, номер дома (корпуса)*

2. Объектин курулушу мамлекеттик архитектура жана курулуш органы (анын  
аймактык жана ведомстволук бөлүмдөрү, ошондой эле Бишкек шаарынын мэриясынын  
ыйгарым укуктуу органы) тарабынан берилген макулдашылган долбоор менен шаар  
куруу корутундусунун, долбоордук-сметалык документтеринин мамлекеттик  
экспертизасынын оң корутундусуна ылайык ишке ашырылды/ Строительством объекта

осуществлено согласно градостроительному заключению с согласованным проектом выданным государственным органом архитектуры и строительства (его территориальными и подведомственными подразделениями, а также уполномоченным органом мэрии города Бишкек), положительным заключением госэкспертизы проектно-сметной документации;

ГЭ №143220914MRLG82 от 20.09.2022 г. Согласованный проект от 07.09.2022 г. ГЭ №00-1-91/22-22 от 16.11.2022 г.

*(№ жана датасы, органдын аталышы жана анын ведомстволук баш ийүүсү) № и дата, наименование органа, и ее ведомственная подчиненность)*

**3. Курулуштун башкы подрядчысы/Строительство осуществлено генеральным подрядчиком:**

ОсОО "Юг-Стройсервис" лиц. КРО-2 №05184 от 14.08.2013 г. ИНН 02710199310011

*(уюмдун аталышы жана анын ведомстволук баш ийүүсү, лицензия алган жана берилген датасы/наименование организации и ее ведомственная подчиненность, № лицензии и дата выдачи)*

**4. Курулуштун долбоордук документтери иштелип чыкты/ Проектная документация на строительство разработана:**

ОсОО "Энкон" лиц. КРЦ-1-2 №010941 от 07.08.2023 ИНН 00211200610161

*(уюмдун аталышы жана анын ведомстволук баш ийүүсү, долбоордун ДБА жана ДБН лицензиясы, сертификаты/наименование организации и ее ведомственная подчиненность, лицензия, сертификат ГАП и ГИП проекта)*

**5. Макулдашылган долбоор менен шаар куруу корутундусу берген/ Градостроительное заключение с согласованным проектом выдано: Ак-Талинское районное управление по градостроительству и архитектуре ГЭ №143220914MRLG82 от 20.09.2022 г.**

*6. (архитектуранын жана курулуштун мамлекеттик органынын (анын аймактык жана ведомстволук болумчасунун, ошондой эле Бишкек шаарынын мэриясынын ыйгарым укуктуу органынын аталышы көрсөтүлсүн/ указать наименование государственного органа архитектуры и строительства (его территориального и подведомственного подразделения, а также уполномоченного органа мэрии города Бишкек)*

**6. Долбоордук документтер бекитилди жана макулдашылды/ Проектная документация утверждена и согласована: Ак-Талинское районное управление по градостроительству и архитектуре от 07.09.2022 г.**

*(объектин документтерин бекиткен (кайра бекиткен) органдын аталышы/наименование органа, утвердившего (перутвердившего) документацию на объект)*

**7. Курулуш жүргүзүлгөн мөөнөт/ Строительство осуществлено в сроки:**

Курулуштун башталышы/Начало строительства: «\_\_» июнь 2024 ж. (г.)

Курулуштун аякташы/Окончание строительства: «\_\_» сентябрь 2025 ж. (г.)

**8. Нарынское региональное управление государственного архитектурно-строительного контроля**

*Архитектура-курулуш иши чөйрөсүндө көзөмөлдөө жана контролдоо бөлүмчө ыйгарым укуктуу органдын аталышы/ Наименование уполномоченного органа по надзору и контролю в сфере архитектурно-строительной деятельности*

**төмөнкү долбоордук-сметалык документтердин көчүрмөлөрү берилди/ представлены копии следующей проектно-сметной документации:**

площадка резервуара, площадка водозабора, водовод и распределительная сеть, общая пояснительная записка, охрана окружающей среды, технические спецификации инженерно-геологические и топографические изыскания – 7 альбома

*(Кыргыз Республикасынын Курулуш, архитектура жана турак жай-коммуналдык чарба министрлигин 2025 – жылдын 2-августундагы № 93-НПА бууйругу менен бекитилген Жобонун 130-пункта на ылайык документтердин аталышы/наименование документов в соответствии с п.130 Положения, утвержденного приказом Министерства строительства, архитектуры и жилищно-коммунального хозяйства Кыргызской Республики от 2 июля 2025 года № 93-НПА)*

9. Шайкештикти баалоо үчүн көрсөтүлгөн объект кубаттуулуктун, өндүрүмдүүлүктүн, өндүрүштүк аянттын, узундуктун, сыйымдуулуктун, колөмдүн, өткөрүү жөндөмдүүлүгүнүн, ташуу жөндөмдүүлүгүнүн, жумуш орундарынын ж. б. негизги көрсөткүчтөрүнө ээ (бардык объекттер боюнча (коп кабаттуу турак үйлөрдөн тышкары) максаттуу продукцияга же кызмат көрсөтүүнүн негизги түрлөрүнө ылайык өлчөө бирдиктеринде толтурулат):

Предъявленный для оценки соответствия объект имеет следующие основные показатели мощности, производительности, производственной площади, протяженности, вместимости, объема, пропускной способности, провозной способности, число рабочих мест и т.п. (заполняется по всем объектам (кроме многоэтажных жилых домов) в единицах измерения соответственно целевой продукции или основным видам услуг):

№	Аталышы / наименование	Өлчө о бирди ги/ Ед. измер	Проект боюнча/ По проекту		Факт боюнча/Фактически	
			Жалпы (мурда кабыл алынганда рды эске алуу менен)/ Общая (с учетом ранее принятых)	Анын ичинде ишке киргизу ү компле кси же кезек/ В т.ч. пусково го компле кса или очереди	Жалпы (мурда кабыл алынганда рды эске алуу менен)/ Общая (с учетом ранее принятых)	Анын ичинде ишке киргизу ү компле кси же кезек/ В т.ч. пусково го компле кса или очереди
1	Строительство системы водоснабжения в селе Жерге-Тал Ак-Талинского района	п/м	4 950		п/м	4 950
		Резер вуар куб/м	100		Резервуар куб/м	100
		Хлора торны й ед изм. м2	20		Хлоратор ный ед изм. м2	20
		Сторо жка ед изм. м2, 2 шт	20		Сторожка ед изм. м2, 2 шт	20

Шайкештикти баалоо үчүн көрсөтүлгөн көп кабаттуу турак үйдүн төмөнкү көрсөткүчтөрү бар (көп кабаттуу турак үйлөр ишке киргизилгенде гана толтурулат)/ Предъявленный для оценки соответствия многоэтажный жилой дом имеет следующие показатели (заполняется только при вводе многоэтажных жилых домов)

КӨРСӨТКҮЧТӨРҮ/ПОКАЗАТЕЛИ	Өлчөө бирдиги/ Ед. измер.	Проект боюнча/по проекту	Факт боюнча/ фактически
Жалпы аянты /Общая площадь	п/м	4950	4950
Кабаттардын саны/Число этажей	Кабат/этаж	-	-
Имараттардын саны/ Количество зданий	Бирдик/шт	-	-
Курулуштун жалпы көлөмү/Общий строительный объем	куб.м.	-	-
Анын ичинде жер астындагы/ В.т.ч. подземной части	кв.м.	-	-
Орнотулган, тиркелген жайлардын аянты/ Площадь встроенных, пристроенных помещений	кв.м.	-	-
Турак эмес жайлар/Нежилые помещений,		-	-
Паркинг		-	-

Көрсөткүчтөрү/ Показатели	Проект боюнча/по проекту			Факт боюнча/Фактически		
	Батирлердин саны/ число квартир	батирлердин аянты м2/площадь квартир м <sup>2</sup>		Батирлердин саны/ число квартир	батирлердин аянты м2/площадь квартир м <sup>2</sup>	
		Жалпы/ общая	Турак жай/ Жилая		Жалпы/ общая	Турак жай/ Жилая
Бардык батирлер, анын ичинде/ Всего квартир, в том числе:						
Бир бөлмөлүү/ Однокомнатных						
Эки бөлмөлүү/ Двухкомнатных						
Үч бөлмөлүү/ Трехкомнатных						

Төрт бөлмөлүү/ Четырехкомнатных						
Андан ашык/и более						

10. Долбоордо каралган эмгекти коргоо, жарылуу коопсуздугун, өрт коопсуздугун камсыз кылуу, айлана-чөйрөнү коргоо жана сейсмикага каршы иш-чаралар / Мероприятия по охране труда, обеспечению взрывобезопасности, пожарной безопасности, охране окружающей природной среды и антисейсмические мероприятия, предусмотренные проектом

*(Аткаруу жөнгүндө маалымат сведения о выполнении)*

11. Кызматтар жана уюмдар менен макулдашылган муздак жана ысык суу менен жабдуунун, канализациянын, жылуулук менен жабдуунун, газ менен жабдуунун, энергия менен жабдуунун тышкы тышкы коммуникациялары (курулуш долбооруна ылайык керектүүсүн белгилөө)/ Внешние наружные коммуникации холодного и горячего водоснабжения, канализации, теплоснабжения, газоснабжения, энергоснабжения, согласованные службами и организациями (отметить необходимое согласно проекта строительства):

12. Имараттарга кирүүчү жолдорду, тротуарларды, чарбалык, оюн жана спорт аянтчаларын жашылдандыруу, үстүнкү катмарын куруу, ошондой эле имараттардын фасадынын элементтерин жасалгалоо буюнча иштер долбоорго ылайык аткарылууга тийиш/ Работы по озеленению, устройству верхнего покрытия подъездных дорог к зданиям, тротуаров, хозяйственных, игровых и спортивных площадок, а также отделка элементов фасада зданий должны быть выполнены согласно проекта

Өзгөчө талаптар/ Особые условия:

Экологиялык жана технологиялык ченемдерди сактабагандык үчүн жоопкерчиликти эксплуатациялоочу тарап тартат/ За несоблюдение экологических и технологических норм ответственность несет эксплуатирующая сторона.

13. Пайдаланууга кабыл алынуучу негизги фонддордун сметалык наркы/ Сметная стоимость основных фондов, принимаемых в эксплуатацию.

*(мамлекеттик жана муниципалдык объекттер үчүн гана толтурулат / заполняется только для государственных и муниципальных объектов)*

Жалпы/ всего \_\_\_\_\_ миң сом/ тыс. сом  
 Анын ичинде курулуш-монтаждоо иштери/в том числе строительно-монтажных работ \_\_\_\_\_ миң сом/ тыс. сом  
 Жабдуулар, шаймандар жана инвентарлар/ оборудования, инструмента и инвентаря \_\_\_\_\_ миң сом/ тыс. сом

**ЧЕЧИМ / РЕШЕНИЕ:**

Объект: Строительство системы водоснабжения в селе Жерге-Тал Ак-Талинского района  
(объекттин атаышы жана жайгашкан жери: облус, калктуу конуи району, кичи район, квартал, көчө, үйдүн (корпусун) номери)/наименование объекта и месторасположение: область, район населённый пункт, микрорайон, квартал, улица, номер дома (корпуса))

эксплуатацияга кабыл алынып/принять в эксплуатацию объект

Шарт менен/ с условием: пайдалануу процессинде объекттин көлөмдүк-пландык чечимдери жана пайдалануу эрежелери, өрт коопсуздугунун талаптары, санитардык-гигиеналык, экологиялык, жер жана башка мыйзамдардын талаптары бузулган учурда жоопкерчиликти тапшырыкчы тартат/ в случае нарушения объемно-планировочных решений объекта и правил эксплуатации, требований пожарной безопасности, санитарно-гигиенических, экологических, земельных и иных требований Законодательства в процессе эксплуатации ответственность несет заказчик.

Эскертүү: "Бул кабыл алуу актысы кыймылсыз мүлккө укуктарды мамлекеттик каттоо, кыймылсыз мүлк объектиси жайгашкан жердеги Кыргыз Республикасынын ыйгарым укуктуу каттоо органы тарабынан укуктардын реестрине өзгөртүүлөрдү киргизүү үчүн негиз болуп саналат".

Примечание: «Данный акт приемки является основанием для государственной регистрации прав на недвижимое имущество, внесение изменений в реестр прав уполномоченным регистрационным органом Кыргызской Республики по месту нахождения объекта недвижимости».

**1. Заказчы/Заказчик**

Ма Бина О/О Бажыксы  
Уюмдун атаышы/ Название организации

Алымжол  
Аты-жөнү жана колу/ Ф.И.О. и подпись

**2. Долбоордун автору/ Автор проекта**

ООО "Экон"  
Уюмдун атаышы/ Название организации

Иван Иванович  
Аты-жөнү жана колу/ Ф.И.О. и подпись

**3. Подряддык уюм/ Подрядная организация**

ОАО «К-стройсервис»  
Уюмдун атаышы/ Название организации

Алымжол  
Аты-жөнү жана колу/ Ф.И.О. и подпись

**4. Инженер-кеңешчи (техникалык көзөмөл)  
Инженер-консультант (Технический надзор)**

Алымжол  
Уюмдун атаышы/ Название организации

Алымжол  
Аты-жөнү жана колу/ Ф.И.О. и подпись

**5. Контроль жүргүзүүчү инспектор/  
Инспектор,  
Осуществлявший архитектурно-  
строительный контроль**

НРУ ГАСК  
Уюмдун атаышы/ Название организации

Алымжол  
Аты-жөнү жана колу/ Ф.И.О. и подпись

АТКАРЫЛГАН ИШТЕРДИН НАРКЫНЫН СПРАВКАСЫ  
СПРАВКА СТОИМОСТИ ВЫПОЛНЕННЫХ РАБОТ

пайдаланууга кабыл алынуучу негизги фонддордун сметалык наркы/ Сметная стоимость основных фондов, принимаемых в эксплуатацию

Объектин аталышы жана дарегі/ наименование объекта и местонахождение  
Строительство шпеленг водонапорной  
для подпроекта "Жерге Тал"

Жалпы/ всего 32 826 778,07 миң сом/ тыс. сом

Анын ичинде курулуш-монтаждоо иштери/в том числе строительно-монтажных работ  
\_\_\_\_\_ миң сом/ тыс. сом

Жабдуулар, шаймандар жана инвентарлар/ оборудования, инструмента и инвентаря  
\_\_\_\_\_ миң сом/ тыс. сом

Курулуштуу заказчысы/ Заказчик строительства:

Ала-Бура айыл окмоту

(курулушка заказ берген эске же юридикалык жактын аталышы, печати/ наименование юридического или  
юридического лица заказчика строительства, печать)




Подряддык уюм/Подрядная организация:

ОАО "Юг-стройсервис"

(юридикалык жактын аталышы, печати/ наименование юридического лица подрядной организации, печать)





**Certificate for conformity assessment, commissioning the completed facility  
(English translation)**

**NARYN REGIONAL DEPARTMENT OF STATE ARCHITECTURAL AND  
CONSTRUCTION CONTROL  
DEPARTMENT OF STATE ARCHITECTURAL AND CONSTRUCTION CONTROL  
UNDER THE MINISTRY OF CONSTRUCTION, ARCHITECTURE AND HOUSING AND  
COMMUNAL SERVICES OF THE KYRGYZ REPUBLIC  
DEPARTMENT OF STATE ARCHITECTURAL AND CONSTRUCTION CONTROL**

«Approved by»  
Head of the Naryn Regional Department  
of State Architectural and Construction Control  
**C.C. Tillebaev**  

---

(signature, stamp and name)

24 October 2025 № 09-09-29-2/74

**Conformity Assessment and Commissioning the Completed Facility  
CERTIFICATE**

1. A Client – **Ala-Buga Aiyl Okmot taxpayer identification number (TPIN)  
01506202310349**

(name of the organization and its departmental subordination)

Presented the facility for conformity assessment: **“Construction of a Water Supply System  
for the Zherge-Tal Subproject”**

(name of the object and type of construction) (new construction, reconstruction, repurposing, redevelopment)

Located on the following address:

**Naryn region, Ak-Talaa district, Ala-Buga AO, Zherge-Tal village**

(region, district, settlement, microdistrict, block, street, house (building) number))

2. The construction of the facility was carried out in accordance with the urban development conclusion with the agreed design issued by the state architecture and construction authority (its territorial and subordinate divisions, as well as the authorized body of the Bishkek Mayor Office), a positive conclusion by the State Ecological Expertise for detailed design and cost estimation documentation:

**Urban planning conclusion (UPC) # 143220914MRLG82 dated 20 September 2022. Agreed project dated 7 September 2022. State Expertise (SE) # 00-1-91/22-22 dated 16 November 2022. State Expertise Department**

---

(No. and date, name of the organization and its departmental subordination)

3. Construction was carried out by a General Contractor:

**OJSC “YUG-STROYSERVIS”, license series KRO-2 # 05184 dated 14 August 2013. taxpayer identification number (TPIN) 02710199310011**

*(name of the organization and its departmental subordination, No. of license and date of issuing)*

4. The design documentation for construction is developed by:

**“ENKON” LLC Design Institute, License KPLI-1-2 # 010941 dated 7 August 2023. taxpayer identification number (TPIN) 00211200610161**

*(name of the organizations and their departmental subordination, license, certificate of Chief Project Architect and Chief Design Engineer)*

5. The urban planning conclusion with the approved design has been issued by:

**Ak-Talaa District Department for Urban Planning and Architecture № 023 dated 13 May 2022. Urban planning conclusion (UPC) # 143220914MRLG82 dated 20 September 2022.**

*(Specify the name of the authorized state body responsible for developing and implementing policy in the field of architectural and construction activities)*

6. The design documentation is approved and agreed by: **Ak-Talaa District Department for Urban Planning and Architecture dated 7 September 2022.**

*(name of the body that approved (re-approved) the documentation for the facility)*

7. Construction was carried out during the period:

Starting the construction: **June 2024**

Completion of the construction: **September 2025**

8. Copies of the following detailed design and cost estimation documentation have been submitted to **the Naryn Regional Department of State Architectural and Construction Control:**

*(name of the authorized body for supervision and control in the field of architectural and construction activities)*

***reservoir site, water intake site, water pipeline, distribution network, general explanatory note, environmental protection, technical specifications, engineering-geological and topographical surveys - 7 albums.***

*(names of documents in accordance with paragraph 130 of the Regulation approved by the Order of the Ministry of Construction, Architecture, and Housing – Utilities of the Kyrgyz Republic dated July 2, 2025. # 93-NPA (regulatory legal acts))*

9. The facility presented for compliance assessment has the following main indicators of power, productivity, production area, length, capacity, volume, throughput, carrying capacity, number of jobs, etc. (filled out for all objects (except for multistorey residential buildings) in units of measurement according to the target products or main types of services):

#	Name	Unit of measurement	In accordance with the design		Actual	
			Total (taking into account previously)	Including start-up complex or stages	Total (taking into account previously)	Including start-up complex or stages
1	Construction of a water supply system in the village of Zherge-Tal Ak-Talaa District	m	4,950			4,950
2	Reservoir	m <sup>3</sup>	100			100
3	Chlorination building	m <sup>2</sup>	20			20
4	Guardhouse (2 pieces)	m <sup>2</sup>	20			20

Multi-story residential building submitted for conformity assessment has the following indicators (*to be filled in only when entering multistorey residential buildings*)

Parameters	Units	In accordance with design	Actually
Total area	m	4,950	4,950
Number of floors	pcs		
Number of buildings	pcs		
Total construction volume	M <sup>3</sup>		
Including the underground part	M <sup>2</sup>		
Area of built-in and annexed premises	M <sup>2</sup>		
Non-residential premises.			
Parking			

Parameters	In accordance with design			Actually		
	Number of flats	Total area of flats m <sup>2</sup>		Number of flats	Total area of flats m <sup>2</sup>	
		total	residential		total	residential
Total flats, including:						
one-room						
two-room						
three-room						
four-room						
And more						

10. Measures for labor protection, explosion safety, fire safety, environmental protection and anti-seismic measures specified in the design

***carried out in accordance with the design***

*(information about implementation)*

11. External outside communications for cold and hot water supply, sewerage, heat supply, gas supply, energy supply, agreed upon by services and organizations (check what is required according to the construction design)

12. Works on landscaping, putting top coverings for access roads to buildings, sidewalks, utility, playgrounds and sports grounds, as well as finishing elements of the facade of buildings must be carried out according to the project.

Special conditions:

The operating party bears responsibility for failure to comply with environmental and technological standards.

13. Estimated cost of fixed assets put into operation

*(to be completed only for state and municipal facilities)*

Total: **KGS 32,826,779.00**

Including civil works: **KGS 32,826,779.00**

equipment, tools and inventory: KGS \_\_\_\_\_ thousand.

Other costs: KGS \_\_\_\_\_ thousand.

**DECISION:**

To accept for operation the object:

**Construction of a Water Supply System for the Zherge-Tal Subproject, Ala-Buga Aiyl Okmot, Naryn District, Naryn Region**

*(name of object and location: region, district, settlement, microdistrict, block, street, house number (building))*

---

In the event of a violation of the facility's spatial planning decisions and operating rules, fire safety requirements, sanitary and hygienic, environmental, land, and other requirements of the legislation during operation, the customer shall be held liable.

Note: “This Certificate of Commissioning is the basis for state registration of rights to real estate, making changes to the register of rights by the authorized registration body of the Kyrgyz Republic at the location of the property.”

- |   |  |
|---|--|
| 1. Client   | <b>A. Sulaimanov, Head of Ala-Buga Aiyl Okmotu</b>     |
| 2. Designer   | <b>A. Hromov, Chief Design Engineer of “ENKON” LLC</b> |
| 3. Contract organization  | <b>A. Kalbaev, Director of OJSC “YUG-STROYSERVIS”</b>  |
| 4. Consulting Engineer<br>(Technical Supervision)                             | <b>N. Asygaliev</b>                                    |
| 5. Inspector, who carried out state<br>architectural and construction control | <b>A. Orozbekov</b>                                    |

**Reference  
about the cost of works completed**

The estimated cost of fixed assets accepted into operation, in accordance with paragraph 56, subparagraph 1 of the resolution of the Cabinet of Ministers of the Kyrgyz Republic No. 240 dated May 10, 2024

*Construction of a water supply system under the Zherge-Tal Village, Ala-Buga AO*

Total: *KGS 32,826,779.00*

Including construction and installation works: *KGS 32,826,779.00*

Equipment, tools and inventory: *KGS 0,00*

**Construction client**

Ala-Buga Aiyl Okmot head

**A. Sulaimanov**

**Contractor**

OJSC “YUG-STROYSERVIS”  
Director

**A. Kalbaev**